

WALL - EASI-SET BUILDING - WP-13 - 111" x 130"

Job Name: 25-3470P9 CCHS Precast Building
Job Location: 5185 Fort Campbell BLVD
Contractor: Christian County Board of Education C/O A&K Construction

Plant: Beaver Dam
9/29/2026 2:19:03 PM

Tech: J. Coppage
PC: E. Bradley



Structure ID: WP-13 - Wall Panel 13

P1 CVW

WALL - EASI-SET BUILDING - WP-13 - 111" x 130"

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
MK001	#3 x 3'-0"	5
MK002	#3 x 9'-1"	2
MK003	#3 x 10'-8"	2
MK004	#3 x 3'-1"	2

MESH SCHEDULE

MARK #	DESCRIPTION	QTY
M1	WWM4 4"x4" WWF 9'-1" x 10'-8"	1

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
MK001	#3 x 3'-0"	5
MK002	#3 x 9'-1"	2
MK003	#3 x 10'-8"	2
MK004	#3 x 3'-1"	2

MESH SCHEDULE

MARK #	DESCRIPTION	QTY
M1	WWM4 4"x4" WWF 9'-1" x 10'-8"	1

PROJECT: BASEBALL/SOFTBALL PRESSBOX
5185 FORT CAMPBELL BOULEVARD
HOPKINSVILLE, KY 42240
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

SCALE: 1/8"=1'-0"
DRAWN BY: JEL
CHECKED BY: JCB
TEST DATE: 10/18/20
PRECISE MARK: WP-13

NOTE:
1. CONSTRUCT REBAR-MESH CAGE ACCORDING TO THE DRAWINGS. SECURE LIFTING APPARATUS TO FORM AND ADD PROPER REINFORCEMENT. PLACE REBAR-MESH CAGE AND HARPINS AT INSERTS WITH PROPER CLEARANCES (PER DRAWINGS).

PRODUCT: BUILDING 103442C
SHEET NUMBER 2 OF 2
SALES ORDER NUMBER 103442C
NUMBER REQUIRED 2

12

11

10

MESSAGE CENTER

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT

2. SUPPLEMENTAL STEEL FOR STRIPPING AND HANDLING MAY BE ADDED AS REQUIRED.

CHECKED BY: DATE:
APPROVED BY: DATE:

9

8

7

6

REINFORCING VIEW
SCALE: 1/8" = 1'-0"

NOTE:
DIMENSIONS PROVIDED ARE PULLED FROM EDGE OF CAGE TO CENTERLINE OF REBAR AND TO CENTER OF REBAR TO CENTER OF REBAR