

Job Name: 26-2231 - Pace Vault
 Job Location: Louisville, KY
 Contractor: Pace Contracting, LLC

Plant: 100
 5/20/2026 12:33:10 PM

Tech: Jared - F
 PC: J. Jarvis



Structure ID: QL1

P2 BX4872-06R48

BOX RISER 6inW F/F

- P4) 30" x 30" - HATCH (CAST FLUSH) - 3"
- P3) 48" x 72" - CB FLAT TOP 6"W w/30"x30" HATCH F/F - 8"
- P2) 48" x 72" - BOX RISER 6inW F/F - 48"
- P1) 48" x 72" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"
- 1) HATCH (Alum.) - HALLIDAY W1S 30"x30"
- 2) 48" x 72" - Conseal CS-102 1.00" (Double)
- 1) 30" x 30" - Conseal CS-102 1.00" (Double)
- 1) Hole - 0

100 lb
 2779 lb
 6380 lb
 0 lb
 62 lb
 0 lb
 0 lb
 0 lb
 0 lb



Structure Total: 9321 lb

Structure Notes:
 1. PER ASTM C913 SPECIFICATIONS.
 2. CONCRETE = 4,000 PSI AT 28 DAYS.
 3. NO STEPS AND NO INVERT CHANNEL.
 4. HATCH SUPPLIED BY ICAST (HALLIDAY W1S 30"x30") - TO BE CAST INTO TOP SLAB.
 REINFORCING PER ASTM A615 (GRADE 60).
 - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
 - WALLS (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 4.67' Rim to Invert: 4.67' Slack: 0.04" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	0'	0°	30"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 1
 Degree: 0°
 Horz: 24"
 Hole: 0"
 Up(): 0"

INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):

Seam Up: Flat
 Seam Dn: Flat

Wall Thickness: 6"
 Floor Height: 0"

Height (Int): 48"
 Height (Ext): 48"

Weight (Net): 6380 lb
 Volume (Net): 1.63cu.yd