

Job Name: 23-1914 - KYTC Daviess County ID 231032
Job Location: Owensboro, KY 42701
Contractor: Mick-Murf Construction Inc.

PC: C. Goff
 TECH: J. Horsley
 Plant: 100



Structure ID: 102A (DBI-11)
 Spec: KYTC
 Type: DBI TYPE 11 private
 Size: 24" x 30"

Rim: 421.68'
 Invert: 419.18'
 Rim to Invert: 2.5'

Sump: 0"
 Floor (Top): 419.18'
 Floor Height: 8"

Floor (Bot): 418.513'
 Overall Height: 3.146'
 Slack: 0.25"


Structure Notes:

- ** KYTC STATE PROJECT **
1. KYTC DBI TYPE 11 / ASTM C-913 SPEC'S.
 2. CONCRETE = 4,000 PSI AT 28 DAYS.
 3. NO STEPS & NO INVERT CHANNEL.
 4. HOE KY-460-11 (DBI-11 F/G) BY OTHERS.
- REINFORCING PER ASTM A615 (GRADE 60).
 - WALLS (As .31) #5 BARS AT 12" C.C.E.W..
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.


STRUCTURE SUMMARY:

P2) 24" x 30" - CASTING HEIGHT - 3.75"	0 lb
P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht F/n - 26"	3508 lb
1) 24" x 30" - Con Seal CS-102 1.00"	0 lb
1) Hole - 18	0 lb


Structure Total:	3508 lb



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (L)	Ref
Rim	421.68'							
Reducer								
Invert 1	419.18'	270°	15" CMP	16"	18"	Hole 18	-0.5"	P1
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								



Cast (Int. Dim.) - Interior Dimensions



Submittal Drawing
 1/8/2026 10:13:27 AM

SUBMITTAL
 APPROVED BY: