



Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018) Job Location: Hopkinsville, KY Contractor: Scotty's Contracting & Stone, LLC				Plant: Beaver Dam 6/26/2026 7:36:06 AM		Tech: J. Horsley PC: C. Goff				
Structure ID: 227										
P1 BX24300808VF BOX BASE 8inW, 8inF, Variable Ht F/n										
P3) 15" x 27" - P.I.P. - BY OTHERS - 8" P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8" P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht F/n - 39" 1) CASTING - HOE KY-230-G F/G (GRADE) 1) 24" x 30" - Conseal CS-102 1.00" 1) Hole - 20 2) Hole - 4 Structure Total: 5873 lb						Structure Notes: ** KYTC STATE PROJECT ** STATION: 421+90 RT 1. PER KYTC DBI TYPE 13G / ASTM C-913 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. HOE KY-230G FRAME & GRATE SUPPLIED BY ICAST - POURED IN PLACE BY OTHERS				
Rim: 551.9' Rim to Invert: 4.61' Slack: 0.32" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	547.29'	90°	23"	15" HDPE	17.6"	Hole 20	20"	20"	-1.25"	0"
Invert 2	549.87'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	31"	0"
Invert 3	549.87'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	31"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										




RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 39"
Height (Ext): 47"

Weight (Net): 4673 lb
Volume (Net): 1.19cu.yd