

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018)

Job Location: Hopkinsville, KY

Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

7/30/2026 8:59:18 AM

Tech: J. Horsley

PC: C. Goff



Structure ID: 264 (434+55 RT)

P3 BX2436-08R18

BOX RISER 8inW T/G

P7) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P6) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P5) 24" x 36" - FIELD ADJUSTMENT - 4.5"

P4) 24" x 36" - BOX RISER 8inW F/G - 48"

P3) 24" x 36" - BOX RISER 8inW T/G - 18"

P2) 36" x 48" - CB FT REDUCER 24"X36" HOLE T/F - 8"

P1) 36" x 48" - BOX BASE 8inW, 8inF F/n - 60"

1) CASTING - HOE KY-206 F/C (KY TY1)

1) 36" x 48" - Conseal CS-102 1.00"

3) 24" x 36" - Conseal CS-102 1.00"

2) Hole - 44

1) Hole - 20

1) Hole - 6

3400 lb

5270 lb

0 lb

4668 lb

1837 lb

1654 lb

8248 lb

206 lb

0 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 25282 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. HOE KY-206 F/C CAST INTO TOP SLAB.

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- TRANS. SLAB (As .62) #5 BARS AT 6" C.C.E.W (DBL MAT)

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 546.62'

Rim to Invert: 13.91'

Slack: 0.42"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P7)

(P6)

(P5)


(P4)

(P3) <<

(P2)

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)




INSIDE WALL DIMENSIONS

Front

Right (24")

Back (36")

Left



EXT 18"

(P3)

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Groove

Wall Thickness: 8"

Floor Height: 0"

Height (Int): 18"

Height (Ext): 18"

Weight (Net): 1837 lb

Volume (Net): 0.47cu.yd