





NOTES:

- CONCRETE: 4500 PSI @ 28 DAYS.
- REINFORCING: #5 BAR @ 4" C/C—GRADE 60.
(TOP & BOTTOM LAYERS).
- KYTC CERTIFICATIONS REQUIRED.
- 4 EA. CONAC WIRE LOOP LIFTERS REQUIRED.

#5 BAR CUT LIST
24 EA. @ 72" LG.
8 EA. @ 50" LG.
8 EA. @ 42" LG.
8 EA. @ 34" LG.

KYTC STATE PROJECT

PRODUCTION WORK ORDER		PRODUCT I.D.: BX060060_08TS48	DESCRIPTION: CB TRANSITION SLAB 60"X 60" TO 48"Ø		
	QUALITY CONTROL CHECKLIST	PRODUCT VIEW: RIGHT SIDE UP	CUSTOMER: SCOTTY'S CONTRACTING & STONE LLC		
	☐ ALL DIMENSIONS CORRECT.	PLANT: BEAVER DAM, KY.	PROJECT: KYTC CHRISTIAN CO. CALL 100 (ID 241018)		
	☐ LIFTERS INSTALLED.	WEIGHT: 2,663 LBS.	STRUCTURE ID.: MH295 (448+90 RT) (SEC. P2)		
	☐ OPENING CENTERED.	TOP SECTION JOINT: TONGUE	QUOTE/ORDER NO: 24-4208		
	☐ REINFORCING CORRECT.	BASE SECTION JOINT: FLAT	PC: C. GOFF		DRAWING: S. FELLETER
	☐ SURFACE QUALITY ACCEPTABLE.	QC CHECK INITIALS:	DATE: 08/06/26	SCALE: NTS	PG. 1 of 1
	☐ EDGES CHAMFERED.				
☐ ALL PATCHWORK ACCEPTABLE.					