

Job Name: 25-1664 Springfield WWTP
Job Location: Springfield, TN
Contractor: Smith Contractors, Inc.

PC: C. Goff
 TECH: J. Coppage
 Plant: Beaver Dam



Structure ID: HW 0+00.00
 Spec: HEADWALLS
 Type: HW BW
 Size: 24"

Rim: 0'
 Invert: 0'
 Rim to Invert: 0'

Sump: 24"
 Floor (Top): -2'
 Floor Height: 0"

Floor (Bot): -2'
 Overall Height: 2'
 Slack: 0"

Structure Notes:


STRUCTURE SUMMARY:

P1) 24" - HW BW w/FOOTER - 24"


Structure Total: 3359 lb



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up ()	Ref
Rim	0'							
Reducer								
Invert 1								
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								



Default - Interior Dimensions



Submittal Drawing
 12/18/2025 10:56:21 AM

SUBMITTAL
 APPROVED BY: