

Job Name: 25-1664 Springfield WWTP
 Job Location: Springfield, TN
 Contractor: Smith Contractors, Inc.

Plant: Beaver Dam
 2/2/2026 12:06:29 PM

Tech: J. Coppage
 PC: C. Goff



Structure ID: SSMH-2 2+89.57

P2 MH048CN24X



ECC XYPEX CONE w/ 24" HOLE

- P4) 24" - CASTING HEIGHT - 6"
- P3) 24" - XYPEX GRADE RING - 4"
- P2) 48" - ECC XYPEX CONE w/ 24" HOLE - 24"
- P1) 48" - MH BASE w/XYPEX - 30"
- 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
- 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
- 1) 48" - MH INVERT CHANNEL w/XYPEX - FULL HEIGHT
- 1) 48" - Conseal CS-102 1.00" (Double)
- 2) PSX - 12M NYLO
- 1) PSX - 12-06 NYLO
- 72.48 SqFt) MASTERSEAL 610 - Two Coats [EXT]

0 lb
 270 lb
 1738 lb
 3282 lb
 0 lb
 0 lb
 1440 lb
 0 lb
 16 lb
 8 lb
 0 lb

 Structure Total: 6755 lb

Structure Notes:
 1. JBS-1155 SANITARY BY ICAST.
 2. PER ASTM C478 SPECIFICATIONS.
 3. CONCRETE = 4,000 PSI AT 28 DAYS.
 4. REINFORCING PER ASTM A615 (GRADE 60).
 - CONE (As .12)
 - RISER/WALLS (As .12)
 - FLOOR - AS SHOWN BY WINFORD PETRONE



48" - ECC XYPEX CONE w/ 24" HOLE - 24" - (P2)

Coating (Int):
 Coating (Ext): MASTERSEAL 610

Seam Up: Flat
 Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 24"

Weight (Net): 1738 lb
 Volume (Net): 0.44cu.yd