

Job Name: 25-3470P9 CCHS Precast Building
Job Location: 5185 Fort Campbell BLVD
Contractor: Christian County Board of Education C/O A&K Construction

Plant: Beaver Dam
9/25/2026 2:35:31 PM

Tech: J. Coppage
PC: E. Bradley



Structure ID: WP-10 - Wall Panel 10

P1 CVW

WALL - EASI-SET BUILDING - WP-10 - 105" x 200"

BILL OF MATERIALS		HANDLING INSTRUCTIONS		CONCRETE INSTRUCTIONS		FINISHING INSTRUCTIONS		MESSAGE CENTER		CHECKED BY:		APPROVED BY:	
MARK #	DESCRIPTION	QTY											
P101L	3/4" x 1/4" T-43 FLARED THIN SLAB COE INSERT (ELECTROPLATED)	5											
P103G	2 TON RE-POSTER (ELECTROPLATED)	4											
P201G	4"x4"x8" W/1/2" 2x4" HAS W/1"-4" BENT REBAR	5											
STIRRING-TILT TABLE													
YARD STORAGE													
EJECTION													
CONCRETE INSTRUCTIONS													
CONCRETE REBAR @ 2400 P.S.I.													
CONCRETE - GRAY CONCRETE MIXES													
CONCRETE - MIX 1 VOLUME = 1.91 C.Y.													
CONCRETE - MIX 2 VOLUME = - C.Y.													
CONCRETE - MIX 3 VOLUME = - C.Y.													
TOTALS: VOLUME = 1.91 C.Y.													
WEIGHT: 7,250 LBS.													
FINISHING INSTRUCTIONS													
LP = LINER FINISH													
UP = FORM FINISH													
HT = HARD TROWEL FINISH													
ST = 8'-9" 2/8"													
W = 16'-0"													
D = 4"													
CONTROL NUMBERS:													
SALES ORDER NUMBER 103420C													
BUILDING NUMBER 1													
SHEET NUMBER 1 OF 2													
NUMBER REQUIRED 2													
PRICE MARK WP-10													
PROJECT: BASEBALL/SOFTBALL PRESSBOX													
5185 FORT CAMPBELL BOULEVARD													
HOPKINSVILLE, KY 42240													
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS													

FORM VIEW
SCALE: 1/2" = 1'-0"

MESSAGE CENTER

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT

2. SHOP TICKET SHOWS EXTERIOR FINISH CAST FACE DOWN

1

2

3

4

5



	00
--	----