

Contractor: Jim Smith Contracting Co, LLC

TECH: J. Horsley

Plant: 100




Slack: 0.84"

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



1) Hole - 22

0 lb
6141 lb
460 lb
0 lb
0 lb

Structure Total: 6601 lb



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (↓)	Ref
Rim	376.38'							
Reducer								
Invert 1	373.06'	90°	18" CMP	19"	22"	Hole 22	-2"	P1
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								

Cast (Int. Dim.) - Interior Dimensions

Submittal Drawing
6/12/2026 7:48:39 AM

SUBMITTAL
APPROVED BY: