




Job Name: 26-2659 879027 Kroger Marketplace Dearborn					Plant: Beaver Dam		Tech: S. Felletter					
Job Location: CPU					6/18/2026 1:07:38 PM		PC: C. Goff					
Contractor: Contech Engineering Solutions												
Structure ID: 10-CS-6												
P2		MH072RS84		MH RISER T/G								
P4) 30" - CASTING HEIGHT - 4" P3) 72" - MH FLAT TOP SPEC. (30" ECC HOLE) F/G - 15" P2) 72" - MH RISER T/G - 84" P1) 72" - MH BASE T/n - 24" 1) ASSEMBLY REQUIRED 1) CVSTENCILING 2) 72" - Conseal CS-102 1.00" 2) Hole - 28					0 lb 4661 lb 11506 lb 7398 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 23565 lb		Structure Notes: 4" CASTING BY OTHERS LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE ICAST TO INSTALL THE INTERNALS CONTECH'S LOGO AS WELL AS THE INLET AND OUTLET MUST BE STENCILED ONTO THE STRUCTURE					
Rim: 598.5'					Rim to Invert: 6.5'		Slack: 19.928"		Sump: 68.928"		Step Position: 0°	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1	592'	270°	202.633"	18" RCP B WALL	23"	Hole 28	28"	28.759"	34.928"	0"		
Invert 2	592.3'	90°	67.544"	18" RCP B WALL	23"	Hole 28	28"	28.759"	38.528"	0"		
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												
RIGHT-SIDE UP VIEW (int. dimensions)												
												
INSIDE WALL DIMENSIONS												
												
Coating (Int):			Seam Up: Tongue		Wall Thickness: 7"		Height (Int): 84"		Weight (Net): 11506 lb			
Coating (Ext):			Seam Dn: Groove		Floor Height: 0"		Height (Ext): 84"		Volume (Net): 2.94cu.yd			