





Quotation - Structure List

Project Name  
NEWPORT STREETSCAPES

Location, State, Zip  
Cocke County, Newport, TN 37821

| Quote Product Legend: |                     |                |                     |                           |                       | Quote #       |
|-----------------------|---------------------|----------------|---------------------|---------------------------|-----------------------|---------------|
| Option #              | Joint Sealant       | Ext. Jt. Wrap  | Special Admixtures  | Coatings                  | Pipe Connection Type  |               |
| 1                     | 1" CS-102           | 6" CS-212      | None                | CS-55 (Exterior)          | Grout                 | 26-2303Y      |
| 2                     | 1" CS-102 Double    | 12" CS-212     | Xypex*              | Carboline 300M (Exterior) | Boot                  |               |
| 3                     | 1.25" CS-102        | 12" MacWrap    | Conshield*          | Masterseal 610 (Exterior) | A-Lok                 |               |
| 4                     | 1.25" CS-102 Double | 9" Infi-Shield | Xypex & Conshield*  | HLM 5000 (Exterior)       | Link Seal (By Others) | Date of Quote |
| 5                     | 1" CS-231           |                | Xypex Bio-San C500* | CS-55 (Interior)          |                       | 8/18/2026     |
| 6                     | 1" CS-231 Double    |                | *Or Approved Alt.   | Carboline 300M (Interior) |                       |               |
| 7                     | 1.25" CS 231        |                |                     | Masterseal 610 (Interior) |                       |               |
| 8                     | 1.25" CS 231 Double |                |                     | HLM 5000 (Interior)       |                       | Version       |
| 9                     | 3/4" CS-440         |                |                     |                           |                       | 1Y            |
| 10                    | HK TSS Gasket       |                |                     |                           |                       |               |

| Structure Information |            |             |                 |                                       |                     |                           |          |                     | Accessories                   |                      |                                 |                     |               |                            | Structure Configuration (See Legend)           |               |                |                |                                   |                    |             |                      | Item Totals |                 |                     |
|-----------------------|------------|-------------|-----------------|---------------------------------------|---------------------|---------------------------|----------|---------------------|-------------------------------|----------------------|---------------------------------|---------------------|---------------|----------------------------|------------------------------------------------|---------------|----------------|----------------|-----------------------------------|--------------------|-------------|----------------------|-------------|-----------------|---------------------|
| Item                  | Bid Item # | Structure # | Unit of Measure | Line Item Description                 | Structure ID Inches | Structure Total Depth Ft. | Quantity | Structure Price Per | Casting or Hatch Model Number | Casting or Hatch Qty | Casting or Hatch Price Per Unit | Accessory Type      | Accessory Qty | Accessory Price (Per Str.) | Joint Sealant                                  | Exterior Wrap | Spc. Admixture | Invert Channel | Open Bottom (OB) or Open Top (OT) | Extended Base Slab | Coatings    | Pipe Connection Type | See Notes   | Item Unit Price | Extended Item Total |
| 3                     |            | 42 CB42     | EA              | Storm TDOT Catch Basin, Type 42       | 60 Dia.             | 6.59                      | 1        | \$1,920             | JBS 4310 F/G                  | 1                    | \$918                           |                     |               |                            | 1                                              | No            | No             | No             | No                                |                    | No          | 1                    |             | \$2,838         | \$2,838             |
| 4                     |            | 3 ST-MH     | EA              | Storm Manhole                         | 108 Dia.            | 4.40                      | 1        | \$9,485             | JBS 1150 F/C "Storm"          | 1                    | \$464                           |                     |               |                            | 1                                              | No            | No             | No             | No                                |                    | No          | 1                    |             | \$9,949         | \$9,949             |
| 5                     |            | 4 CB14      | EA              | Storm TDOT Catch Basin, Type 14S      | 36x96               | 3.49                      | 1        | \$4,529             | JBS 3123 Mod. Double Set      | 1                    | \$2,222                         |                     |               |                            | 1                                              | No            | No             | No             | No                                |                    | No          | 1                    |             | \$6,751         | \$6,751             |
| 6                     |            | 5 TDrain    | LF              | Storm 12"W x 12"D Trench Drain Per LF |                     |                           | 12       | \$340               | HOE DBI 12 F/G (Per LF)       | 12                   | \$171                           |                     |               |                            | 1                                              | No            | No             |                |                                   |                    | No          | 1                    | X           | \$511           | \$6,132             |
| 7                     |            | 6 TDrain    | LF              | Storm 12"W x 12"D Trench Drain Per LF |                     |                           | 12       | \$340               | HOE DBI 12 F/G (Per LF)       | 12                   | \$171                           |                     |               |                            | 1                                              | No            | No             |                |                                   |                    | 1,6         | 1                    | X           | \$511           | \$6,132             |
|                       |            |             |                 | Structures Subtotal:                  |                     |                           |          | \$24,094.00         | Casting/Hatch Subtotal:       |                      | \$7,708.00                      | Accessory Subtotal: |               | \$0.00                     | Structures, Casting/Hatch, Accessory Subtotal: |               |                |                |                                   |                    | \$31,802.00 |                      |             |                 |                     |

\*\*\*This quote is CONFIDENTIAL and is intended only for parties who received it from Infrastructure Precast, Inc., and shall not be disclosed to, nor discussed with, any third parties.\*\*\*

| Job Notes:                                                                    |
|-------------------------------------------------------------------------------|
|                                                                               |
|                                                                               |
|                                                                               |
|                                                                               |
|                                                                               |
| Structure Notes:                                                              |
| (Item 6 - Structure 5 TDrain) PLEASE VERIFY TRENCH DRAIN SIZE - 12" ESTIMATED |
| (Item 7 - Structure 6 TDrain) PLEASE VERIFY TRENCH DRAIN SIZE - 12" ESTIMATED |



**Infrastructure Precast, Inc.**  
Mailing Address: PO Box 27, Hartford, KY 42347  
Production Facility: 981 W 7th St, Beaver Dam, KY 42320  
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347  
Office: (270) 363-2238  
sales@icastinc.com  
Web Site: icastinc.com

Project Name: NEWPORT STREETSCAPES  
Project Address: 300 E MAIN ST  
Location, State, Zip: Cocke County, Newport, TN 37821  
Project Owner: n/a  
Storm End User: n/a  
Sanitary End User: n/a  
Project Engineer: JMT

| Quotation - Terms & Conditions (Page 1 of 2) |               |              |
|----------------------------------------------|---------------|--------------|
| Quote #                                      | Date of Quote | Version      |
| 26-2303Y                                     | 8/18/2026     | 1Y           |
| Terms                                        | FOB           | Valid (days) |
| Net 30                                       | Jobsite       | 30           |



**Infrastructure Precast, Inc.**  
Mailing Address: PO Box 27, Hartford, KY 42347  
Production Facility: 981 W 7th St, Beaver Dam, KY 42320  
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347  
Office: (270) 363-2238  
sales@icastinc.com  
Web Site: icastinc.com

Project Name: NEWPORT STREETSCAPES  
Project Address: 300 E MAIN ST  
Location, State, Zip: Cocke County, Newport, TN 37821  
Project Owner: n/a  
Storm End User: n/a  
Sanitary End User: n/a  
Project Engineer: JMT

| Quotation - Terms & Conditions (Page 2 of 2) |               |              |
|----------------------------------------------|---------------|--------------|
| Quote #                                      | Date of Quote | Version      |
| 26-2303Y                                     | 8/18/2026     | 1Y           |
| Terms                                        | FOB           | Valid (days) |
| Net 30                                       | Jobsite       | 30           |