

Job Name: 26-3051 ADS Aiken Ridge Ph.2
Job Location: Louisville, KY
Contractor: ADS Advanced Drainage Systems, Inc.

Plant: Beaver Dam
7/27/2026 1:53:04 PM

Tech: S. Felletter
PC: T. Ryan



Structure ID: WQU2

P3 MH120RS96

MH RISER T/G

- P7) 24" - CASTING HEIGHT - 7"
P6) 24" - GRADE RING F/F - 3"
P5) 120" - MH FLAT LID w/24in CON Hole F/G - 18"
P4) 120" - MH RISER T/G - 48"
P3) 120" - MH RISER T/G - 96"
P2) 120" - MH RISER T/G - 96"
P1) 120" - MH BASE T/n - 24"
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) ASSEMBLY REQUIRED - BRACKETS ONLY
1) CASTING - HOE MC-420 F/C Storm LOU-MSD
4) 120" - Conseal CS-102 1.00"
2) 24" - Conseal CS-102 1.00"
2) Hole - 24"



- 0 lb
202 lb
16678 lb
18234 lb
35438 lb
36468 lb
25064 lb
0 lb
0 lb
0 lb
340 lb
0 lb
0 lb
0 lb
- Structure Notes:**
1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE MC-420 F/C LOU-MSD "STORM").
4. LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE.
5. ASSEMBLY REQUIRED - BRACKETS ONLY.
REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .36)
- FLOOR (As .47) #5 BARS AT 8" C.C.E.W.

Structure Total: 132424 lb


Rim: 643.5' Rim to Invert: 10.85' Slack: 0.2' Sump: 162' Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	632.65'	0°	37.754"	18" HDPE	21.2"	Hole 24	24"	30.947"	33"	36"
Invert 2	632.65'	0°	-37.754"	18" HDPE	21.2"	Hole 24	24"	30.947"	33"	-36"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS






Coating (Int):
Coating (Ext):




Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 11"
Floor Height: 0"

Height (Int): 96"
Height (Ext): 96"

Weight (Net): 35438 lb
Volume (Net): 9.05cu.yd

Job Name: 26-3183 ADS Freedom's Way Commons Job Location: Shelbyville, KY Contractor: ADS Advanced Drainage Systems, Inc.					Plant: Beaver Dam 8/14/2026 12:26:08 PM		Tech: S. Felletter PC: T. Ryan				
Structure ID: STR-23											
P1		MH036BA18		MH BASE T/n							
P4) 24" - CASTING HEIGHT - 4" P3) 36" - MH FLAT TOP w/ 24" Ctr. Hole F/F - 6" P2) 36" - MH RISER Custom Ht F/G - 62" P1) 36" - MH BASE T/n - 18" 1) ASSEMBLY REQUIRED 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-285 F/C Storm 2) 36" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 2) Hole - 16					0 lb 538 lb 2476 lb 1525 lb 0 lb 0 lb 0 lb 284 lb 0 lb 0 lb 0 lb ----- 4823 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-285 F/C "STORM"). 4. LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 733.7'		Rim to Invert: 2.95'		Slack: 0.36"		Sump: 54.96"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (⌋)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)					UPSIDE-DOWN VIEW (int. dimenions)						
											
INSIDE WALL DIMENSIONS											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 4" Floor Height: 6"		Height (Int): 18" Height (Ext): 24"		Weight (Net): 1525 lb Volume (Net): 0.39cu.yd		

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:15 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 108+25 ARV											
P1		MH048DHVF									
MH DH RISER Custom Ht T/F											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0					0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- 4696 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)				
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
 (P3) (P2) (P1) << RIGHT-SIDE UP VIEW (int. dimensions)  Invert: 1 Degree: 0° Horz: 0" Hole: 0" Up(): 0" UPSIDE-DOWN VIEW (int. dimenions)											
INSIDE WALL DIMENSIONS  (P1)											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd		

Job Name: 26-1814 - Brownsville Sewer System Additions

Job Location: Cave City, KY

Contractor: Luttrell & Sons, LLC

Plant: 100

7/31/2026 1:28:15 PM

Tech: Jared - F

PC: A. Chambers



Structure ID: 101+85 ARV

P1 MH048DHVF

MH DH RISER Custom Ht T/F

P3) 24" - CASTING HEIGHT - 7"

P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"

P1) 48" - MH DH RISER Custom Ht T/F - 41"

1) CASTING - HOE MC-375 F/C Sanitary

1) 48" - Conseal CS-102 1.00" (Double)

1) 24" - Conseal CS-102 1.00" (Double)

1) Hole - 0

0 lb

1561 lb

2864 lb

271 lb

0 lb

0 lb

0 lb

Structure Total: 4696 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO STEPS.

4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY")

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB = H20 LOADING.

- RISER/WALLS (As .12)

Rim: 5'

Rim to Invert: 5'

Slack: 0"

Sump: 0"

Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P3)

(P2)


(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimenions)

INSIDE WALL DIMENSIONS



Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Flat

Wall Thickness: 5"



Floor Height: 0"



Height (Int): 41"

Height (Ext): 41"

Weight (Net): 2864 lb

Volume (Net): 0.73cu.yd

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:14 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 92+05 ARV											
P1		MH048DHVF									
MH DH RISER Custom Ht T/F											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0						0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- Structure Total: 4696 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)			
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)						UPSIDE-DOWN VIEW (int. dimenions)					
											
INSIDE WALL DIMENSIONS											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd		

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:14 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 81+87 ARV											
P1		MH048DHVF									
MH DH RISER Custom Ht T/F											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0						0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- Structure Total: 4696 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)			
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)						UPSIDE-DOWN VIEW (int. dimenions)					
											
INSIDE WALL DIMENSIONS											
											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd		

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:13 PM		Tech: Jared - F PC: A. Chambers					
Structure ID: 71+45 ARV												
P1		MH048DHVF									MH DH RISER Custom Ht T/F	
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0					0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- 4696 lb Structure Total:		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)					
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:				
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"		
Invert 2												
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												
RIGHT-SIDE UP VIEW (int. dimensions)					UPSIDE-DOWN VIEW (int. dimenions)							
INSIDE WALL DIMENSIONS												
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd			

Job Name: 26-1814 - Brownsville Sewer System Additions

Job Location: Cave City, KY

Contractor: Luttrell & Sons, LLC

Plant: 100

7/31/2026 1:28:12 PM

Tech: Jared - F

PC: A. Chambers



Structure ID: 31+95 ARV

P1 MH048DHVF

MH DH RISER Custom Ht T/F

P3) 24" - CASTING HEIGHT - 7"

P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"

P1) 48" - MH DH RISER Custom Ht T/F - 41"

1) CASTING - HOE MC-375 F/C Sanitary

1) 48" - Conseal CS-102 1.00" (Double)

1) 24" - Conseal CS-102 1.00" (Double)

1) Hole - 0

0 lb

1561 lb

2864 lb

271 lb

0 lb

0 lb

0 lb

Structure Total: 4696 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO STEPS.

4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY")

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB = H20 LOADING.

- RISER/WALLS (As .12)

Rim: 5'

Rim to Invert: 5'

Slack: 0"

Sump: 0"

Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P3)

(P2)


(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimenions)

INSIDE WALL DIMENSIONS



EXT

41"

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Flat

Wall Thickness: 5"





Floor Height: 0"



Height (Int): 41"

Height (Ext): 41"

Weight (Net): 2864 lb

Volume (Net): 0.73cu.yd

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:12 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 119+50 ARV											
P1		MH048DHVF									
MH DH RISER Custom Ht T/F											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0					0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- 4696 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)				
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
 (P3) (P2) (P1) << RIGHT-SIDE UP VIEW (int. dimensions)  Invert: 1 Degree: 0° Horz: 0" Hole: 0" Up(): 0" UPSIDE-DOWN VIEW (int. dimenions) 											
INSIDE WALL DIMENSIONS  (P1) EXT 41"											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd		

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 7/31/2026 1:28:11 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: 90+00 ARV											
P1		MH048DHVF									
MH DH RISER Custom Ht T/F											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH DH RISER Custom Ht T/F - 41" 1) CASTING - HOE MC-375 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) Hole - 0						0 lb 1561 lb 2864 lb 271 lb 0 lb 0 lb 0 lb ----- Structure Total: 4696 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS. 4. CASTING SUPPLIED BY ICAST (HOE MC-375 F/C "SANITARY") REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB = H20 LOADING. - RISER/WALLS (As .12)			
Rim: 5'		Rim to Invert: 5'		Slack: 0"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	0"	0" No Hole	0.01"	Hole 0	0"	0"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)						UPSIDE-DOWN VIEW (int. dimenions)					
											
INSIDE WALL DIMENSIONS											
											
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: Flat		Wall Thickness: 5" Floor Height: 0"		Height (Int): 41" Height (Ext): 41"		Weight (Net): 2864 lb Volume (Net): 0.73cu.yd		

Job Name: 26-2697 - Prestonsburg Yard Vault
Job Location: Prestonsburg, KY
Contractor: Prestonsburg City Utilities

Plant: 100

6/25/2026 7:04:52 PM

Tech: Jared - F
PC: M. Sullivan



Structure ID: YARD VAULT 2

P3 MH048LD12S

MH FLAT TOP w/30"x30" Hole F/G

P4) 30" x 30" - HATCH (CAST FLUSH) - 3"
P3) 48" - MH FLAT TOP w/30"x30" Hole F/G - 12"
P2) 48" - MH RISER T/F - 48"
P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"
1) HATCH (Alum.) - HALLIDAY W1S 30"x30"
2) 48" - Con Seal CS-102 1.00" (Double)
1) 30" x 30" - Con Seal CS-102 1.00" (Double)
2) Hole - 10

100 lb
1350 lb
3287 lb
0 lb
62 lb
0 lb
0 lb
0 lb
0 lb

Structure Total: 4799 lb


Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN).


REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER (As .12)

NOTES:

1. PER ASTM C-478 LATEST REVISION
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCEMENT: #5 BAR @ 6" C.C.E.W.
PER ASTM A615 (GRADE 60)
5. JOINT SEALANT - 1" CS-102-DOUBLE
6. HATCH: W1S 30"x30" HATCH IS PROVIDED BY ICAST.
7. HATCH TO BE CAST INTO TOP SLAB.



PLAN VIEW



SECTION A-A

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1350 lb
Volume (Net): 0.33cu.yd

Job Name: 26-2697 - Prestonsburg Yard Vault
Job Location: Prestonsburg, KY
Contractor: Prestonsburg City Utilities

Plant: 100

6/25/2026 7:04:52 PM

Tech: Jared - F
PC: M. Sullivan



Structure ID: YARD VAULT 1

P3 MH048LD12S

MH FLAT TOP w/30"x30" Hole F/G

P4) 30" x 30" - HATCH (CAST FLUSH) - 3"
P3) 48" - MH FLAT TOP w/30"x30" Hole F/G - 12"
P2) 48" - MH RISER T/F - 48"
P1) 48" - P.I.P. BY OTHERS - BTM SLAB F/n - 0"
1) HATCH (Alum.) - HALLIDAY W1S 30"x30"
2) 48" - Con Seal CS-102 1.00" (Double)
1) 30" x 30" - Con Seal CS-102 1.00" (Double)
2) Hole - 10

100 lb
1350 lb
3287 lb
0 lb
62 lb
0 lb
0 lb
0 lb
0 lb

Structure Total:

4799 lb


Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. HATCH SUPPLIED BY I-CAST (HALLIDAY W1S 30"x30")(CAST-IN).


REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER (As .12)

NOTES:

1. PER ASTM C-478 LATEST REVISION
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCEMENT: #5 BAR @ 6" C.C.E.W.
PER ASTM A615 (GRADE 60)
5. JOINT SEALANT - 1" CS-102-DOUBLE
6. HATCH: W1S 30"x30" HATCH IS PROVIDED BY ICAST.
7. HATCH TO BE CAST INTO TOP SLAB.



PLAN VIEW



SECTION A-A

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1350 lb
Volume (Net): 0.33cu.yd

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC					Plant: 100 4/21/2026 2:25:13 PM		Tech: Jared - A PC: Celina Goff					
Structure ID: 179-84 SS-MH												
P1		MH048BAVF		MH BASE (08"F) T/n								
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 30" P2) 48" - MH RISER SPECIAL T/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 2) Kor-N-Seal2 - S206-28 1) PSX - 12-06 NYLO 1) PSX - 12-08 NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 2050 lb 1629 lb 3555 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 13 lb 8 lb 8 lb 0 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST					
Rim: 477.09' Rim to Invert: 7.91' Slack: 1.92" Sump: 2" Step Position: 0					Structure Total: 8974 lb							
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1	469.18'	0°	0"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	0"	0"		
Invert 2												
Invert 3	469.28'	178°	90.125"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	1.25"	0"		
Invert 4	469.28'	279°	141.25"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	1.25"	0"		
Invert 5												
Invert 6												
Invert 7												
Invert 8												

(P4)

(P3)

(P2)

(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INVERT DATA

INVERT: 3
Degree: 178°
Horz: 74.5"
Hole: 28"
Up(): 1.25"

INVERT: 4
Degree: 279°
Horz: 116.875"
Hole: 12"
Up(): 1.25"

INVERT: 1
Degree: 0°
Horz: 0"
Hole: 28"
Up(): 0"

STEP: 0°
Horz: 0"

INSIDE WALL DIMENSIONS

1.25"

1.25"

0"

4

3

1

360°

270°

180°

90°

0°

116.875"

74.5"

0"

8"

34"

EXT

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 3555 lb Volume (Net): 0.91cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC					Plant: 100 4/21/2026 2:25:13 PM		Tech: Jared - A PC: Celina Goff					
Structure ID: 179-84 SS-MH												
P1		MH048BAVF		MH BASE (08"F) T/n								
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 30" P2) 48" - MH RISER SPECIAL T/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 2) Kor-N-Seal2 - S206-28 1) PSX - 12-06 NYLO 1) PSX - 12-08 NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 2050 lb 1629 lb 3555 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 13 lb 8 lb 8 lb 0 lb Structure Total: 8974 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST					
Rim: 477.09'					Rim to Invert: 7.91'		Slack: 1.92"		Sump: 2"		Step Position: 0	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1	469.18'	0°	0"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	0"	0"		
Invert 2												
Invert 3	469.28'	178°	90.125"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	1.25"	0"		
Invert 4	469.28'	279°	141.25"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	1.25"	0"		
Invert 5												
Invert 6												
Invert 7												
Invert 8												




RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)

INVERT CHANNEL DRAWING

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 3555 lb Volume (Net): 0.91cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-3183 ADS Freedom's Way Commons Job Location: Shelbyville, KY Contractor: ADS Advanced Drainage Systems, Inc.					Plant: Beaver Dam 8/14/2026 12:26:06 PM		Tech: S. Felletter PC: T. Ryan						
Structure ID: STR-14													
P1		MH060BAVF		MH BASE Custom Ht T/n									
P5) 24" - CASTING HEIGHT - 7" P4) 60" - MH FLAT TOP w/24" Ctr. Hole F/G - 13" P3) 60" - MH RISER NO STEPS T/G - 72" P2) 60" - MH RISER NO STEPS T/G - 72" P1) 60" - MH BASE Custom Ht T/n - 27" 1) ASSEMBLY REQUIRED 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) CASTING - HOE MC-375 F/C Storm 3) 60" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 2) Hole - 16						0 lb 2674 lb 7516 lb 7312 lb 5552 lb 0 lb 0 lb 0 lb 271 lb 0 lb 0 lb 0 lb ----- 23325 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-375 F/C "STORM"). 4. LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.					
Rim: 729.4' Rim to Invert: 9.35' Slack: 2.2" Sump: 81" Step Position:													
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset			
Invert 1													
Invert 2													
Invert 3													
Invert 4													
Invert 5													
Invert 6													
Invert 7													
Invert 8													
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimenions)  INSIDE WALL DIMENSIONS 													
Coating (Int): Coating (Ext):			Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 6" Floor Height: 8"		Height (Int): 27" Height (Ext): 35"		Weight (Net): 5552 lb Volume (Net): 1.42cu.yd				

Job Name: 26-3183 ADS Freedom's Way Commons

Job Location: Shelbyville, KY

Contractor: ADS Advanced Drainage Systems, Inc.

Plant: Beaver Dam

8/14/2026 12:27:26 PM

Tech: S. Felletter

PC: T. Ryan

INFRASTRUCTURE

ICAST

PRECAST

Structure ID: STR-14

P2 MH060RS72S

MH RISER NO STEPS T/G

P5) 24" - CASTING HEIGHT - 7"

P4) 60" - MH FLAT TOP w/24" Ctr. Hole F/G - 13"

P3) 60" - MH RISER NO STEPS T/G - 72"

P2) 60" - MH RISER NO STEPS T/G - 72"

P1) 60" - MH BASE Custom Ht T/n - 27"

1) ASSEMBLY REQUIRED

1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)

1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212

1) CASTING - HOE MC-375 F/C Storm

3) 60" - Conseal CS-102 1.00" (Double)

1) 24" - Conseal CS-102 1.00" (Double)

2) Hole - 16

0 lb

2674 lb

7516 lb

7312 lb

5552 lb

0 lb

0 lb

0 lb

271 lb

0 lb

0 lb

0 lb

Structure Total: 23325 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING BY ICAST (HOE MC-375 F/C "STORM").

4. LIFTING ANCHORS TO BE INSTALLED ON THE OUTSIDE OF THE STRUCTURE.

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.

- RISER/WALLS (As .18)

- FLOOR (As .37) #5 BARS AT 10" C.C.E.W.

Rim: 729.4'

Rim to Invert: 9.35'

Slack: 2.2"

Sump: 81"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	720.05'	0°	0"	12" HDPE	14.5"	Hole 16	16"	16.196"	47.25"	0"
Invert 2	720.05'	275°	172.788"	12" HDPE	14.5"	Hole 16	16"	16.196"	47.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P5)

(P4)

(P3)

(P2) <<

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 2

Degree: 275°

Horz: 143.99"

Hole: 16"

Up(): 47.25"

+ 0°-

Invert: 1

Degree: 0°

Horz: 0"

Hole: 16"

Up(): 47.25"

INSIDE WALL DIMENSIONS

0"0°

90°

180°

143.99"275°

360°

1

2

47.25"

47.25"

(P2)

EXT

72"

Coating (Int):





Coating (Ext):

Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 6"
Floor Height: 0"

Height (Int): 72"
Height (Ext): 72"

Weight (Net): 7312 lb
Volume (Net): 1.87cu.yd

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures Job Location: Bowling Green, KY Contractor: Scotty's Contracting & Stone, LLC		Plant: Beaver Dam 8/11/2026 9:19:09 AM		Tech: S. Felletter PC: M. Sullivan						
Structure ID: DBI-15										
P1 MH072BA60		MH BASE T/n								
P4) 24" x 30" - CASTING HEIGHT - 3.50" P3) 72" - MH FLAT TOP w/24"x30" Hole LOU-MSD F/G - 15" P2) 72" - MH RISER Custom Ht T/G - 31" P1) 72" - MH BASE T/n - 60" 1) CASTING - HOE KY-460-11 F/G (DBI 11) 2) 72" - Conseal CS-102 1.00" 1) 24" x 30" - Conseal CS-102 1.00" 2) Hole - 50 1) Hole - 16 5) MH Step ML-10-TDS-NCR - 10"		0 lb 6405 lb 4519 lb 10022 lb 421 lb 0 lb 0 lb 0 lb 0 lb 0 lb 21367 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-460-11 F/G). . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.						
Rim: 589.34' Rim to Invert: 9.13' Slack: 0.06" Sump: 0" Step Position: 90°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	580.21'	0°	0"	42" HDPE	47.7"	Hole 50	50"	55.271"	-3.15"	0"
Invert 2	580.21'	190°	142.593"	42" HDPE	47.7"	Hole 50	50"	55.271"	-3.15"	0"
Invert 3	580.21'	285°	213.89"	12" PVC SDR35	12.5"	Hole 16	16"	16.135"	-0.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										
		RIGHT-SIDE UP VIEW (int. dimensions) 		UPSIDE-DOWN VIEW (int. dimenions) 						
INSIDE WALL DIMENSIONS 										
Coating (Int): Coating (Ext):		Seam Up: Tongue Seam Dn: n/a		Wall Thickness: 7" Floor Height: 8"		Height (Int): 60" Height (Ext): 68"		Weight (Net): 10022 lb Volume (Net): 2.56cu.yd		

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures
Job Location: Bowling Green, KY
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

Tech: S. Felletter

8/11/2026 9:22:06 AM

PC: M. Sullivan



Structure ID: DBI-10

P2 MH072LD15-48SQ

MH FLAT TOP w/48"x48" Hole F/G

- P3) 48" x 48" - CASTING HEIGHT - 4.5"
P2) 72" - MH FLAT TOP w/48"x48" Hole F/G - 15"
P1) 72" - MH BASE T/n - 66"
1) CASTING - HOE 918 F/G
1) 72" - Conseal CS-102 1.00"
1) 48" x 48" - Conseal CS-102 1.00"
2) Hole - 44
2) Hole - 18
6) MH Step ML-10-TDS-NCR - 10"

0 lb
4411 lb
11321 lb
228 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb
Structure Total: 15960 lb

Structure Notes:



1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE 918 F/G).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
- RISER/WALLS (As .18)
- FLOOR (As .37) #5 BARS AT 10" C.C.E.W.

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C.E.W. (GRADE 60).




Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 7"

Height (Ext): 15"


Weight (Net): 4411 lb
Volume (Net): 1.13cu.yd



Coating (Int):	Seam Up: Flat	Wall Thickness: 8"	Height (Ext): 17"	Weight (Net): 6992 lb
Coating (Ext):	Seam Dn: Groove			Volume (Net): 1.79cu.yd

Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC					Plant: 100 8/4/2026 6:57:37 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: QL6											
P1 MH096BAEVF			MH BASE EF Cust. Ht. 18"F (24"EF =162"OD) T/n								
P5) 37" x 59" - HATCH (CAST FLUSH) - 3" P4) 96" - MH FLAT TOP w/37"x59" Hatch F/G - 17" P3) 96" - MH RISER Custom Ht T/G - 25" P2) 96" - MH RISER T/G - 84" P1) 96" - MH BASE EF Cust. Ht. 18"F (24"EF =162"OD) T/n - 36" 3) JOINT WRAP - 12" WD x 096" MAC WRAP 3) 96" - Conseal CS-231 1.00" (Double) 2) PSX - 12-06 NYLO 1) PSX - 8QRS-S NYLO 1) PSX - 12-08 NYLO NOTE: 4 EA. 8CA18 CONAC A-ANCHORS FOR PLANT & FIELD HANDLING – INSTALLED AT 0, 90, 180, & 270, 12" FROM TOP OF WALLS					100 lb 8296 lb 6228 lb 20622 lb 40101 lb 0 lb 0 lb 16 lb 6 lb 8 lb ----- Structure Total: 75377 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. 37" X 59" USF ALUMINIUM DOUBLE DOOR HATCH APD TO BE SUPPLIED BY OTHERS & CAST-IN INTO CENTER OF TOP SLAB BY ICAST. . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. (DOUBLE MAT) - RISER/WALLS (As .24) - FLOOR (As .47) TOP AND BTM LAYER AT #5 BARS AT 12" C.C.E.W.				
Rim: 546'		Rim to Invert: 8.75'		Slack: 0"		Sump: 57"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


FIRST POUR DRAWING




1ST POUR (MONOBASE)

RIGHT-SIDE UP VIEW (int. dimensions)


1ST POUR (MONOBASE) = 24,385 LBS
2ND POUR (EXTENDED FLANGE) = 15,716 LBS
TOTAL = 40,101 LBS



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS





Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 9" Floor Height: 18"	Height (Int): 36" Height (Ext): 54"	Weight (Net): 40101 lb Volume (Net): 10.24cu.yd
----------------------------------	---------------------------------	---	--	--


Job Name: 26-1814 - Brownsville Sewer System Additions Job Location: Cave City, KY Contractor: Luttrell & Sons, LLC				Plant: 100 8/4/2026 6:57:37 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: QL6										
P1 MH096BAEVF				MH BASE EF Cust. Ht. 18"F (24"EF =162"OD) T/n						
P5) 37" x 59" - HATCH (CAST FLUSH) - 3" P4) 96" - MH FLAT TOP w/37"x59" Hatch F/G - 17" P3) 96" - MH RISER Custom Ht T/G - 25" P2) 96" - MH RISER T/G - 84" P1) 96" - MH BASE EF Cust. Ht. 18"F (24"EF =162"OD) T/n - 36" 3) JOINT WRAP - 12" WD x 096" MAC WRAP 3) 96" - Conseal CS-231 1.00" (Double) 2) PSX - 12-06 NYLO 1) PSX - 8QRS-S NYLO 1) PSX - 12-08 NYLO				100 lb 8296 lb 6228 lb 20622 lb 40101 lb 0 lb 0 lb 16 lb 6 lb 8 lb ----- Structure Total: 75377 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. 37" X 59" USF ALUMINIUM DOUBLE DOOR HATCH APD TO BE SUPPLIED BY OTHERS & CAST-IN INTO CENTER OF TOP SLAB BY ICAST. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. (DOUBLE MAT) - RISER/WALLS (As .24) - FLOOR (As .47) TOP AND BTM LAYER AT #5 BARS AT 12" C.C.E.W.				
Rim: 546' Rim to Invert: 8.75' Slack: 0" Sump: 57" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

SECOND POUR DRAWING

1ST POUR (MONOBASE) = 24,385 LBS
2ND POUR (EXTENDED FLANGE) = 15,716 LBS
TOTAL = 40,101 LBS











DRILL & STUB DOUBLE MAT #5 BAR @ 12" C.C.E.W (GRADE 60) OUT OF BASE FLOOR FOR EXTENDED FLANGE POUR TIE-IN - MIN. 6" PENETRATION INTO BASE FLOOR & 2" MIN. REBAR CLEARANCE (TYP)

INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 9" Floor Height: 18"	Height (Int): 36" Height (Ext): 54"	Weight (Net): 40101 lb Volume (Net): 10.24cu.yd
----------------------------------	---------------------------------	---	--	--

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures				Plant: Beaver Dam		Tech: S. Felletter				
Job Location: Bowling Green, KY				8/11/2026 9:22:31 AM		PC: M. Sullivan				
Contractor: Scotty's Contracting & Stone, LLC										
Structure ID: DBI-16										
P2		BX3648-08R48		BOX RISER 8inW F/G						
P4) 24" x 30" - CASTING HEIGHT - 3.50" P3) 36" x 48" - CB FLAT TOP 8"W w/24"x30" HOLE F/F - 8" P2) 36" x 48" - BOX RISER 8inW F/G - 48" P1) 36" x 48" - BOX BASE 8inW, 8inF T/n - 60" 1) CASTING - HOE KY-460-11 F/G (DBI 11) 2) 36" x 48" - Conseal CS-102 1.00" 1) 24" x 30" - Conseal CS-102 1.00" 1) Hole - 50 1) Hole - 44 5) MH Step ML-10-TDS-NCR - 10"						0 lb 1751 lb 6444 lb 8280 lb 421 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 16896 lb		Structure Notes: . 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-460-11 F/G). . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 591'		Rim to Invert: 9.99'		Slack: 0.38"		Sump: 0"		Step Position: 0°		
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (┘)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										
RIGHT-SIDE UP VIEW (int. dimensions)  										
INSIDE WALL DIMENSIONS Front Right (48") Back (36") Left  EXT 48"										
Coating (Int):			Seam Up: Flat		Wall Thickness: 8"		Height (Int): 48"		Weight (Net): 6444 lb	
Coating (Ext):			Seam Dn: Groove		Floor Height: 0"		Height (Ext): 48"		Volume (Net): 1.65cu.yd	



Weight (Net): 1837 lb
Volume (Net): 0.47cu.yd

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018)

Job Location: Hopkinsville, KY

Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

7/30/2026 8:59:19 AM

Tech: J. Horsley

PC: C. Goff



Structure ID: 264 (434+55 RT)

P4 BX2436-08R48

BOX RISER 8inW F/G

P7) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P6) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P5) 24" x 36" - FIELD ADJUSTMENT - 4.5"

P4) 24" x 36" - BOX RISER 8inW F/G - 48"

P3) 24" x 36" - BOX RISER 8inW T/G - 18"

P2) 36" x 48" - CB FT REDUCER 24"X36" HOLE T/F - 8"

P1) 36" x 48" - BOX BASE 8inW, 8inF F/n - 60"

1) CASTING - HOE KY-206 F/C (KY TY1)

1) 36" x 48" - Conseal CS-102 1.00"

3) 24" x 36" - Conseal CS-102 1.00"

2) Hole - 44

1) Hole - 20

1) Hole - 6

3400 lb

5270 lb

0 lb

4668 lb

1837 lb

1654 lb

8248 lb

206 lb

0 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 25282 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. HOE KY-206 F/C CAST INTO TOP SLAB.

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- TRANS. SLAB (As .62) #5 BARS AT 6" C.C.E.W (DBL MAT)

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 546.62'


Rim to Invert: 13.91'

Slack: 0.42"


Sump: 0"


Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2	540.97'	0°	20"	15" HDPE	17.6"	Hole 20	20"	20"	9.82"	0"
Invert 3										
Invert 4	542.83'	270°	26"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	33.04"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										



RIGHT-SIDE UP VIEW (int. dimensions)






INSIDE WALL DIMENSIONS

(P4)

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Groove	Wall Thickness: 8" Floor Height: 0"	Height (Int): 48" Height (Ext): 48"	Weight (Net): 4668 lb Volume (Net): 1.19cu.yd
----------------------------------	----------------------------------	--	--	--



Weight (Net): 2430 lb
Volume (Net): 0.62cu.yd

Job Name: 26-1077 - Westside Markets of Greensboro Village
Job Location: Gallatin, TN
Contractor: Cleary Construction, Inc.

Plant: 100

8/11/2026 9:57:53 AM

Tech: J. Coppage - F

PC: C. Goff



Structure ID: B5

P1 BX2436-08BA48

BOX BASE 8inW, 8inF

P2) 24" x 36" - CASTING HEIGHT - 5"

P1) 24" x 36" - BOX BASE 8inW, 8inF - 48"

1) 24" x 36" - STORM INVERT CHANNEL (FLAT) - 4" THK

1) CASTING - EJ 6499 Beehive Grate

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 30

1) Hole - 24

1) Hole - 6

0 lb

5497 lb

450 lb

250 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 6197 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. NO STEPS.

4. CASTING SUPPLIED BY I-CAST (EJ 6499).

REINFORCING PER ASTM A615 (GRADE 60).

- WALLS (As .12) #5 BARS AT 12" C.C.E.W.



- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 497' Rim to Invert: 4.48' Slack: 0.76" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	492.52'	270°	26"	24" HDPE	27.8"	Hole 30	30"	30"	-1.9"	0"
Invert 2	492.62'	90°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-0.4"	0"
Invert 3	493'	180°	20"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	5.36"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 48"
Height (Ext): 56"

Weight (Net): 5497 lb
Volume (Net): 1.4cu.yd

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)
 Job Location: I-264 Louisville, Ky.
 Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY
 8/6/2026 12:00:29 PM

Tech: J. Coppage
 PC: T. Ryan



Structure ID: 22+18 CBBI-MOD B1

P1 BX2436-08BVF

BOX BASE 8inW, 8inF, Variable Ht

- P3) 24" x 120" - CASTING (cast in) - 3"
- P2) 24" x 120" - CB MED BAR BOX INLET 9B1 LH - 17"
- P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 29"
- 1) 24" x 36" - Conseal CS-102 1.00"
- 1) Hole - 22"

Structure Notes: .
 -KYTC STATE PROJECT 251007
 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)
 -CASTING FRAMES & GRATES BY OTHERS.
 -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).
 -KYTC CERTIFICATIONS REQUIRED.

Structure Total:

0 lb
 4000 lb
 4100 lb
 0 lb
 0 lb



 8100 lb

Rim: 563.16' Rim to Invert: 4.2' Slack: 4.4" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	558.96'	0°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)




Invert: 1
 Degree: 0°
 Horz: 12"
 Hole: 22"
 Up(_): -2"



Invert: 1
 Degree: 0°
 Horz: 12"
 Hole: 22"
 Up(_): -2"

INSIDE WALL DIMENSIONS

(P1)



8"
 29"
 EXT

Coating (Int):
 Coating (Ext):

Seam Up: Flat
 Seam Dn: n/a

Wall Thickness: 8"
 Floor Height: 8"


Height (Int): 29"
 Height (Ext): 37"

Weight (Net): 4100 lb
 Volume (Net): 1.05cu.yd

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)
 Job Location: I-264 Louisville, Ky.
 Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY
 8/6/2026 2:12:00 PM

Tech: J. Coppage
 PC: T. Ryan



Structure ID: 5090+98 RT CBBI-MOD B1

P1 BX3636-08BAVF

BOX BASE 8inW, 8inF, Variable Ht

- P4) 24" x 120" - CASTING (cast in) - 3"
 P3) 24" x 120" - CB MED BAR BOX INLET 9B1 RH - 17"
 P2) 36" x 36" - CB FT REDUCER 24"X36" HOLE-FT - 8"
 P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 36"
 1) 36" x 36" - Conseal CS-102 1.00"
 1) 24" x 36" - Conseal CS-102 1.00"
 1) Hole - 34
 1) Hole - 28

Structure Notes:
 -KYTC STATE PROJECT 251007
 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)
 -CASTING FRAMES & GRATES BY OTHERS.
 -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).
 -KYTC CERTIFICATIONS REQUIRED.



Structure Total: 10281 lb

Rim: 584.26' Rim to Invert: 5' Slack: 0" Sump: 1" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	579.26'	0°	26"	24" RCP B WALL	30"	Hole 34	34"	34"	-4"	0"
Invert 2	579.26'	180°	26"	24" CMP	25"	Hole 28	28"	28"	-1"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):


Seam Up: Flat
 Seam Dn: n/a

Wall Thickness: 8"
 Floor Height: 8"

Height (Int): 36"
 Height (Ext): 44"


Weight (Net): 5046 lb
 Volume (Net): 1.29cu.yd

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007) Job Location: I-264 Louisville, Ky. Contractor: Cleary Construction, Inc.					Plant: Beaver Dam, KY 8/4/2026 11:26:30 AM		Tech: J. Coppage PC: T. Ryan				
Structure ID: 5084+83 RT CBBI-MOD B1											
P1		BX2436-08BVF		BOX BASE 8inW, 8inF, Variable Ht							
P3) 24" x 120" - CASTING (cast in) - 3" P2) 24" x 120" - CB MED BAR BOX INLET 9B1 RH - 17" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 26" 1) 24" x 36" - Conseal CS-102 1.00" 1) Hole - 18					0 lb 4000 lb 3878 lb 0 lb 0 lb ----- Structure Total: 7878 lb		Structure Notes: . -KYTC STATE PROJECT 251007 -REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.) -CASTING FRAMES & GRATES BY OTHERS. -CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST). -KYTC CERTIFICATIONS REQUIRED.				
Rim: 581.84' Rim to Invert: 3.9' Slack: 3.8" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1	577.94'	0°	20"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




(P1) <<


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 26" Height (Ext): 34"	Weight (Net): 3878 lb Volume (Net): 0.99cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018) Job Location: Hopkinsville, KY Contractor: Scotty's Contracting & Stone, LLC					Plant: Beaver Dam 7/30/2026 8:55:34 AM		Tech: J. Horsley PC: C. Goff			
Structure ID: 251 (429+13 LT)										
P1 BX2436-08BVF			BOX BASE 8inW, 8inF, Variable Ht F/n							
P4) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10" P3) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18" P2) 24" x 36" - FIELD ADJUSTMENT - 3" P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 26" 1) CASTING - HOE KY-206 F/C (KY TY1) 2) 24" x 36" - Conseal CS-102 1.00" 3) Hole - 20 1) Hole - 6						3400 lb 5270 lb 0 lb 3431 lb 206 lb 0 lb 0 lb 0 lb ----- Structure Total: 12306 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. HOE KY-206 F/C CAST INTO TOP SLAB. . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 541.53' Rim to Invert: 4.75' Slack: 0" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	536.78'	0°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-1.3"	0"
Invert 2	536.78'	90°	26"	15" HDPE	17.6"	Hole 20	20"	20"	-1.3"	0"
Invert 3	536.78'	180°	20"	15" HDPE	17.6"	Hole 20	20"	20"	-1.3"	0"
Invert 4	538.23'	180°	11"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	17"	-9"
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)		UPSIDE-DOWN VIEW (int. dimensions)	

INSIDE WALL DIMENSIONS	


Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 26" Height (Ext): 34"	Weight (Net): 3431 lb Volume (Net): 0.88cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018) Job Location: Hopkinsville, KY Contractor: Scotty's Contracting & Stone, LLC					Plant: Beaver Dam 7/30/2026 8:55:35 AM		Tech: J. Horsley PC: C. Goff				
Structure ID: 252 (429+39 RT)											
P1		BX3648-08BA48		BOX BASE 8inW, 8inF F/n							
P5) 24" x 120" - CB INLET KY A 10' TOP RIGHT F/G - 10" P4) 24" x 120" - CB INLET KY A 10' BOTTOM RIGHT T/G - 18" P3) 24" x 36" - FIELD ADJUSTMENT - 4.5" P2) 36" x 48" - CB FT REDUCER 24"x36" HOLE T/F - 8" P1) 36" x 48" - BOX BASE 8inW, 8inF F/n - 48" 1) CASTING - HOE KY-206 F/C (KY TY1) 1) 36" x 48" - Conseal CS-102 1.00" 2) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 44 1) Hole - 6					3398 lb 5270 lb 0 lb 1654 lb 6689 lb 206 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 17217 lb		Structure Notes: . ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. HOE KY-206 F/C CAST INTO TOP SLAB. REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - TRANS. SLAB (As .62) #5 BARS AT 6" C.C.E.W (DBL MAT) - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 541.63'		Rim to Invert: 7.4'		Slack: 0.3"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1	534.23'	270°	32"	36" HDPE	41.7"	Hole 44	44"	44"	-2.85"	0"	
Invert 2	534.23'	90°	32"	36" HDPE	41.7"	Hole 44	44"	44"	-2.85"	0"	
Invert 3	537.425'	270°	11"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	37.94"	-21"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 48" Height (Ext): 56"	Weight (Net): 6689 lb Volume (Net): 1.71cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018)
Job Location: Hopkinsville, KY
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

Tech: J. Horsley

8/3/2026 3:41:03 PM

PC: C. Goff



Structure ID: MH277 (439+85 RT)

P1 BX4848-08W12FEBAVF

BX BASE w/FLANGE 08W/12F/08EF F/n

- P4) 24" - CASTING HEIGHT - 8"
P3) 48" - ECC CONE w/ 24" HOLE F/G - 36"
P2) 48" x 48" - CB FT REDUCER 48" HOLE T/F - 8"
P1) 48" x 48" - BX BASE w/FLANGE 08W/12F/08EF F/n - 60"
1) CASTING - HOE KY-510 F/C (KY TY.2)
1) 48" x 48" - Conseal CS-102 1.00"
1) 48" - Conseal CS-102 1.00"
1) 24" - Conseal CS-102 1.00"
2) Hole - 44"
1) Hole - 20"

0 lb
3000 lb
1535 lb
13214 lb
510 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb

Structure Notes:

** KYTC STATE PROJECT**

1. PER KYTC MANHOLE TYPE C / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-510 F/C)

4. SECONDARY POUR REQ'D FOR EXTENDED FLANGE (8"WD x 12" THICK).

REINFORCING PER ASTM A615 (GRADE 60).

- TRANS. SLAB #5's AT 6" C.C.E.W (DBL MAT).

- WALLS #5's AT 6" C.C.E.W.

- FLOOR #5's AT 12" C.C.E.W..

Structure Total: 18259 lb

First pour drawing

First pour weight = 10,894 LBS




Second pour weight = 2,320 LBS

Rim: 539.55' Rim to Invert: 9.41' Slack: 0.92" Sump: 0" Step Position: 90°


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (↓)	Offset
Invert 1	530.14'	180°	32"	36" HDPE	41.7"	Hole 44	44"	44"	-2.85"	0"
Invert 2	533.2'	270°	32"	15" HDPE	17.6"	Hole 20	20"	20"	35.42"	0"
Invert 3	530.14'	0°	32"	36" HDPE	41.7"	Hole 44	44"	44"	-2.85"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS




Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 12"

Height (Int): 60"
Height (Ext): 72"


Weight (Net): 13214 lb
Volume (Net): 3.38cu.yd




Weight (Net): 13214 lb
Volume (Net): 3.38cu.yd

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320) Job Location: Independence, KY Contractor: Eaton Asphalt					Plant: 100 7/1/2026 12:29:35 PM		Tech: Jared - A PC: J. Jarvis				
Structure ID: 468											
P1 BX24300808VF BOX BASE 8inW, 8inF, Variable Ht											
P3) 15" x 27" - P.I.P. - BY OTHERS - 8" P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE - 8" P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht - 40" 1) CASTING - HOE KY-230-G F/G (GRADE) 1) 24" x 30" - Conseal CS-102 1.00" 1) 15" x 27" - Conseal CS-102 1.00" 1) Hole - 24 2) Hole - 4						0 lb 963 lb 4607 lb 237 lb 0 lb 0 lb 0 lb 0 lb 0 lb 5807 lb Structure Total:		Structure Notes: **KYTC STATE PROJECT** 1. HOE KY-230-G F/G (GRADE) PROVIDED BY ICAST. 2. KYTC DBI TYPE 13G / ASTM C-913 SPEC'S. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W.. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W. 5. STUB #5 BARS 12" OUT OF THE TOP OF THE SLAB (SPACED AT 12" CC) AROUND THE 15" X 27" HOLE			
Rim: 894.43' Rim to Invert: 4.67' Slack: 0.04" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	889.76'	305°	28.703"	18" ADS N-12	22"	Hole 24	24"	29.299"	-3"	-6.8"	
Invert 2	892.43'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	32.04"	0"	
Invert 3	892.43'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	32.04"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 40" Height (Ext): 48"	Weight (Net): 4607 lb Volume (Net): 1.18cu.yd
----------------------------------	-------------------------------	--	--	--

GENERAL NOTES:

1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. REINFORCING: #5 @ 12" C/C E.W. 2" COVER MIN.
4. WEIGHT: 338 LBS. EACH
5. CONTRACTOR TO SECURE FES TOE TO THE FES.



FRONT VIEW



SIDE VIEW

PRODUCTION WORK ORDER		PRODUCT I.D.: FES12B-TB	DESCRIPTION: TOE FOR 12" FES	
	QUALITY CONTROL CHECKLIST ☐ ALL DIMENSIONS CORRECT. ☐ LIFTERS INSTALLED. ☐ OPENING CENTERED. ☐ REINFORCING CORRECT. ☐ SURFACE QUALITY ACCEPTABLE. ☐ EDGES CHAMFERED. ☐ ALL PATCHWORK ACCEPTABLE.	PRODUCT VIEW: RIGHT SIDE UP	CUSTOMER: RUSSELL'S EXCAVATING	
		PLANT: BEAVER DAM, KY.	PROJECT: PROJECT COLT	
		WEIGHT: 338 LBS.	STRUCTURE: 206-27 FES TOE	
		TOP SECTION JOINT: N/A	ORDER NO: 26-1227	
		BASE SECTION JOINT: N/A	PC: A. CHAMBERS	DRAWING: J. COPPAGE
		QC CHECK INITIALS:	DATE: 6/26/26	SCALE: NTS PG. 1 of 1

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures
Job Location: Bowling Green, KY
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

8/11/2026 3:45:05 PM

Tech: S. Felletter

PC: M. Sullivan




Structure ID: HDW 6


P1 HWPC48F

48" - PIPE CULVERT HEADWALL w/Flat Bottom F/F


DIMENSIONS									
PIPE #	A	B	C	D	E	F	G	H	WEIGHT
36"	6'-0"	6'-0"	6'-0"	1'-0"	5'-0"	7'-0"	1'-0"	3'-0"	8,800 lbs.
36"	6'-0"	6'-0"	6'-0"	1'-0"	5'-0"	6'-0"	1'-0"	3'-0"	8,800 lbs.
48"	6'-0"	6'-0"	5'-0"	2'-0"	6'-0"	6'-0"	1'-0"	4'-0"	13,200 lbs.
48"	6'-0"	6'-0"	5'-0"	2'-0"	6'-0"	5'-0"	1'-0"	4'-0"	13,200 lbs.
54"	7'-0"	7'-0"	6'-0"	2'-0"	7'-0"	5'-0"	1'-0"	6'-0"	18,422 lbs.
60"	7'-0"	7'-0"	6'-0"	2'-0"	7'-0"	6'-0"	1'-0"	6'-0"	18,422 lbs.



ISOMETRIC VIEW




FRONT ELEVATION



PLAN VIEW

"A-ANCHOR" LIFTING SYSTEM
FOR PLANT & FIELD HANDLING.



NOTES:

1. CONCRETE: KYTC APPROVED.
2. REINFORCING: #5 BAR @ 12" C/C E.W.-GRADE 60, (WITH 2" CONCRETE COVER MINIMUM)
3. REINFORCING BARS TO BE TACK WELDED OR TIED.
4. PIPE AND LIFTING ANCHOR POCKETS TO BE GROUTED WITH KYTC APPROVED NON-SHRINK GROUT.
5. DRAWING TO BE USED IN CONJUNCTION WITH KYTC STD. DRAWING RDH-110-02, RDH-210-03 AND THE STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION.
6. 3" CHAMFER ON ALL EXPOSED EDGES.
7. PREFORMED STEPPED HOLE SIZED AS PER O.D. OF PIPE + 3"-4".

APPROVED FOR DESIGN ONLY

APPROVED

AS PER SPECIFICATION 100.02

KYTC DIV. OF CONSTRUCTION

DATE: 1/20/2021 9:50 am

INSTRUCTION



INFRASTRUCTURE PRECAST, INC.
601 WEST 7TH ST., BEAVER DAM, KY, 4000
PHONE: (606) 338-2222, FAX: (606) 338-2222

KYTC 30"-60" PIPE CULVERT HEADWALL

DRAWING NO.: KYTC PC-HH DATE: 12-14-20

DESIGNED BY: J.H. ROSS, PE DRAWN BY: M. SULLIVAN

WEB: WWW.INFAPRECAST.COM SCALE: NTS

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)
Job Location: I-264 Louisville, Ky.
Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY
8/4/2026 11:28:38 AM

Tech: J. Coppage
PC: T. Ryan



Structure ID: 18+72 CBBI-MOD B1


P2 CMBBIT9-B1RH

CB MED BAR BOX INLET 9B1 RH

- P3) 24" x 120" - CASTING (cast in) - 3"
P2) 24" x 120" - CB MED BAR BOX INLET 9B1 RH - 17"
P1) 24" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 38"
1) 24" x 36" - Con seal CS-102 1.00"
2) Hole - 22

Structure Notes:
-KYTC STATE PROJECT 251007
-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.)
-CASTING FRAMES & GRATES BY OTHERS.
-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).
-KYTC CERTIFICATIONS REQUIRED.

Structure Total: 8763 lb



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 17"

Weight (Net): 4000 lb
Volume (Net): 0cu.yd



ELEVATION VIEW

The elevation view shows the reactor vessel with the following components and dimensions:

- CASCADE CYLINDER INSERT:** A vertical cylindrical structure inside the vessel.
- INLET 1:** A circular opening on the left side of the vessel.
- OUTLET 1:** A vertical opening on the right side of the vessel.
- SOLIDS STORAGE SUMP:** A rectangular structure at the bottom of the vessel.
- Dimensions:**
 - Overall height: 12'-0 3/4"
 - Overall width: 6'-0"
 - Height of the cascade cylinder insert: 1'-0 1/4"
 - Height of the outlet 1: 2'-9 3/4"
 - Height of the solids storage sump: 4" TO BRACKET HOLE



CONTECH FABRICATION DRAWING

COUNT	DESCRIPTION	PART NUMBER	PROVIDED BY	INSTALLED BY
1	CS-5 CYLINDER INSERT, STD.	325-003950	CONTECH	PRECASTER
4	CS-5 ALUMINUM INSTALLATION BRACKETS	325-003956	CONTECH	PRECASTER
1	CS-5 HARDWARE KIT	325-003955	CONTECH	PRECASTER
1	SEALANT FOR JOINTS		PRECASTER	CONTRACTOR
1	30"Ø X 4" FRAME AND COVER, EJ #41600483, OR EQUIV.	325-000332	CONTECH	CONTRACTOR

Diagram illustrating the dimensions and installation details for a 4-way floor plate:

- Overall diameter: 3'-6½"
- Radius: 1'-11"
- Angle between adjacent outlets: 90°
- Angle between adjacent outlets: 45°
- Outlet label: OUTLET
- Installation instruction: INSTALL BRACKET TYPICAL OF 4

SUPPORT BRACKET LAYOUT PLAN VIEW



2	8/4/2026	RISER 2 WEIGHT		MDB		
1	7/29/2026	PIECE COUNT, HPW, DIM		MDB		
MARK	DATE	REVISION DESCRIPTION		BY		

CONTECH[®]
ENGINEERED SOLUTIONS LLC
A CONQUEST[®] COMPANY
9100 Centre Point Dr., Suite 400, West Chester, OH 45389
800-338-1122 513-945-7000 513-945-7993 FAX


CASCADE
separator[®]

FOR PATENT INFORMATION: GO TO www.contechs.com/np

1810B4 V1600-4 Assembly



COVER SECTION



FRAME SECTION

Product Number

41600483

Design Features

-Materials

Cover

Gray Iron (CL35B)

Frame

Gray Iron (CL35B)

-Design Load

Heavy Duty

- Open Area

n/a

-Coating

Undipped

- ✓ Designates Machined Surface

Certification

-ASTM A48

-Country of Origin:USA

Major Components

00180783

41600410

Drawing Revision

05/09/2007 Designer: SMH

6/26/2017 Revised By: DAE

Disclaimer


Weights (lbs./kg) dimensions (inches/mm)
and drawings provided for your guidance. We
reserve the right to modify specifications without
prior notice.

CONFIDENTIAL: This drawing is the property of EJ GROUP, Inc., and embodies confidential information, registered marks, patents, trade secret information, and/or know how that is the property of EJ GROUP, Inc. Copyright © 2012 EJ GROUP, Inc. All rights reserved.


Contact

800 626 4653


ejco.com




PLAN VIEW



ELEVATION VIEW



ELEVATION VIEW: OUTLET SIDE



ISOMETRIC VIEW

- NOTES:
1. SEE CASCADE SEPARATOR INSTALLATION GUIDE FOR ADDITIONAL INFORMATION

The design and information shown on this drawing is provided as a service to the project owner, engineer and contractor by Contech Engineered Solutions LLC, or one of its affiliated companies ("Contech"). Neither this drawing, nor any part thereof, may be used, reproduced or modified in any manner without the prior written consent of Contech. Failure to comply is done at the user's own risk and Contech expressly disclaims any liability or responsibility for such use.

If discrepancies between the supplied information upon which the drawing is based and actual field conditions are encountered as site work progresses, these discrepancies must be reported to Contech immediately for re-evaluation of the design. Contech accepts no liability for designs based on missing, incomplete or inaccurate information supplied by others.

CASCADE
separator™

CONTECH
ENGINEERED SOLUTIONS LLC
www.ContechES.com
9025 Centre Pointe Dr., Suite 400, West Chester, OH 45069
800-338-1122 513-645-7000 513-645-7993 FAX



REFERENCE DETAIL
INTERNALS CS-5
CASCADE SEPARATOR

THIRD ANGLE PROJECTION

UNLESS OTHERWISE SPECIFIED
DIMENSIONS ARE IN INCHES

TOLERANCES:
FRACTIONAL $\pm 1/16$
ANGLES ± 1 DEGREE
TWO PLACE DECIMAL ± 0.06
THREE PLACE DECIMAL ± 0.030

PART NUMBER: 325-003950		
APPROVED BY: M. BROOKS	DRAWN BY: J. BELL	
APPROVED BY DATE: 2021.10.21	DRAWN BY DATE: 2021.09.15	REV: D
SCALE: N/A	SHEET 1 OF 1	



GENERAL NOTES:


1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. REINFORCING: PER ASTM A615. (GRADE 60).
- BASE #5 BAR @ 6" C.C.E.W.
5. WEIGHT: 14,790 LBS
6. LIFTING ANCHORS TO BE ON THE OUTSIDE OF THE STRUCTURE
7. CS-102 JOINT SEALANT.

SIDE VIEW


PRODUCTION WORK ORDER		PRODUCT I.D.: BX4872-08RSVF	DESCRIPTION: 48" X 72" X 81" TALL RISER	
	QUALITY CONTROL CHECKLIST ☐ ALL DIMENSIONS CORRECT. ☐ LIFTERS INSTALLED. ☐ HOLE LOCATION(S) CORRECT. ☐ REINFORCING CORRECT. ☐ SURFACE QUALITY ACCEPTABLE. ☐ EDGES CHAMFERED. ☐ ALL PATCHWORK ACCEPTABLE.	PRODUCT VIEW: RIGHT SIDE UP	CUSTOMER: CONVERGENT WATER TECHNOLOGIES	
		PLANT: BEAVER DAM, KY.	PROJECT: PALM ST. SMART POND	
		WEIGHT: 14,790 LBS.	STRUCTURE: QL1	
		TOP SECTION JOINT: FLAT	ORDER NO: 26-1706	
		BASE SECTION JOINT: GROOVE	PC: C. GOFF	
		QC CHECK INITIALS:	DRAWING: S. FELLETTTER	
		DATE: 08/05/26	SCALE: NTS	PG. 1 of 1

Job Name: 26-1735 - City Of Clarksville Vaults Job Location: Clarksville, TN Contractor: Clarksville Gas and Water					Plant: 100 8/11/2026 6:30:52 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: QL3											
P2 BX048096-08W-RSVF BOX RISER 8inW, Variable Ht F/F											
P4) 36" x 72" - HATCH (CAST FLUSH) - 3.5" P3) 48" x 96" - CB FLAT TOP 8"W w/36"x72" HATCH F/F - 8" P2) 48" x 96" - BOX RISER 8inW, Variable Ht F/F - 64" P1) 48" x 96" - P.I.P. BY OTHERS - BTM SLAB F/n - 0" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 2) 48" x 96" - Conseal CS-102 1.00" (Double) 1) 36" x 72" - Conseal CS-102 1.00" (Double) 2) DOGHOUSE - 16"x36"						100 lb 3072 lb 13058 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. HATCH SUPPLIED BY OTHERS (HALLIDAY H1R 36"x72"). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB(As.12) #5 BARS AT 6" C.C.E.W. - WALLS(As.12) #5 BARS AT 8" C.C.E.W.			
Structure Total: 16230 lb											
Rim: 6' Rim to Invert: 6' Slack: 0" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	0'	0°	32"	0" No Hole	0.01"	DOGHOUSE 16"x36"	16" x 36"	16"	0"	0"	
Invert 2	0'	180°	32"	0" No Hole	0.01"	DOGHOUSE 16"x36"	16" x 36"	16"	0"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Flat	Wall Thickness: 8" Floor Height: 0"	Height (Int): 64" Height (Ext): 64"	Weight (Net): 13058 lb Volume (Net): 3.34cu.yd
----------------------------------	--------------------------------	--	--	---

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)
Job Location: I-264 Louisville, Ky.
Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY
8/4/2026 11:28:57 AM

Tech: J. Coppage
PC: T. Ryan



Structure ID: 15+86 MOD MH TYPE C

P2 BX084132-10TS48

CB FT REDUCER 48" HOLE

- P5) 24" - CASTING HEIGHT - 4"
P4) 24" - GRADE RING - 3"
P3) 48" - ECC CONE w/ 24" HOLE - 42"
P2) 84" x 132" - CB FT REDUCER 48" HOLE - 10"
P1) 84" x 132" - BX BASE w/FLANGE 08W/12F/08EF - 84"
1) 48" - SGL 1"x14.5' Butyl
1) Hole - 52
2) Hole - 40
1) SQ. Hole - 68"x68"
4) Vert. Notch - 7"x9"x5"

Structure Total:


0 lb
202 lb
3200 lb
10901 lb
36186 lb
0 lb
0 lb
0 lb
0 lb
0 lb

50489 lb

Structure Notes:

- KYTC STATE PROJECT 251007
- KYTC CERTIFICATIONS REQUIRED.
- 1. PER KYTC MANHOLE TYPE C / ASTM C913 SPEC'S.
- 2. CONCRETE = 4,000 PSI AT 28 DAYS.
- 3. NO INVERT CHANNEL
- 4. CASTING PROVIDED BY OTHERS.
- 5. REINFORCING PER ASTM A615 (GRADE 60).
 - TRANS. SLAB #5's AT 6" C.C.E.W (DBL MAT).
 - WALLS #5's AT 6" C.C.E.W.
 - FLOOR #5's AT 12" C.C.E.W..
- 6. PRODUCTION TO PLACE 4X POCKETS FOR I-BEAMS (I-BEAM PROVIDED BY OTHERS)

KYTC STATE PROJECT



Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 10"

Weight (Net): 10901 lb
Volume (Net): 2.78cu.yd

Job Name: 25-1684P14 KYTC Jefferson Co. Call 200 (251007)
Job Location: I-264 Louisville, Ky.
Contractor: Cleary Construction, Inc.

Plant: Beaver Dam, KY
8/4/2026 11:28:52 AM

Tech: J. Coppage
PC: T. Ryan



Structure ID: 16+15 JB-B1 INLET 36

P2 BX060060-08LD08S

BX FLAT LID 8inW SPEC. (KY JB-B1)

P3) CASTING (cast in) - 0
P2) 60" x 60" - BX FLAT LID 8inW SPEC. (KY JB-B1) - 8"
P1) 60" x 60" - BOX BASE 8inW, 8inF - 66"
2) Hole - 52


Structure Total:

0 lb
3574 lb
13077 lb
0 lb
16651 lb

Structure Notes:

-KYTC STATE PROJECT 251007
-REINFORCING: #5 BAR @ 12" C/C E.W. (TYP.).
-CASTING BY OTHERS.
-CS-102 BUTYL REQUIRED (SUPPLIED BY ICAST).
-KYTC CERTIFICATIONS REQUIRED.

KYTC STATE PROJECT



NOTES:

-CONCRETE: 4500 PSI @ 28 DAYS.
-MANUFACTURED TO KYTC & ASTM C-913 SPECIFICATIONS.
-REINFORCING: #4 BAR @ 6" C.C. E.W. -GRADE 60.
-KYTC STATE CERTIFICATIONS REQUIRED.
-4 EA. CONAC 5CA14 A-ANCHORS REQUIRED (MIN.)

Coating (Int):
Coating (Ext):


Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 3574 lb
Volume (Net): 0.91cu.yd

PRINT IN COLOR FOR ADDITIONAL CLARITY



PLAN VIEW


4 EA. CONAC .8 TON 8¹/₁₆" (6MM) WIRE ROPE ANCHORS REQUIRED—MINIMUM.

24" X 36" OPENING
OFFSET IN SLAB

TONGUE TO MATCH
GROOVE IN 24"X36" RISER
OR KDOT TYPE A TOP PHASE.

ROUND TOP
EDGES

#5 BAR @ 6" C/C TYP.
(TOP & BOTTOM)



SECTION A-A

KYTC STATE PROJECT

NOTES:

- CONCRETE: 4500 PSI @ 28 DAYS.
- MANUFACTURED TO ASTM C-913 SPECIFICATIONS.
- REINFORCING: #5 BAR @ 6" C/C AS SHOWN—GRADE 60.
(TOP & BOTTOM LAYER)
- 4 EA. CONAC WIRE LOOP LIFTS REQUIRED (MIN.)

#5 BAR CUT LIST
4 EA. @ 73" LG.
10 EA. @ 48" LG.

PRODUCTION WORK ORDER

PRODUCT I.D.:
BX3660-08TS024036

DESCRIPTION:
CURB INLET TRANSITION SLAB 36" X 60" X 8"



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED.
- ☐ OPENING CENTERED.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ EDGES CHAMFERED.
- ☐ ALL PATCHWORK ACCEPTABLE.

PRODUCT VIEW: RIGHT SIDE UP

PLANT: BEAVER DAM, KY.

WEIGHT: 2,073 LBS.

TOP SECTION JOINT: TONGUE

BASE SECTION JOINT: FLAT

QC CHECK INITIALS:

CUSTOMER: SCOTTY'S CONTRACTING & STONE LLC

PROJECT: KYTC CHRISTIAN CO. CALL 100 (ID 241018)

STRUCTURE: 234 (425+20 RT) (SEC. P2)

QUOTE/ORDER NO: 24-4208

PC: C. GOFF

DATE: 07/30/26

DRAWING: S. FELLETER

SCALE: NTS PG. 1 of 1

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320)
Job Location: Independence, KY
Contractor: Eaton Asphalt

Plant: 100

7/1/2026 12:33:12 PM

Tech: Jared - A

PC: J. Jarvis



Structure ID: 474

P2 BX036036-08TS024036

CB TRANSITION SLAB 24"X36" HOLE

P4) 24" x 120" - CB INLET KY A 10' TOP LEFT - 10"
P3) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT - 18"
P2) 36" x 36" - CB TRANSITION SLAB 24"X36" HOLE - 8"
P1) 36" x 36" - BOX BASE 8inW, 8inF - 54"
1) CASTING - HOE KY-206 F/C (KY TY1)
1) 36" x 36" - Conseal CS-102 1.00"
1) 24" x 36" - Conseal CS-102 1.00"
2) Hole - 32
1) Hole - 24
2) Hole - 8


3400 lb
5270 lb
1235 lb
6701 lb
206 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb

Structure Total: 16812 lb


Structure Notes:

**** KYTC STATE PROJECT ****

1. HOE KY 206 F/C (KY TY1) PROVIDED BY ICAST.
2. CONCRETE = 4,000 PI AT 28 DAYS.
3. REINFORCING PER ASTM A615 (GRADE 60).
 - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.
 - WALLS (As .31) #5 BARS AT 12" C.C.E.W.
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



PLAN VIEW



NOTES:

- CONCRETE: 4500 PSI @ 28 DAYS.
- REINFORCING: #5 BAR @ 4" & 6" C/C-GRADE 60.
(TOP & BOTTOM LAYERS).
- 3 EA. CONAC WIRE LOOP LIFTERS REQUIRED.

#5 BAR CUT LIST
20 EA. @ 48" LG.
12 EA. @ 16" LG.

Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 1235 lb
Volume (Net): 0.32cu.yd

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320)
Job Location: Independence, KY
Contractor: Eaton Asphalt

Plant: 100

Tech: Jared - A

7/1/2026 12:33:14 PM

PC: J. Jarvis



Structure ID: 468

P2 BX024030-08LD08-15X27

CB FLAT TOP 8"W w/15"x27" HOLE


P3) 15" x 27" - P.I.P. - BY OTHERS - 8"
P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE - 8"
P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht - 40"
1) CASTING - HOE KY-230-G F/G (GRADE)
1) 24" x 30" - Conseal CS-102 1.00"
1) 15" x 27" - Conseal CS-102 1.00"
1) Hole - 24
2) Hole - 4

0 lb
963 lb
4607 lb
237 lb
0 lb
0 lb
0 lb
0 lb
Structure Total: 5807 lb


Structure Notes:

KYTC STATE PROJECT

1. HOE KY-230-G F/G (GRADE) PROVIDED BY ICAST.
2. KYTC DBI TYPE 13G / ASTM C-913 SPEC'S.
3. CONCRETE = 4,000 PSI AT 28 DAYS.
4. REINFORCING PER ASTM A615 (GRADE 60).
 - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
 - WALLS (As .31) #5 BARS AT 12" C.C.E.W..
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.
5. STUB #5 BARS 12" OUT OF THE TOP OF THE SLAB
(SPACED AT 12" CC) AROUND THE 15" X 27" HOLE



PLAN VIEW



TOP VIEW

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 963 lb
Volume (Net): 0.25cu.yd

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320)
Job Location: Independence, KY
Contractor: Eaton Asphalt

Plant: 100

Tech: Jared - A

7/1/2026 12:33:18 PM

PC: J. Jarvis



Structure ID: 458

P2 BX024030-08LD08-15X27

CB FLAT TOP 8"W w/15"x27" HOLE


P3) 15" x 27" - P.I.P. - BY OTHERS - 8"
P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE - 8"
P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht - 40"
1) CASTING - HOE KY-230-G F/G (GRADE)
1) 24" x 30" - Conseal CS-102 1.00"
1) 15" x 27" - Conseal CS-102 1.00"
1) Hole - 20
2) Hole - 4

0 lb
963 lb
4767 lb
237 lb
0 lb
0 lb
0 lb
0 lb
Structure Total: 5967 lb

Structure Notes:

KYTC STATE PROJECT


1. HOE KY-230-G F/G (GRADE) PROVIDED BY ICAST.
2. KYTC DBI TYPE 13G / ASTM C-913 SPEC'S.
3. CONCRETE = 4,000 PSI AT 28 DAYS.
4. REINFORCING PER ASTM A615 (GRADE 60).
 - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
 - WALLS (As .31) #5 BARS AT 12" C.C.E.W..
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.
5. STUB #5 BARS 12" OUT OF THE TOP OF THE SLAB
(SPACED AT 12" CC) AROUND THE 15" X 27" HOLE



NOTES:

1. MANUFACTURED TO KYTC DBI TYPE 13G/ASTM C-931 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: DOUBLE MAT #5 BAR @ 6" C.C. E.W. (GRADE 60).
4. STUB #5 BARS 5" OUT TOP SLAB AROUND OPENING @ 12" C/C.

FLOAT FINISH **PLAN VIEW**



TOP VIEW

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat


Wall Thickness: 8"

Height (Ext): 8"



Weight (Net): 963 lb
Volume (Net): 0.25cu.yd

GENERAL NOTES


1. MANUFACTURED TO ASTM C1577 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. LOAD REQUIREMENTS = KY-HL93 (KY TABLE1).
4. COVER DEPTH = 4' TO 6'.
5. REINFORCING: PER ASTM C1577 (GRADE 60). SEE ATTACHED STAMPED DESIGN CALCULATIONS.
6. BOX CULVERT TO BE SEALED WITH CONCRETE SEALANTS, INC. CS-102 ROLL BUTYL MASTIC. (SUPPLIED BY ICAST).
7. EXTERIOR JOINT WRAP TO BE 12" WIDE CS212.
8. WEIGHT: 36" X 30" X 69" LONG SECTION = 5,188 LBS.




END VIEW




**COMPONENT
ISOMETRIC VIEW**



VIEW A
UPRIGHT IN MOLD



PLAN VIEW
UPRIGHT IN MOLD



VIEW B
UPRIGHT IN MOLD

PRODUCTION WORK ORDER



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED INSIDE.
- ☐ RECESS WITH HAUNCHES CORRECT.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ LIFTERS INSTALLED OUTSIDE.
- ☐ PRODUCT SQUARE.

PRODUCT I.D.: CBS

PRODUCT VIEW: RIGHT SIDE UP

PLANT: BEAVER DAM, KY.

WEIGHT: 5,188 LBS.

TOP JOINT: TONGUE

BOTTOM JOINT: GROOVE

QC CHECK INITIALS:

DESCRIPTION: 36" X 30" X 69" LONG 3-SIDED BOX CULVERT

CUSTOMER: CLEARY CONSTRUCTION INC

PROJECT: UK BP9 SITE THERMAL AND ELECTRIC UTILITIES

STRUCTURE: 36" X 30" X 69" BOX CULVERT (P5)

SALES ORDER/QUOTE NO: 25-2504

PC: C. GOFF

DRAWING: S. FELLETER

DATE: 07/31/26


SCALE: NTS

PG. 1 of 1

58/60

NOTE: SEE "PRECAST DESIGN SUBMITTALS, CONCRETE COMPONENTS" SHEET FOR SUMMARY OF BUILDING AND DESIGN CODES, MATERIALS REQUIREMENTS, AND DESIGN LOADS.

NOTE: SEE ICAST WORKING DRAWINGS FOR ADDITIONAL INFORMATION AND LOCATION OF EACH COMPONENT.




PRECAST TUNNEL SECTION

3'-0"X2'-6" STEAM TUNNEL RUN #2
NON-BEND UNITS

NOTE: CLEARANCE BETWEEN CUT-OFF
ENDS OF BARS AND OUTSIDE
FACES OF CONCRETE=2".

REINFORCING STEEL		
LOCATION	REQUIRED	COMMENTS
AS1	NO. 4'S@10"	BEND AS SHOWN
AS2	NO. 4'S@10"	EXTEND TO EXTER. FACES
AS3	NOT USED	NOT USED
AS4	NO. 4'S@12"	



BARS AS1

AS1, AS2, AND AS4 REINFORCING BARS

Fy-min=60 K.S.I.

THIS SECTION TO BE USED FOR ALL
RUN #2: NON-ANGLED UNITS,
RECTANGULAR IN PLAN VIEW.


SK-4

PRECAST STEAM TUNNELS: RUN NO. 2, TYPICAL UNIT SECTION


UK BP9 SITE THERMAL AND ELECTRIC: 3'-0"X2'-6" STEAM TUNNEL RUN #2

GENERAL NOTES


1. MANUFACTURED TO ASTM C1577 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS
3. .LOAD REQUIREMENTS = KY-HL93 (KY TABLE1).
4. COVER DEPTH = 4' TO 6'.
5. REINFORCEMENT PER ATTACHED DESIGN BY WINFORD A. PETRONE, PE
6. BOX CULVERT TO BE SEALED WITH CONCRETE SEALANTS, INC. CS-102 ROLL BUTYL MASTIC. (SUPPLIED BY ICAST).
7. EXTERIOR JOINT WRAP TO BE 12" WIDE CS212.
8. WEIGHT: 68" X 36" X 69" LONG SECTION = 7,226 LBS.




END VIEW




JOINT DETAIL (TYP.)
NTS




COMPONENT
ISOMETRIC VIEW



VIEW A
UPRIGHT IN MOLD



PLAN VIEW
UPRIGHT IN MOLD



VIEW B
UPRIGHT IN MOLD

PRODUCTION WORK ORDER



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED INSIDE.
- ☐ RECESS WITH HAUNCHES CORRECT.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ LIFTERS INSTALLED OUTSIDE.
- ☐ PRODUCT SQUARE.

PRODUCT I.D.: CBS

PRODUCT VIEW: RIGHT SIDE UP

PLANT: BEAVER DAM, KY.

WEIGHT: 7,226 LBS.

TOP JOINT: TONGUE

BOTTOM JOINT: GROOVE

QC CHECK INITIALS:

DESCRIPTION: 68" X 36" X 69" LONG 3-SIDED BOX CULVERT

CUSTOMER: CLEARY CONSTRUCTION INC

PROJECT: UK BP9 SITE THERMAL AND ELECTRIC UTILITIES

STRUCTURE: 68" X 36" X 69" BOX CULVERT (P4)

SALES ORDER/QUOTE NO: 25-2504

PC: C. GOFF

DRAWING: S. FELLETER


DATE: 07/31/26

SCALE: NTS


PG. 1 of 1

NOTE: SEE "PRECAST DESIGN SUBMITTALS, CONCRETE COMPONENTS" SHEET FOR SUMMARY OF BUILDING AND DESIGN CODES, MATERIALS REQUIREMENTS, AND DESIGN LOADS.

NOTE: SEE ICAST WORKING DRAWINGS FOR ADDITIONAL INFORMATION AND LOCATION OF EACH COMPONENT.



55/60




PRECAST TUNNEL SECTION

5'-8"X3'-0" STEAM TUNNEL RUN #1
NON-WEDGED UNITS

NOTE: CLEARANCE BETWEEN CUT-OFF
ENDS OF BARS AND OUTSIDE
FACES OF CONCRETE=2".

REINFORCING STEEL		
LOCATION	REQUIRED	COMMENTS
AS1	NO. 4'S@7"	BEND AS SHOWN
AS2	NO. 4'S@7"	EXTEND TO EXTER. FACES
AS3	NOT USED	NOT USED
AS4	NO. 4'S@12"	



BARS AS1

AS1, AS2, AND AS4 REINFORCING BARS

Fy-min=60 K.S.I.

THIS SECTION TO BE USED FOR ALL
RUN #1: NON-WEDGED UNITS,
RECTANGULAR IN PLAN VIEW.

SK-1

PRECAST STEAM TUNNELS: RUN NO.1, TYPICAL UNIT SECTION

UK BP9 SITE THERMAL AND ELECTRIC: 5'-8"X3'-0" STEAM TUNNEL RUN #1

Job Name: 25-3187 - Carter Caves WTP Upgrades Ph 3
Job Location: Olive Hill, KY
Contractor: Walker Principles

Plant: 100

7/8/2026 9:06:56 AM

Tech: J. Horsley

PC: E. Bradley



Structure ID: RAS/WAS VV

P1 BX7272-08W08F06EB-VF

BX BASE w/FLANGE 08W/08F/06EF

- P2) 72" x 72" - CB FLAT TOP 8"W w/36"X36 Hatch - 8"
P1) 72" x 72" - BX BASE w/FLANGE 08W/08F/06EF - 88"
1) LADDER (Alum.) - HALLIDAY L1B 72in Wall mount ladder
1) LADDER (Alum.) - HALLIDAY L1EAA Ladder Extension Safety Post
1) HATCH (Alum.) - HALLIDAY W1S 36"x36"
1) SECONDARY POUR - WALLS
1) 72" x 72" - Conseal CS-102 1.00"
5) A-Lok - 0150

4329 lb
25544 lb
50 lb
65 lb
78 lb
0 lb
0 lb
5 lb

30071 lb

Structure Notes:
1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,500 PSI AT 28 DAYS.
3. NO STEPS / NO INVERT CHANNEL.
4. HATCH BY ICAST (HALLIDAY W1S 36"x36")
REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .18)



Structure Total:

Rim: 890.5' Rim to Invert: 7.96' Slack: 0" Sump: 0.48" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	883.83'	90°	44"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	0"
Invert 2	883.83'	180°	38"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	-6"
Invert 3	883.83'	270°	28"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	-16"
Invert 4	882.54'	270°	44"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	-0.145"	0"
Invert 5	883.83'	270°	60"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	16"
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



FIRST POUR DRAWING


WEIGHTS:

FIRST POUR: 6,713 LBS

SECOND POUR: 18,831 LBS

TOTAL: 25,544 LBS

INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 88"
Height (Ext): 96"

Weight (Net): 25544 lb
Volume (Net): 6.52cu.yd

Job Name: 25-3187 - Carter Caves WTP Upgrades Ph 3
Job Location: Olive Hill, KY
Contractor: Walker Principles

Plant: 100

7/8/2026 9:06:56 AM

Tech: J. Horsley

PC: E. Bradley



Structure ID: RAS/WAS VV

P1 BX7272-08W08F06EB-VF

BX BASE w/FLANGE 08W/08F/06EF

- P2) 72" x 72" - CB FLAT TOP 8"W w/36"X36 Hatch - 8"
P1) 72" x 72" - BX BASE w/FLANGE 08W/08F/06EF - 88"
1) LADDER (Alum.) - HALLIDAY L1B 72in Wall mount ladder
1) LADDER (Alum.) - HALLIDAY L1EAA Ladder Extension Safety Post
1) HATCH (Alum.) - HALLIDAY W1S 36"x36"
1) SECONDARY POUR - WALLS
1) 72" x 72" - Conseal CS-102 1.00"
5) A-Lok - 0150

4329 lb
25544 lb
50 lb
65 lb
78 lb
0 lb
0 lb
5 lb
Structure Total: 30071 lb


Structure Notes:
1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,500 PSI AT 28 DAYS.
3. NO STEPS / NO INVERT CHANNEL.
4. HATCH BY ICAST (HALLIDAY W1S 36"x36")
REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .18)

Rim: 890.5' Rim to Invert: 7.96' Slack: 0' Sump: 0.48' Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	883.83'	90°	44"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	0"
Invert 2	883.83'	180°	38"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	-6"
Invert 3	883.83'	270°	28"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	-16"
Invert 4	882.54'	270°	44"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	-0.145"	0"
Invert 5	883.83'	270°	60"	4" DI	4.75"	A-Lok 0150	5.25"	5.25"	15.335"	16"
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



SECOND POUR DRAWING
WEIGHTS:
FIRST POUR: 6,713 LBS
SECOND POUR: 18,831 LBS
TOTAL: 25,544 LBS

INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 88"
Height (Ext): 96"

Weight (Net): 25544 lb
Volume (Net): 6.52cu.yd


Job Name: 26-3001 - Gunnison Way Grease Traps
Job Location: Bowling Green, KY 42103
Contractor: Bowling Green Winsupply

Plant: Beaver Dam, KY

Tech: K. Cardwell

7/9/2026 9:44:30 AM

PC: T. Lewis



Structure ID: GT 2

P1 BX60120-06W06F-BA54

BOX BASE 6inW, 6inF F/n

P3) 24" - CASTING HEIGHT - 7"
P2) 60" x 120" - CB FLAT TOP 6"W w/(2) 24" HOLES (Grease Trap) F/F - 8"
P1) 60" x 120" - BOX BASE 6inW, 6inF F/n - 54"
1) SECONDARY POUR - Baffle Wall
1) 60" x 120" - Conseal CS-102 1.00" (Double)
1) 24" - Conseal CS-102 1.00" (Double)
2) PSX - 8QRS-S NYLO

0 lb
5775 lb
16155 lb
975 lb
0 lb
0 lb
13 lb

22918 lb

Structure Total:

Structure Notes:




1. PER ASTM C-890-13 & ASTM C-913 SPECIFICATIONS
2. CONCRETE: 4,500 PSI AT 28 DAYS
3. REINFORCEMENT: #5 BAR @ 8" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
4. NO FLOW CHANNEL
5. 2 EA. 7" CASTINGS SUPPLIED BY OTHERS
6. LIFTERS: 4 EA. 5CA18 CONAC A-ANCHORS FOR PLANT & FIELD HANDLING - INSTALLED AS SHOWN

FIRST POUR (BASE): 16,155 LBS

SECOND POUR (BAFFLE WALL): 975 LBS

Rim: 5.75' Rim to Invert: 2.667' Slack: 0" Sump: 37" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	3.083'	0°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	35"	0"
Invert 2	3.25'	180°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	37"	0"
Invert 3										




Job Name: 26-3001 - Gunnison Way Grease Traps
Job Location: Bowling Green, KY 42103
Contractor: Bowling Green Winsupply

Plant: Beaver Dam, KY

Tech: K. Cardwell

7/9/2026 9:44:30 AM

PC: T. Lewis



Structure ID: GT 2

P1 BX60120-06W06F-BA54

BOX BASE 6inW, 6inF F/n

P3) 24" - CASTING HEIGHT - 7"
P2) 60" x 120" - CB FLAT TOP 6"W w/(2) 24" HOLES (Grease Trap) F/F - 8"
P1) 60" x 120" - BOX BASE 6inW, 6inF F/n - 54"
1) SECONDARY POUR - Baffle Wall
1) 60" x 120" - Conseal CS-102 1.00" (Double)
1) 24" - Conseal CS-102 1.00" (Double)
2) PSX - 8QRS-S NYLO

0 lb
5775 lb
16155 lb
975 lb
0 lb
0 lb
13 lb

22918 lb

Structure Total:

Structure Notes:

1. PER ASTM C-890-13 & ASTM C-913 SPECIFICATIONS
2. CONCRETE: 4,500 PSI AT 28 DAYS
3. REINFORCEMENT: #5 BAR @ 8" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
4. DRILL & DOWEL #4 BAR @ 12" C.C. E.W. (GRADE 60) INTO BASE FLOOR FOR BAFFLE WALL TIE-IN - MIN. 4" PENETRATION INTO BASE FLOOR
5. PRIOR TO BAFFLE WALL POUR, ADD STRIP OF CS-231 BETWEEN BAFFLE WALL & TANK WALLS (BOTH SIDES)

FIRST POUR (BASE): 16,155 LBS

SECOND POUR (BAFFLE WALL): 975 LBS

Rim: 5.75'


Rim to Invert: 2.667'

Slack: 0"


Sump: 37"

Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	3.083'	0°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	35"	0"
Invert 2	3.25'	180°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	37"	0"
Invert 3										



**PLAN VIEW
(RIGHT SIDE UP)**



**SECTION A-A
(RIGHT SIDE UP)**



**SECTION B-B
(RIGHT SIDE UP)**

Job Name: 26-1333 - Mitchell Hill Road Project

Job Location: Louisville, KY 40118

Contractor: Hall Contracting of Kentucky Inc

Plant: 100

6/16/2026 1:23:29 PM

Tech: J. Horsley

PC: J. Jarvis



Structure ID: WALL P13-P14

P3 CUSTOM WALL

WALL PANEL 6" THICK F/F

P4) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P3) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P2) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P1) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

1) Hole - 2

1398 lb

1398 lb

1398 lb

1398 lb

0 lb

Structure Total: 5591 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.

2. CONCRETER = 4,000 PSI AT 28" DAYS.

3. SMOOTH FORM FINISH ON THE FRONT SURFACE.

4. 3/4" CHAMFER ON ALL LONG EDGES.

REINFORCING PER ASTM A615 (GRADE 60).

-VERTICAL BARS = #4 BARS AT 12" C/C

-HORIZONTAL BARS = #6 BARS EQUALLY SPACED (10" MAX.)

Rim: 696'

Rim to Invert: 6.75'

Slack: 0"

Sump: 63"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


(P4)

(P3) <<

(P2)

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)



Note:

See attached typical drawing for reinforcing and lifting details.

INSIDE WALL DIMENSIONS

6'-5"

(77")

36"

EXT

(P3)

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: Flat

Wall Thickness: 0"




Floor Height: 0"

Height (Int): 36"

Height (Ext): 36"

Weight (Net): 1398 lb

Volume (Net): 0.36cu.yd



GENERAL NOTES:

1. MANUFACTURED ASTM C913 SPECIFICATIONS.
2. CONCRETE: 4,000 PSI MINIMUM AT 28 DAYS.
3. REINFORCING: AS PER PLAN DESIGN (GRADE 60).
4. CONAC 5CA14 ANCHORS CAST IN FOR HANDLING.
5. WEIGHT = 1,413 LBS
6. 68 REQUIRED.

SIDE VIEW

END VIEW

REVISION INFORMATION				SUBMITTAL DESCRIPTION: WALL PANEL 6.50' LG x 6" THK.	
REV. 	DATE:	NO REVISIONS TO DATE		CUSTOMER: HALL CONTRACTING OF KY INC.	
				PROJECT: MITCHELL HILL ROAD PROJECT	
				STRUCTURE ID.: WALL PANEL 6" THK (78" LG x 36" HT)	
				SALES ORDER NO: 26-1333	
				CHECK: B. SMITH	DRAWN BY: J. HORSLEY
				DATE: 04/20/26	SCALE: NTS PG. 1 of 1

Job Name: 26-1333 - Mitchell Hill Road Project

Job Location: Louisville, KY 40118

Contractor: Hall Contracting of Kentucky Inc

Plant: 100

6/16/2026 1:23:29 PM

Tech: J. Horsley

PC: J. Jarvis



Structure ID: WALL P13-P14

P4 CUSTOM WALL

WALL PANEL 6" THICK F/F

P4) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P3) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P2) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

P1) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG

1) Hole - 2

1398 lb

1398 lb

1398 lb

1398 lb

0 lb

Structure Total: 5591 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28" DAYS.

3. SMOOTH FORM FINISH ON THE FRONT SURFACE.

4. 3/4" CHAMFER ON ALL LONG EDGES.

REINFORCING PER ASTM A615 (GRADE 60).

-VERTICAL BARS = #4 BARS AT 12" C/C

-HORIZONTAL BARS = #6 BARS EQUALLY SPACED (10" MAX.)

Rim: 696'


Rim to Invert: 6.75'




Slack: 0"

Sump: 63"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										







GENERAL NOTES:




1. MANUFACTURED ASTM C913 SPECIFICATIONS.
2. CONCRETE: 4,000 PSI MINIMUM AT 28 DAYS.
3. REINFORCING: AS PER PLAN DESIGN (GRADE 60).
4. CONAC 5CA14 ANCHORS CAST IN FOR HANDLING.
5. WEIGHT = 1,413 LBS
6. 68 REQUIRED.

SIDE VIEW

END VIEW

REVISION INFORMATION				SUBMITTAL DESCRIPTION: WALL PANEL 6.50' LG x 6" THK.	
REV. 	DATE:	NO REVISIONS TO DATE		CUSTOMER: HALL CONTRACTING OF KY INC.	
				PROJECT: MITCHELL HILL ROAD PROJECT	
				STRUCTURE ID.: WALL PANEL 6" THK (78" LG x 36" HT)	
				SALES ORDER NO: 26-1333	
				CHECK: B. SMITH	DRAWN BY: J. HORSLEY
				DATE: 04/20/26	SCALE: NTS PG. 1 of 1

Job Name: 26-1333 - Mitchell Hill Road Project Job Location: Louisville, KY 40118 Contractor: Hall Contracting of Kentucky Inc					Plant: 100 6/16/2026 1:22:06 PM		Tech: J. Horsley PC: J. Jarvis				
Structure ID: WALL P12-P13											
P1 CUSTOM WALL				WALL PANEL 6" THICK F/F							
P4) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG P3) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG P2) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG P1) 77" x 6" - WALL PANEL 6" THICK F/F - 3.00' HT x 6.42' LONG 1) Hole - 2						1398 lb 1398 lb 1398 lb 1398 lb ----- 0 lb Structure Total: 5591 lb		Structure Notes: . 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETER = 4,000 PSI AT 28" DAYS. 3. SMOOTH FORM FINISH ON THE FRONT SURFACE. 4. 3/4" CHAMFER ON ALL LONG EDGES. REINFORCING PER ASTM A615 (GRADE 60). -VERTICAL BARS = #4 BARS AT 12" C/C -HORIZONTAL BARS = #6 BARS EQUALLY SPACED (10" MAX.)			
Rim: 696'		Rim to Invert: 7'		Slack: 0"		Sump: 60"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions)  UPSIDE-DOWN VIEW (int. dimensions) Note: See attached typical drawing for reinforcing and lifting details.											
(P4) (P3) (P2) (P1) <<				INSIDE WALL DIMENSIONS  EXT 36"							
Coating (Int): Coating (Ext):				Seam Up: Flat Seam Dn: Flat		Wall Thickness: 0" Floor Height: 0"		Height (Int): 36" Height (Ext): 36"		Weight (Net): 1398 lb Volume (Net): 0.36cu.yd	



GENERAL NOTES:

1. MANUFACTURED ASTM C913 SPECIFICATIONS.
2. CONCRETE: 4,000 PSI MINIMUM AT 28 DAYS.
3. REINFORCING: AS PER PLAN DESIGN (GRADE 60).
4. CONAC 5CA14 ANCHORS CAST IN FOR HANDLING.
5. WEIGHT = 1,413 LBS
6. 68 REQUIRED.

SIDE VIEW

END VIEW

REVISION INFORMATION				SUBMITTAL DESCRIPTION: WALL PANEL 6.50' LG x 6" THK.	
REV. 	DATE:	NO REVISIONS TO DATE		CUSTOMER: HALL CONTRACTING OF KY INC.	
				PROJECT: MITCHELL HILL ROAD PROJECT	
				STRUCTURE ID.: WALL PANEL 6" THK (78" LG x 36" HT)	
				SALES ORDER NO: 26-1333	
				CHECK: B. SMITH	DRAWN BY: J. HORSLEY
				DATE: 04/20/26	SCALE: NTS PG. 1 of 1

Job Name: 24-4208 - KYTC Christian Co. Call 100 (ID 241018)
Job Location: Hopkinsville, KY
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

Tech: J. Horsley

7/30/2026 8:57:17 AM

PC: C. Goff



Structure ID: 231 (423+15 RT)

P2 BX024060-08LD08-1559

BX FLAT LID 8inW, w/15"x59" HOLE (KYTC DBI-13S)

- P4) 15" x 59" - P.I.P. - BY OTHERS - 8"
P3) 15" x 59" - FIELD ADJUSTMENT - 3"
P2) 24" x 60" - BX FLAT LID 8inW, w/15"x59" HOLE (KYTC DBI-13S) F/F - 8"
P1) 24" x 60" - BOX BASE 8inW, 8inF, Variable Ht F/n - 36"
1) CASTING - HOE KY-230-G F/G (GRADE)
1) 24" x 60" - Conseal CS-102 1.00"
1) Hole - 20
2) Hole - 4

0 lb
0 lb
1461 lb
6646 lb
237 lb
0 lb
0 lb
0 lb
Structure Total: 8344 lb

Structure Notes:


****KYTC STATE PROJECT****

1. KYTC DBI TYPE 13S / ASTM C-913 SPEC'S.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE KY-230S F/G).
4. STUB #5 BARS 4" OUT TOP OF TOP SLAB (SPA AT 12" C/C) AROUND 15"x59" HOLE.

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. (DBL MAT).
- WALLS (As .31) #5 BARS AT 12" C.C.E.W..
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

NOTES:

1. MANUFACTURED TO KYTC DBI TYPE 13S/ASTM C-931 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: DOUBLE MAT #5 BAR @ 6" C.C. E.W. (GRADE 60).
4. STUB #5 BARS 4" OUT TOP SLAB AROUND OPENING @ 12" C/C.



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 1461 lb
Volume (Net): 0.37cu.yd