


Job Name: 26-2076 - Middletown Community Center
 Job Location: Middletown, KY
 Contractor: Core & Main LP (Lou)

Plant: 100

5/14/2026 8:55:37 AM

Tech: Jared - A

PC: T. Lewis



Structure ID: 1+39.64 ST-MH

P1 MH060BAVF

MH BASE Custom Ht T/n

- P3) 24" - CASTING HEIGHT - 7"
- P2) 60" - MH FLAT TOP w/ 24" ECC Hole F/G - 13"
- P1) 60" - MH BASE Custom Ht T/n - 22"
- 1) CASTING - HOE MC-420 F/C Storm
- 1) 60" - Conseal CS-102 1.00"
- 1) 24" - Conseal CS-102 1.00"
- 2) Hole - 14
- 2) Hole - 12
- 2) MH Step ML-10-TDS-NCR - 10"

0 lb
 2869 lb
 4759 lb
 340 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 Structure Total: 7968 lb



- Structure Notes:**
1. PER ASTM C-478 SPECIFICATIONS
 2. CONCRETE: 4,000 PSI AT 28 DAYS
 3. REINFORCEMENT: PER ASTM A615
 4. NO STORM INVERT
 5. STEPS AT 288 DEGREES
 6. HOE MC-420 FRAME & COVER "STORM" SUPPLIED BY ICAST

Rim: 720.93' Rim to Invert: 3.58' Slack: 1.66" Sump: 0.7" Step Position: 288°


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	717.35'	0°	0"	10" HDPE	11.4"	Hole 14	14"	14.13"	0"	0"
Invert 2	717.35'	35°	24"	8" HDPE	9.1"	Hole 12	12"	12.11"	0.125"	2"
Invert 3	717.35'	126°	79.125"	8" HDPE	9.1"	Hole 12	12"	12.081"	0.125"	0"
Invert 4	717.35'	216°	135.75"	10" HDPE	11.4"	Hole 14	14"	14.13"	0"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):

Seam Up: Tongue
 Seam Dn: n/a

Wall Thickness: 6"
 Floor Height: 8"

Height (Int): 22"
 Height (Ext): 30"

Weight (Net): 4759 lb
 Volume (Net): 1.22cu.yd