

Job Name: 25-3195 - The Banks Lift Station and Forcemain
Job Location: Gallatin, TN
Contractor: W&O Construction

Plant: 100

5/28/2026 6:53:07 PM

Tech: Jared - F

PC: A. Chambers



Structure ID: WET WELL

P1 MH120SB12CDARED

MH SEPARATE BASE-T EXT. 14" (170" OD) w/CONBLOCK CDA RED

- P7) 48" x 48" - HATCH (CAST FLUSH) - 3.75"
P6) 120" - MH FLAT TOP w/48"x48" Hatch w/ConBlock-CDA Red F/G - 18"
P5) 120" - MH RISER w/CONBLOCK CDA RED T/G - 96"
P4) 120" - MH RISER Custom Ht w/CONBLOCK CDA RED T/G - 86"
P3) 120" - MH RISER Custom Ht w/CONBLOCK CDA RED T/G - 86"
P2) 120" - MH RISER Custom Ht w/CONBLOCK CDA RED T/G - 86"
P1) 120" - MH SEPARATE BASE-T EXT. 14" (170" OD) w/CONBLOCK CDA RED T/n - 12"
1) JOINT WRAP - 12" WD x 120" MAC WRAP
1) ADMIXTURE CONBLOCK CDA RED
1) HATCH (Alum.) - HALLIDAY W2S 48"x48"
5) 120" - Conseal CS-231 1.00" (Double)
1) 48" x 48" - Conseal CS-231 1.00" (Double)
2) Hole - 8
2) Hole - 6
1) PSX - 16Y NYLO

100 lb
14814 lb
36124 lb
32669 lb
32669 lb
32669 lb
29640 lb
0 lb
0 lb
126 lb
0 lb
0 lb
0 lb
0 lb
0 lb
8 lb


Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
 2. CONCRETE = 5,000 PSI AT 28 DAYS.
 3. ADMIXTURE = CONBLOCK CDA RED.
 4. HATCH SUPPLIED BY ICAST (HALLIDAY W2S 48"x48").
- REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB TOP LAYER = #4 BARS AT 12" C.C.E.W.
- TOP SLAB BTM LAYER = #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .30)
- BOTTOM SLAB TONGUE = #5 BARS AT 6" C.C.E.W.
- BOTTOM SLAB = #6BARS AT 6" C.C.E.W. (DOUBLE MAT)


Rim: 458.5' Rim to Invert: 7.94' Slack: 0" Sump: 276.72' Structure Total: 178819 lb Step Position:

NOTES:

1. PER ASTM C-478 LATEST REVISION
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. CONBLOCK CDA RED ADMIXTURE REQUIRED
4. REINFORCEMENT: AS SHOWN BELOW.
PER ASTM A615 (GRADE 60)
5. JOINT SEALANT - 1" CS-231-DOUBLE



PLAN VIEW



SECTION A-A

Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: n/a

Wall Thickness: 11"
Floor Height: 12"

Height (Int): 0"
Height (Ext): 0"

Weight (Net): 29640 lb
Volume (Net): 7.57cu.yd

Job Name: 26-2078 Lincoln & Coleman Street Sewer
Job Location: Lawrenceburg, KY
Contractor: Shouse Excavating

Plant: Beaver Dam

Tech: S. Felletter

5/14/2026 1:16:19 PM

PC: C. Goff



Structure ID: A1 SS-MH

P2 MH048LD06SP

MH FLAT TOP SPEC. HT. (6") w/24" ECC Hole F/F

- P3) 24" - CASTING HEIGHT - 4"
P2) 48" - MH FLAT TOP SPEC. HT. (6") w/24" ECC Hole F/F - 6"
P1) 48" - MH BASE Custom Ht F/n - 17"
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) 48" - MH INVERT CHANNEL - FULL HEIGHT
1) CASTING - HOE MC-285 F/C Sanitary
1) 48" - Conseal CS-102 1.00" (Double)
2) PSX - 12-08 NYLO
1) MH Step ML-10-TDS-NCR - 10"

0 lb
1102 lb
2422 lb
0 lb
0 lb
1440 lb
284 lb
0 lb
16 lb
0 lb

Structure Total: 5264 lb

Structure Notes:


1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE MCS-285 "SAN" F/C).

REINFORCING PER ASTM A615 (GRADE 60).


- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C. E.W. (GRADE 60).



PLAN VIEW



SECTION A-A



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 5"

Height (Ext): 6"

Weight (Net): 1102 lb
Volume (Net): 0.28cu.yd

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC		Plant: 100 6/12/2026 3:42:24 PM		Tech: Jared - F PC: M. Sullivan			
Structure ID: 10							
P2 MH048CN42		ECC CONE w/ 24" HOLE F/G					
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE F/G - 42" P1) 48" - MH BASE T/n - 60" 1) 48" - SGL 1"x14.5' Butyl (2x) 1) Hole - 38 9) MH Step ML-10-TDS-NCR - 10"				0 lb 3200 lb 4988 lb 0 lb 0 lb 0 lb ----- Structure Total: 8188 lb		<u>Structure Notes:</u> . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.	
							
 48" - ECC CONE w/ 24" HOLE F/G - 42" - (P2)							
Coating (Int): Coating (Ext):		Seam Up: Flat Seam Dn: Groove		Wall Thickness: 5"		Height (Ext): 42"	
						Weight (Net): 3200 lb Volume (Net): 0.5cu.yd	

Job Name: 25-2471 - Texas Roadhouse
Job Location: Danville, KY
Contractor: McCain Bros Excavating LLC

Plant: 100

6/11/2026 11:35:53 AM

Tech: Jared - F
PC: M. Sullivan



Structure ID: 5A

P2 MH048LD07-18x36RECT

MH FLAT TOP w/18"x36" Hole F/F

P3) 18" x 36" - CASTING HEIGHT - 5.5"
P2) 48" - MH FLAT TOP w/18"x36" Hole F/F - 7"
P1) 48" - MH BASE Custom Ht F/n - 26"
1) 48" - Conseal CS-102 1.00"
1) 18" x 36" - Conseal CS-102 1.00"
1) Hole - 20



Structure Total:

0 lb
1171 lb
3011 lb
0 lb
0 lb
0 lb
4183 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING SUPPLIED BY OTHERS (HOE 580-A F/G).

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



SECTION A-A

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).




Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 5"

Height (Ext): 7"

Weight (Net): 1171 lb
Volume (Net): 0.3cu.yd

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/11/2026 11:35:23 AM		Tech: Jared - F PC: M. Sullivan				
Structure ID: 5A											
P1		MH048BAVF									
P3) 18" x 36" - CASTING HEIGHT - 5.5" P2) 48" - MH FLAT TOP w/18"x36" Hole F/F - 7" P1) 48" - MH BASE Custom Ht F/n - 26" 1) 48" - Conseal CS-102 1.00" 1) 18" x 36" - Conseal CS-102 1.00" 1) Hole - 20						0 lb 1171 lb 3011 lb 0 lb 0 lb 0 lb ----- Structure Total: 4183 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS (HOE 580-A F/G). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1036.25'		Rim to Invert: 3.25'		Slack: 0.5"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	1033'	0°	0"	15" HDPE	17.6"	Hole 20	20"	20.629"	-1.25"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimenions)  											
INSIDE WALL DIMENSIONS 											
Coating (Int): Coating (Ext):			Seam Up: Flat Seam Dn: n/a		Wall Thickness: 5" Floor Height: 6"		Height (Int): 26" Height (Ext): 32"		Weight (Net): 3011 lb Volume (Net): 0.77cu.yd		

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC				Plant: 100 6/11/2026 11:35:22 AM		Tech: Jared - F PC: M. Sullivan					
Structure ID: 6											
P1 MH048BAVF				MH BASE Custom Ht F/n							
P3) 18" x 36" - CASTING HEIGHT - 5.5" P2) 48" - MH FLAT TOP w/18"x36" Hole F/F - 6" P1) 48" - MH BASE Custom Ht F/n - 19" 1) 48" - Conseal CS-102 1.00" 1) 18" x 36" - Conseal CS-102 1.00" 1) DOGHOUSE INVRTD - 24"x20" 1) Hole - 16						0 lb 1004 lb 2379 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 3383 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS (HOE 580-A F/G). . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1034'				Rim to Invert: 2.59'		Slack: 0.58"		Sump: 0"		Step Position:	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector		Hole	Horz Size	Up (_)	Offset
Invert 1	1031.41'	0°	0"	18" HDPE	21.2"	DOGHOUSE INVRTD 24"x20"		24" x 20"	25.133"	-1.625"	0"
Invert 2	1031.41'	102°	51.625"	12" HDPE	14.5"	Hole 16		16"	16.312"	-1.25"	0"
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 19" Height (Ext): 25"	Weight (Net): 2379 lb Volume (Net): 0.61cu.yd
----------------------------------	-------------------------------	--	--	--

Job Name: 25-2471 - Texas Roadhouse
Job Location: Danville, KY
Contractor: McCain Bros Excavating LLC

Plant: 100

6/11/2026 11:35:52 AM

Tech: Jared - F
PC: M. Sullivan



Structure ID: 6

P2 MH048LD06SP

MH FLAT TOP w/18"x36" Hole F/F

P3) 18" x 36" - CASTING HEIGHT - 5.5"
P2) 48" - MH FLAT TOP w/18"x36" Hole F/F - 6"
P1) 48" - MH BASE Custom Ht F/n - 19"
1) 48" - Conseal CS-102 1.00"
1) 18" x 36" - Conseal CS-102 1.00"
1) DOGHOUSE INVRTD - 24"x20"
1) Hole - 16

Structure Total:



0 lb
1004 lb
2379 lb
0 lb
0 lb
0 lb
0 lb

3383 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING SUPPLIED BY OTHERS (HOE 580-A F/G).

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat


Wall Thickness: 5"

Height (Ext): 6"


Weight (Net): 1004 lb
Volume (Net): 0.26cu.yd

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/12/2026 3:42:04 PM		Tech: Jared - F PC: M. Sullivan			
Structure ID: 4										
P1 MH048BA42			MH BASE T/n							
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE F/G - 36" P1) 48" - MH BASE T/n - 42" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 1) Hole - 30 2) Hole - 24 6) MH Step ML-10-TDS-NCR - 10"					0 lb 3000 lb 3554 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 6554 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1036.05' Rim to Invert: 7.15' Slack: 2.7" Sump: 1.9" Step Position: 189°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1028.9'	0°	0"	24" HDPE	27.8"	Hole 30	30"	32.406"	0"	0"
Invert 2	1028.9'	100°	50.625"	18" HDPE	21.2"	Hole 24	24"	25.133"	0.25"	0"
Invert 3	1028.9'	278°	140.75"	18" HDPE	21.2"	Hole 24	24"	25.133"	0.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 42" Height (Ext): 48"	Weight (Net): 3554 lb Volume (Net): 0.91cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/11/2026 11:35:20 AM		Tech: Jared - F PC: M. Sullivan				
Structure ID: 4A											
P1 MH048BA48		MH BASE T/n									
P3) 18" x 36" - CASTING HEIGHT - 5.5" P2) 48" - MH FLAT TOP w/18"x36" Hole F/G - 12" P1) 48" - MH BASE T/n - 48" 1) 48" - Conseal CS-102 1.00" 1) 18" x 36" - Conseal CS-102 1.00" 1) Hole - 24 1) Hole - 20 1) Hole - 10						0 lb 2008 lb 4318 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 6326 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS (HOE 580-A F/G). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 1037'		Rim to Invert: 5.5'		Slack: 0.5"		Sump: 0"		Step Position:			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	1031.5'	0°	0"	18" HDPE	21.2"	Hole 24	24"	25.133"	-1.625"	0"	
Invert 2	1031.5'	204°	103.25"	15" HDPE	17.6"	Hole 20	20"	20.629"	-1.25"	0"	
Invert 3	1033'	255°	129.125"	6" HDPE	6.9"	Hole 10	10"	10.074"	17.5"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




(P1) <<


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 48" Height (Ext): 54"	Weight (Net): 4318 lb Volume (Net): 1.1cu.yd
----------------------------------	---------------------------------	--	--	---

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion Job Location: Shepherdsville, KY Contractor: Pace Contracting, LLC					Plant: 100		Tech: Jared - F			
					5/29/2026 3:21:09 PM		PC: J Jarvis			
Structure ID: MH-3										
P1 MH048BAVF			MH BASE Custom Ht T/n							
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 30" P2) 48" - MH RISER T/G - 48" P1) 48" - MH BASE Custom Ht T/n - 28" 1) Chimney Seal - Cretex Chimney Seal 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375-WT F/C Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 1) PSX - 16Y NYLO 1) PSX - 12M NYLO 8) MH Step ML-10-TDS-NCR - 10"					0 lb 2050 lb 3353 lb 3153 lb 10 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 8 lb 8 lb 0 lb ----- Structure Total: 10293 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY I-CAST (HOE MC-375-WT F/C SANITARY). 4. 8.5" EXTERNAL CHIMNEY SEAL BY I-CAST. . REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 447.2' Rim to Invert: 9.3' Slack: 1.6" Sump: 3" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	437.9'	0°	0"	10" DI	11.1"	PSX 16Y NYLO	16"	16.312"	0"	0"
Invert 2	438'	108°	54.625"	8" DI	9"	PSX 12M NYLO	12"	12.129"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 5"	Height (Int): 28"	Weight (Net): 3153 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 6"	Height (Ext): 34"	Volume (Net): 0.8cu.yd

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion

Job Location: Shepherdsville, KY

Contractor: Pace Contracting, LLC

Plant: 100

5/29/2026 3:21:09 PM

Tech: Jared - F

PC: J Jarvis

Structure ID: MH-3

P1 MH048BAVF

MH BASE Custom Ht T/n

P4) 24" - CASTING HEIGHT - 7"

P3) 48" - ECC CONE w/ 24" HOLE F/G - 30"

P2) 48" - MH RISER T/G - 48"

P1) 48" - MH BASE Custom Ht T/n - 28"

1) Chimney Seal - Cretex Chimney Seal

1) 48" - MH INVERT CHANNEL - FULL HEIGHT

1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212

1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)

1) CASTING - HOE MC-375-WT F/C Sanitary

2) 48" - Conseal CS-102 1.00" (Double)

1) PSX - 16Y NYLO

1) PSX - 12M NYLO

8) MH Step ML-10-TDS-NCR - 10"

0 lb

2050 lb

3353 lb

3153 lb

10 lb

1440 lb

0 lb

0 lb

271 lb

0 lb

8 lb

8 lb

0 lb

Structure Total: 10293 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING SUPPLIED BY I-CAST (HOE MC-375-WT F/C SANITARY).

4. 8.5" EXTERNAL CHIMNEY SEAL BY I-CAST.

REINFORCING PER ASTM A615 (GRADE 60).

- CONE (As .12)

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 447.2' Rim to Invert: 9.3' Slack: 1.6" Sump: 3" Step Position: 270°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	437.9'	0°	0"	10" DI	11.1"	PSX 16Y NYLO	16"	16.312"	0"	0"
Invert 2	438'	108°	54.625"	8" DI	9"	PSX 12M NYLO	12"	12.129"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 5"

Floor Height: 6"

Height (Int): 28"


Height (Ext): 34"

Weight (Net): 3153 lb


Volume (Net): 0.8cu.yd

Job Name: 26-1945 The Reserve at Lafayette Job Location: Clarksville, TN Contractor: Hayes Pipe Supply					Plant: Beaver Dam 5/29/2026 3:40:10 PM		Tech: S. Felletter PC: E. Bradley				
Structure ID: MH A-2 SS-MH											
P1 MH048BA24CDARED MH BASE w/ConBlock-CDA Red T/n											
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE, w/ConBlock-CDA Red F/G - 30" P1) 48" - MH BASE w/ConBlock-CDA Red T/n - 24" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL w/ConBlock-CDA Red - FULL HEIGHT 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 12-08 NYLO 1) PSX - 8QRS-S NYLO 5) MH Step ML-10-TDS-NCR - 10" Structure Total: 6354 lb						0 lb 1961 lb 2938 lb 0 lb 0 lb 1440 lb 0 lb 0 lb 0 lb 8 lb 6 lb 0 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. ADMIXTURE = CONBLOCK CDA RED. 4. CASTING BY OTHERS. REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 580.36' Rim to Invert: 4.92' Slack: 0.04" Sump: 2" Step Position: 225°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	575.44'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"	
Invert 2	575.54'	90°	45.553"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8.038"	1.2"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 24" Height (Ext): 30"	Weight (Net): 2938 lb Volume (Net): 0.75cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1945 The Reserve at Lafayette Job Location: Clarksville, TN Contractor: Hayes Pipe Supply					Plant: Beaver Dam 5/29/2026 3:40:10 PM		Tech: S. Felletter PC: E. Bradley				
Structure ID: MH A-2 SS-MH											
P1 MH048BA24CDARED			MH BASE w/ConBlock-CDA Red T/n								
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE, w/ConBlock-CDA Red F/G - 30" P1) 48" - MH BASE w/ConBlock-CDA Red T/n - 24" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL w/ConBlock-CDA Red - FULL HEIGHT 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 12-08 NYLO 1) PSX - 8QRS-S NYLO 5) MH Step ML-10-TDS-NCR - 10"					0 lb 1961 lb 2938 lb 0 lb 0 lb 1440 lb 0 lb 0 lb 8 lb 6 lb 0 lb ----- Structure Total: 6354 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. ADMIXTURE = CONBLOCK CDA RED. 4. CASTING BY OTHERS. REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 580.36' Rim to Invert: 4.92' Slack: 0.04" Sump: 2" Step Position: 225°					Invert channel drawing Full height invert						
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	575.44'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"	
Invert 2	575.54'	90°	45.553"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8.038"	1.2"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 24" Height (Ext): 30"	Weight (Net): 2938 lb Volume (Net): 0.75cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-2078 Lincoln & Coleman Street Sewer
Job Location: Lawrenceburg, KY
Contractor: Shouse Excavating

Plant: Beaver Dam

Tech: S. Felletter

5/14/2026 1:16:20 PM

PC: C. Goff



Structure ID: A3 SS-MH

P2 MH048LD12ECC

MH FLAT TOP w/ 24" ECC Hole F/G

- P4) 24" - CASTING HEIGHT - 7"
P3) 24" - GRADE RING F/F - 3"
P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"
P1) 48" - MH BASE T/n - 24"
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) 48" - MH INVERT CHANNEL - FULL HEIGHT
1) CASTING - HOE MC-315 F/C Sanitary
1) 48" - Conseal CS-102 1.00" (Double)
2) 24" - Conseal CS-102 1.00" (Double)
1) PSX - 12-08 NYLO
1) MH Step ML-10-TDS-NCR - 10"

0 lb
202 lb
1561 lb
2959 lb
0 lb
0 lb
1440 lb
258 lb
0 lb
0 lb
8 lb
0 lb


Structure Total: 6428 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY").


REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.



NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C. E.W. (GRADE 60).



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 5"

Height (Ext): 12"

Weight (Net): 1561 lb
Volume (Net): 0.42cu.yd

Job Name: 26-2078 Lincoln & Coleman Street Sewer
Job Location: Lawrenceburg, KY
Contractor: Shouse Excavating

Plant: Beaver Dam

Tech: S. Felletter

5/14/2026 1:16:20 PM

PC: C. Goff



Structure ID: A2 SS-MH

P2 MH048LD12ECC

MH FLAT TOP w/ 24" ECC Hole F/G

- P3) 24" - CASTING HEIGHT - 7"
P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"
P1) 48" - MH BASE T/n - 18"
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) 48" - MH INVERT CHANNEL - FULL HEIGHT
1) CASTING - HOE MC-315 F/C Sanitary
1) 48" - Conseal CS-102 1.00" (Double)
2) PSX - 12-08 NYLO
1) MH Step ML-10-TDS-NCR - 10"

0 lb
1561 lb
2492 lb
0 lb
0 lb
1440 lb
258 lb
0 lb
16 lb
0 lb

Structure Total: 5767 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY").

REINFORCING PER ASTM A615 (GRADE 60).



- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .12)
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Structure Total:

5767 lb

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" C.C. E.W. (GRADE 60).



Coating (Int):
Coating (Ext):


Seam Up: Flat
Seam Dn: Groove


Wall Thickness: 5"


Height (Ext): 12"

Weight (Net): 1561 lb
Volume (Net): 0.42cu.yd


Job Name: 26-2078 Lincoln & Coleman Street Sewer Job Location: Lawrenceburg, KY Contractor: Shouse Excavating					Plant: Beaver Dam 5/14/2026 1:16:01 PM		Tech: S. Felletter PC: C. Goff				
Structure ID: A3 SS-MH											
P1 MH048BA24		MH BASE T/n									
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 3" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH BASE T/n - 24" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-315 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 12-08 NYLO 1) MH Step ML-10-TDS-NCR - 10"					0 lb 202 lb 1561 lb 2959 lb 0 lb 0 lb 1440 lb 258 lb 0 lb 0 lb 8 lb 0 lb ----- Structure Total: 6428 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY"). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.				
Rim: 813' Rim to Invert: 3.67' Slack: 0.04" Sump: 2" Step Position: 0°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	809.33'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											








INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 24" Height (Ext): 30"	Weight (Net): 2959 lb Volume (Net): 0.76cu.yd
----------------------------------	---------------------------------	--	--	--


Job Name: 26-2078 Lincoln & Coleman Street Sewer Job Location: Lawrenceburg, KY Contractor: Shouse Excavating					Plant: Beaver Dam 5/14/2026 1:16:01 PM		Tech: S. Felletter PC: C. Goff				
Structure ID: A3 SS-MH											
P1 MH048BA24		MH BASE T/n									
P4) 24" - CASTING HEIGHT - 7" P3) 24" - GRADE RING F/F - 3" P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12" P1) 48" - MH BASE T/n - 24" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-315 F/C Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) 24" - Conseal CS-102 1.00" (Double) 1) PSX - 12-08 NYLO 1) MH Step ML-10-TDS-NCR - 10"					0 lb 202 lb 1561 lb 2959 lb 0 lb 0 lb 1440 lb 258 lb 0 lb 0 lb 8 lb 0 lb ----- Structure Total: 6428 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE MC-315 F/C "SANITARY"). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W. Invert channel drawing Full height invert				
Rim: 813' Rim to Invert: 3.67' Slack: 0.04" Sump: 2" Step Position: 0°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	809.33'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"	
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 24" Height (Ext): 30"	Weight (Net): 2959 lb Volume (Net): 0.76cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC					Plant: 100		Tech: Jared - A			
					4/21/2026 2:25:14 PM		PC: Celina Goff			
Structure ID: 180-85 SS-MH										
P1 MH048BAVF					MH BASE (08"F) T/n					
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 2) Kor-N-Seal2 - S206-28 6) MH Step ML-10-TDS-NCR - 10"					0 lb 3000 lb 1677 lb 3603 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 13 lb 0 lb Structure Total: 10004 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST			
Rim: 477.69' Rim to Invert: 8.35' Slack: 1.2" Sump: 2" Step Position: 0										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	469.34'	0°	0"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	0"	0"
Invert 2	469.44'	178°	90.125"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	1.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 3603 lb Volume (Net): 0.92cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC				Plant: 100 4/21/2026 2:25:14 PM		Tech: Jared - A PC: Celina Goff						
Structure ID: 180-85 SS-MH												
P1 MH048BAVF				MH BASE (08"F) T/n								
P4) 24" - CASTING HEIGHT - 7" P3) 48" - ECC CONE w/ 24" HOLE F/G - 36" P2) 48" - MH RISER T/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 2) Kor-N-Seal2 - S206-28 6) MH Step ML-10-TDS-NCR - 10"						0 lb 3000 lb 1677 lb 3603 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 13 lb 0 lb ----- Structure Total: 10004 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST				
Rim: 477.69' Rim to Invert: 8.35' Slack: 1.2" Sump: 2" Step Position: 0												
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset		
Invert 1	469.34'	0°	0"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	0"	0"		
Invert 2	469.44'	178°	90.125"	24" PVC SDR35	24.75"	Kor-N-Seal2 S206-28	28"	29.896"	1.25"	0"		
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												




(P4)

(P3)

(P2)

(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 2
Degree: 178°
Horz: 74.5"
Hole: 28"
Up(_): 1.25"


Step: 0°
Horz: 0"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 28"
Up(_): 0"

UPSIDE-DOWN VIEW (int. dimenions)

INVERT CHANNEL DRAWING

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°

1.25" 0" 0"


8" 34"

EXT

74.5"


Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 3603 lb Volume (Net): 0.92cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC					Plant: 100 4/21/2026 2:25:12 PM		Tech: Jared - A PC: Celina Goff				
Structure ID: 260-81 SS-MH											
P1 MH048BAVF		MH BASE (08"F) T/n									
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE F/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50" CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) PSX - 12-08 NYLO 4) MH Step ML-10-TDS-NCR - 10" Structure Total: 7330 lb					0 lb 1550 lb 4053 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 16 lb 0 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST				
Rim: 491.13' Rim to Invert: 5.46' Slack: 2.52" Sump: 2" Step Position: 0°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	485.67'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"	
Invert 2	486.96'	173°	87.625"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	15.5"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											




(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)




Invert: 2
Degree: 173°
Horz: 72.5"
Hole: 12"
Up(): 15.5"

Step: 0°
Horz: 0"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 12"
Up(): 0"

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°


15.5" 72.5"

8" 34"

EXT


Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 4053 lb Volume (Net): 1.03cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 26-1322B - KYTC Warren Co Call 104 (261503) Job Location: Bowling Green, KY Contractor: Cumberland Pipeline LLC					Plant: 100 4/21/2026 2:25:12 PM		Tech: Jared - A PC: Celina Goff			
Structure ID: 260-81 SS-MH										
P1 MH048BAVF			MH BASE (08"F) T/n							
P3) 24" - CASTING HEIGHT - 7" P2) 48" - ECC CONE w/ 24" HOLE F/G - 24" P1) 48" - MH BASE (08"F) T/n - 34" 1) 48" - MH INVERT CHANNEL - FULL HEIGHT 1) JOINT WRAP - 0.065"x6"x50" CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) CASTING - HOE MC-375 F/C BGMU Sanitary 1) 48" - Conseal CS-102 1.00" (Double) 2) PSX - 12-08 NYLO 4) MH Step ML-10-TDS-NCR - 10"					0 lb 1550 lb 4053 lb 1440 lb 0 lb 0 lb 271 lb 0 lb 16 lb 0 lb ----- Structure Total: 7330 lb		Structure Notes: 1. PER KYTC & ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. INVERT CHANNEL REQUIRED 5. STEPS AT 0 DEGREES 6. HOE MC-375 FRAME & COVER "BGMU SANITARY" SUPPLIED BY ICAST			
Rim: 491.13' Rim to Invert: 5.46' Slack: 2.52" Sump: 2" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	485.67'	0°	0"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	0"	0"
Invert 2	486.96'	173°	87.625"	8" PVC SDR35	8.5"	PSX 12-08 NYLO	12"	12.129"	15.5"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										



(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 2
Degree: 173°
Horz: 72.5"
Hole: 12"
Up(): 15.5"


Step: 0°
Horz: 0"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 12"
Up(): 0"

UPSIDE-DOWN VIEW (int. dimensions)

INVERT CHANNEL DRAWING

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°

15.5" 72.5"

8" 34" EXT

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 8"	Height (Int): 34" Height (Ext): 42"	Weight (Net): 4053 lb Volume (Net): 1.03cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion Job Location: Shepherdsville, KY Contractor: Pace Contracting, LLC					Plant: 100 6/4/2026 1:36:12 PM		Tech: Jared - F PC: J Jarvis				
Structure ID: MH-2											
P1 MH060BA24		MH BASE T/n									
P5) 24" - CASTING HEIGHT - 7" P4) 48" - ECC CONE w/ 24" HOLE F/G - 42" P3) 60" - MH Transition Slab 48" Hole T/G - 13" P2) 60" - MH RISER Custom Ht T/G - 55" P1) 60" - MH BASE T/n - 24" 1) Chimney Seal - Cretex Chimney Seal 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-375 F/C Sanitary 2) 60" - Conseal CS-102 1.00" (Double) 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 3) PSX - 12M NYLO 6) MH Step ML-10-TDS-NCR - 10"					0 lb 3200 lb 1928 lb 5742 lb 5067 lb 10 lb 0 lb 0 lb 2692 lb 271 lb 0 lb 0 lb 0 lb 0 lb 24 lb 0 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY I-CAST (HOE MC-375 F/C SANITARY). 4. 8.5" EXTERNAL CHIMNEY SEAL BY I-CAST. REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - TRANS. SLAB (As .31) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.				
Rim: 450' Rim to Invert: 11.65' Slack: 0.804" Sump: 2.004" Structure Total: 18933 lb Step Position: 270'											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	438.35'	0°	0"	8" DI	9"	PSX 12M NYLO	12"	12.081"	0"	0"	
Invert 2	438.45'	155°	97.375"	8" DI	9"	PSX 12M NYLO	12"	12.081"	1.25"	0"	
Invert 3	438.45'	210°	132"	8" DI	9"	PSX 12M NYLO	12"	12.081"	1.25"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											


RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 24" Height (Ext): 32"	Weight (Net): 5067 lb Volume (Net): 1.29cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion Job Location: Shepherdsville, KY Contractor: Pace Contracting, LLC					Plant: 100 6/4/2026 1:36:12 PM		Tech: Jared - F PC: J Jarvis						
Structure ID: MH-2													
P1 MH060BA24		MH BASE T/n											
P5) 24" - CASTING HEIGHT - 7" P4) 48" - ECC CONE w/ 24" HOLE F/G - 42" P3) 60" - MH Transition Slab 48" Hole T/G - 13" P2) 60" - MH RISER Custom Ht T/G - 55" P1) 60" - MH BASE T/n - 24" 1) Chimney Seal - Cretex Chimney Seal 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) CASTING - HOE MC-375 F/C Sanitary 2) 60" - Conseal CS-102 1.00" (Double) 1) 48" - Conseal CS-102 1.00" (Double) 1) 24" - Conseal CS-102 1.00" (Double) 3) PSX - 12M NYLO 6) MH Step ML-10-TDS-NCR - 10"						0 lb 3200 lb 1928 lb 5742 lb 5067 lb 10 lb 0 lb 0 lb 2692 lb 271 lb 0 lb 0 lb 0 lb 0 lb 24 lb 0 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING SUPPLIED BY I-CAST (HOE MC-375 F/C SANITARY). 4. 8.5" EXTERNAL CHIMNEY SEAL BY I-CAST. REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - TRANS. SLAB (As .31) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.					
Rim: 450'		Rim to Invert: 11.65'		Slack: 0.804"		Sump: 2.004"		Structure Total: 18933 lb		Step Position: 270			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset			
Invert 1	438.35'	0°	0"	8" DI	9"	PSX 12M NYLO	12"	12.081"	0"	0"			
Invert 2	438.45'	155°	97.375"	8" DI	9"	PSX 12M NYLO	12"	12.081"	1.25"	0"			
Invert 3	438.45'	210°	132"	8" DI	9"	PSX 12M NYLO	12"	12.081"	1.25"	0"			
Invert 4													
Invert 5													
Invert 6													
Invert 7													
Invert 8													



(P5)


(P4)

(P3)

(P2)

(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 2
Degree: 155°
Horz: 81.125"
Hole: 12"
Up(): 1.25"


Invert: 3
Degree: 210°
Horz: 110"
Hole: 12"
Up(): 1.25"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 12"
Up(): 0"

Step: 270°
Horz: 141.375"

FOR INVERT ONLY

UPSIDE-DOWN VIEW (int. dimensions)




Invert: 3
Degree: 210°
Horz: 110"
Hole: 12"
Up(): 1.25"

Invert: 2
Degree: 155°
Horz: 81.125"
Hole: 12"
Up(): 1.25"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 12"
Up(): 0"

Step: 270°
Horz: 141.375"

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°




1.25" 1.25" 0"

3 2 1

110" 81.125" 0"


8" 24" EXT

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 24" Height (Ext): 32"	Weight (Net): 5067 lb Volume (Net): 1.29cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/11/2026 11:36:19 AM		Tech: Jared - F PC: M. Sullivan					
Structure ID: 3												
P2		MH060RSVF		MH RISER Custom Ht T/G								
P4) 24" - CASTING HEIGHT - 7" P3) 60" - MH FLAT TOP w/ 24" ECC Hole F/G - 13" P2) 60" - MH RISER Custom Ht T/G - 31" P1) 60" - MH BASE T/n - 72" 2) 60" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 30 1) DOGHOUSE INVRTD - 30"x29" 4) MH Step ML-10-TDS-NCR - 10"					0 lb 2869 lb 3236 lb 9101 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb 15206 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.					
Rim: 1036'					Rim to Invert: 8.31'		Slack: 0.72"		Sump: 24"		Step Position: 90°	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset		
Invert 1												
Invert 2												
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												
RIGHT-SIDE UP VIEW (int. dimensions)												
												
INSIDE WALL DIMENSIONS												
												
Coating (Int): Coating (Ext):				Seam Up: Tongue Seam Dn: Groove		Wall Thickness: 6" Floor Height: 0"		Height (Int): 31" Height (Ext): 31"		Weight (Net): 3236 lb Volume (Net): 0.83cu.yd		

NOTES:

1. MIN. 28 DAY, COMPRESSIVE STRENGTH CONCRETE, $F'_c=4,000$ PSI.
2. MIN. YIELD STRENGTH, REBAR, $F_y=60,000$ PSI
3. DESIGN LIVE LOAD: HS20 WHEEL LOAD, APPLIED TO TOP.
4. ASSUMED SOIL PROPERTIES: 110 PCF.
5. RISER WALLS TO BE REINFORCED IN ACCORDANCE WITH ASTM C478.
6. SEE "ICAST" WORK ORDER SUBMITTALS FOR ADDITIONAL DETAILS.




NOTE: PROVIDE #6'S @ 6" MAX. BOTT.-TYP. EACH WAY WITH: 4-ADDITIONAL #6'S PLACED ADJACENT TO OPENING. CUT BARS 2" CLEAR OF OPENING AS SHOWN.

4-ADD'L #6'S ALTERNATE BETWEEN #6@6".

#5X4'-0" PLACED OVER #6'S. CENTER ON OPENING AS SHOWN AND BEND AS NEEDED TO MAINTAIN 2" CLEAR TO EDGE OF SLAB (BOTT.-TYP.)

PLAN



#6'S @ 6" MAX. EA. WAY: PLACE LONGITUDINAL LAYER AT 2" CLR. AS SHOWN (BOTT.-TYP.)

SECTION

FLAT TOP FOR 60" MANHOLES



SK-2

FLAT-TOP FOR 60" RISERS

LEBANON RD./CLARKS RUN TRUNK SEWER, PHASE 2 DANVILLE, KY

Job Number:

25-3579

Job Name:

Lebanon Rd Clarks Run Trunk Sewer
Ph 2

Structure:

MH A13

Note:

This Structure Is To Receive An
External Coating of Carboline 300M
(Supplied By iCast)



Weight (Net): 5742 lb
Volume (Net): 1.47cu.yd

Job Name: 25-4547 - WWTP Improvements & Hydraulic Expansion
Job Location: Shepherdsville, KY
Contractor: Pace Contracting, LLC

Plant: 100

6/4/2026 1:36:58 PM

Tech: Jared - F

PC: J Jarvis



Structure ID: MH-2

P3 MH060TS13-48ECC

MH Transition Slab 48" Hole T/G

- P5) 24" - CASTING HEIGHT - 7"
P4) 48" - ECC CONE w/ 24" HOLE F/G - 42"
P3) 60" - MH Transition Slab 48" Hole T/G - 13"
P2) 60" - MH RISER Custom Ht T/G - 55"
P1) 60" - MH BASE T/h - 24"
1) Chimney Seal - Cretex Chimney Seal
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) 60" - MH INVERT CHANNEL - FULL HEIGHT
1) CASTING - HOE MC-375 F/C Sanitary
2) 60" - Conseal CS-102 1.00" (Double)
1) 48" - Conseal CS-102 1.00" (Double)
1) 24" - Conseal CS-102 1.00" (Double)
3) PSX - 12M NYLO
6) MH Step ML-10-TDS-NCR - 10"

0 lb
3200 lb
1928 lb
5742 lb
5067 lb
10 lb
0 lb
0 lb
2692 lb
271 lb
0 lb
0 lb
0 lb
24 lb
0 lb



Structure Total: 18933 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. CASTING SUPPLIED BY I-CAST (HOE MC-375 F/C SANITARY).
4. 8.5" EXTERNAL CHIMNEY SEAL BY I-CAST.

REINFORCING PER ASTM A615 (GRADE 60).

- CONE (As .12)
- TRANS. SLAB (As .31) #5 BARS AT 6" C.C.E.W.
- RISER/WALLS (As .18)
- FLOOR (As .37) #5 BARS AT 10" C.C.E.W.



NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).

Coating (Int):
Coating (Ext):


Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 6"

Height (Ext): 13"


Weight (Net): 1928 lb
Volume (Net): 0.49cu.yd

Job Name: 25-3118 - W6 Ph 2-C Force Main Improvements Job Location: Fort Mitchell, KY 41017 Contractor: Lykins Contracting				Plant: 100 3/20/2026 1:21:54 PM		Tech: J. Horsley - A PC: Celina Goff				
Structure ID: 2301566										
P1 MH060BAVF				MH BASE (12"F) Custom Ht T/n						
P7) 24" - CASTING HEIGHT - 7" P6) 48" - CON CONE w/24" HOLE F/G - 24" P5) 48" - MH RISER T/G - 60" P4) 48" - MH RISER T/G - 60" P3) 48" - MH RISER T/G - 60" P2) 60" - MH Transition Slab 48" Hole T/G - 15" P1) 60" - MH BASE (12"F) Custom Ht T/n - 66" 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) 60" - Conseal CS-102 1.00" (Double) 4) 48" - Conseal CS-102 1.00" (Double) 2) A-Lok - 1235 22) MH Step ML-10-TDS-NCR - 10"					0 lb 2252 lb 4192 lb 4192 lb 4192 lb 2204 lb 9635 lb 2692 lb 0 lb 0 lb 2 lb 0 lb ----- Structure Total: 29360 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: - WALLS: PER ASTM A615 - DOUBLE MAT - FLOOR: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. INVERT CHANNEL REQUIRED 5. STEPS AT 270 DEGREES 6. 7" CASTING SUPPLIED BY OTHERS			
Rim: 769.68' Rim to Invert: 24.27' Slack: 2.24' Sump: 3' Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	745.41'	0°	0"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	1.125"	0"
Invert 2	745.51'	127°	79.75"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										



(P7)
(P6)
(P5)
(P4)
(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)




Invert: 2
Degree: 127°
Horz: 66.5"
Hole: 39.88"
Up(): 2.25"

Step: 270°
Horz: 141.375"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 39.88"
Up(): 1.125"

UPSIDE-DOWN VIEW (int. dimenions)




Invert: 2
Degree: 127°
Horz: 66.5"
Hole: 39.88"
Up(): 2.25"

Step: 270°
Horz: 141.375"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 39.88"
Up(): 1.125"

INSIDE WALL DIMENSIONS



(P1)


360° 270° 180° 90° 0°

2.25" 1.125" 66.5" 0"

12" 66" EXT


Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 12"	Height (Int): 66" Height (Ext): 78"	Weight (Net): 9635 lb Volume (Net): 2.46cu.yd
----------------------------------	---------------------------------	---	--	--

Job Name: 25-3118 - W6 Ph 2-C Force Main Improvements Job Location: Fort Mitchell, KY 41017 Contractor: Lykins Contracting				Plant: 100 3/20/2026 1:21:54 PM		Tech: J. Horsley - A PC: Celina Goff				
Structure ID: 2301566										
P1 MH060BAVF				MH BASE (12"F) Custom Ht T/n						
P7) 24" - CASTING HEIGHT - 7" P6) 48" - CON CONE w/24" HOLE F/G - 24" P5) 48" - MH RISER T/G - 60" P4) 48" - MH RISER T/G - 60" P3) 48" - MH RISER T/G - 60" P2) 60" - MH Transition Slab 48" Hole T/G - 15" P1) 60" - MH BASE (12"F) Custom Ht T/n - 66" 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) 60" - Conseal CS-102 1.00" (Double) 4) 48" - Conseal CS-102 1.00" (Double) 2) A-Lok - 1235 22) MH Step ML-10-TDS-NCR - 10"					0 lb 2252 lb 4192 lb 4192 lb 4192 lb 2204 lb 9635 lb 2692 lb 0 lb 0 lb 2 lb 0 lb ----- Structure Total: 29360 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: - WALLS: PER ASTM A615 - DOUBLE MAT - FLOOR: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. INVERT CHANNEL REQUIRED 5. STEPS AT 270 DEGREES 6. 7" CASTING SUPPLIED BY OTHERS			
Rim: 769.68' Rim to Invert: 24.27' Slack: 2.24' Sump: 3" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	745.41'	0°	0"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	1.125"	0"
Invert 2	745.51'	127°	79.75"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										



(P7)
(P6)
(P5)
(P4)
(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 2
Degree: 127°
Horz: 66.5"
Hole: 39.88"
Up(): 2.25"


Step: 270°
Horz: 141.375"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 39.88"
Up(): 1.125"

UPSIDE-DOWN VIEW (int. dimenions)

**INVERT CHANNEL
DRAWING**

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°

2.25" 1.125" 66.5" 0"

12" 66" EXT

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 12"	Height (Int): 66" Height (Ext): 78"	Weight (Net): 9635 lb Volume (Net): 2.46cu.yd
----------------------------------	---------------------------------	---	--	--

Job Name: 25-3118 - W6 Ph 2-C Force Main Improvements Job Location: Fort Mitchell, KY 41017 Contractor: Lykins Contracting					Plant: 100		Tech: J. Horsley - A			
					3/20/2026 1:21:56 PM		PC: Celina Goff			
Structure ID: 2301567										
P1 MH060BAVF			MH BASE Custom Ht T/n							
P5) 24" - CASTING HEIGHT - 7" P4) 48" - CON CONE w/24" HOLE F/G - 24" P3) 48" - MH RISER T/G - 36" P2) 60" - MH Transition Slab 48" Hole T/G - 15" P1) 60" - MH BASE Custom Ht T/n - 65" 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) 60" - Conseal CS-102 1.00" (Double) 2) 48" - Conseal CS-102 1.00" (Double) 2) A-Lok - 1235 10) MH Step ML-10-TDS-NCR - 10"					0 lb 2252 lb 2515 lb 2204 lb 8164 lb 2692 lb 0 lb 0 lb 2 lb 0 lb ----- Structure Total: 17829 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: - WALLS: PER ASTM A615 - DOUBLE MAT - FLOOR: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. INVERT CHANNEL REQUIRED 5. STEPS AT 270 DEGREES 6. 7" CASTING SUPPLIED BY OTHERS			
Rim: 757.8' Rim to Invert: 12.24' Slack: 2.88" Sump: 3" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	745.56'	0°	0"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	1.125"	0"
Invert 2	745.66'	187°	117.5"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

(P5)
(P4)
(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 2
Degree: 187°
Horz: 97.875"
Hole: 39.88"
Up(): 2.25"

Step: 270°
Horz: 141.375"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 39.88"
Up(): 1.125"

UPSIDE-DOWN VIEW (int. dimenions)


INSIDE WALL DIMENSIONS

8"
65"
EXT

360° 270° 180° 90° 0°


Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 65" Height (Ext): 73"	Weight (Net): 8164 lb Volume (Net): 2.08cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-3118 - W6 Ph 2-C Force Main Improvements Job Location: Fort Mitchell, KY 41017 Contractor: Lykins Contracting				Plant: 100 3/20/2026 1:21:56 PM		Tech: J. Horsley - A PC: Celina Goff				
Structure ID: 2301567										
P1 MH060BAVF		MH BASE Custom Ht T/n								
P5) 24" - CASTING HEIGHT - 7" P4) 48" - CON CONE w/24" HOLE F/G - 24" P3) 48" - MH RISER T/G - 36" P2) 60" - MH Transition Slab 48" Hole T/G - 15" P1) 60" - MH BASE Custom Ht T/n - 65" 1) 60" - MH INVERT CHANNEL - FULL HEIGHT 1) 60" - Conseal CS-102 1.00" (Double) 2) 48" - Conseal CS-102 1.00" (Double) 2) A-Lok - 1235 10) MH Step ML-10-TDS-NCR - 10"					0 lb 2252 lb 2515 lb 2204 lb 8164 lb 2692 lb 0 lb 0 lb 2 lb 0 lb ----- 17829 lb		Structure Notes: 1. PER ASTM C-478 SPECIFICATIONS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: - WALLS: PER ASTM A615 - DOUBLE MAT - FLOOR: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP) 4. INVERT CHANNEL REQUIRED 5. STEPS AT 270 DEGREES 6. 7" CASTING SUPPLIED BY OTHERS			
Rim: 757.8' Rim to Invert: 12.24' Slack: 2.88" Sump: 3" Step Position: 270°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	745.56'	0°	0"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	1.125"	0"
Invert 2	745.66'	187°	117.5"	36" PVC SDR35/F679	38.3"	A-Lok 1235	39.88"	43.623"	2.25"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										



(P5)
(P4)
(P3)
(P2)
(P1) <<

RIGHT-SIDE UP VIEW (int. dimensions)



Invert: 2
Degree: 187°
Horz: 97.875"
Hole: 39.88"
Up(): 2.25"


Step: 270°
Horz: 141.375"

Invert: 1
Degree: 0°
Horz: 0"
Hole: 39.88"
Up(): 1.125"

UPSIDE-DOWN VIEW (int. dimensions)

INVERT CHANNEL DRAWING

INSIDE WALL DIMENSIONS



(P1)

360° 270° 180° 90° 0°

EXT

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 65" Height (Ext): 73"	Weight (Net): 8164 lb Volume (Net): 2.08cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100		Tech: Jared - F			
					6/11/2026 11:35:19 AM		PC: M. Sullivan			
Structure ID: 2 P1 MH072BA48 MH BASE T/n										
P4) 24" - CASTING HEIGHT - 7" P3) 72" - MH FLAT LID w/24in ECC Hole F/G - 15" P2) 72" - MH RISER T/G - 48" P1) 72" - MH BASE T/n - 48" 2) 72" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 30 1) Hole - 38 8) MH Step ML-10-TDS-NCR - 10"					0 lb 5098 lb 6997 lb 9349 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 21444 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) 5. (ORIFICE PLATE BY OTHERS) . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 1036.4' Rim to Invert: 9.9' Slack: 0.8" Sump: 0" Step Position: 90°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1026.5'	0°	0"	24" HDPE	27.8"	Hole 30	30"	30.944"	-1.875"	0"
Invert 2	1026.5'	180°	135.125"	30" HDPE	35.1"	Hole 38	38"	40.031"	-2.5"	0"
Invert 3	1026.5'	270°	202.625"	24" HDPE	27.8"	Hole 30	30"	30.944"	-1.875"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)


UPSIDE-DOWN VIEW (int. dimensions)

(P1) <<


INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 7" Floor Height: 8"	Height (Int): 48" Height (Ext): 56"	Weight (Net): 9349 lb Volume (Net): 2.39cu.yd
----------------------------------	---------------------------------	--	--	--


Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/11/2026 11:36:19 AM		Tech: Jared - F PC: M. Sullivan				
Structure ID: 2											
P2 MH072RS48			MH RISER T/G								
P4) 24" - CASTING HEIGHT - 7" P3) 72" - MH FLAT LID w/24in ECC Hole F/G - 15" P2) 72" - MH RISER T/G - 48" P1) 72" - MH BASE T/n - 48" 2) 72" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 30 1) Hole - 38 8) MH Step ML-10-TDS-NCR - 10"					0 lb 5098 lb 6997 lb 9349 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb		Structure Notes: . 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. (7" TALL CASTING BY OTHERS) 5. (ORIFICE PLATE BY OTHERS) . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.				
Structure Total: 21444 lb											
Rim: 1036.4' Rim to Invert: 9.9' Slack: 0.8" Sump: 0" Step Position: 90°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											



RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: Groove	Wall Thickness: 7" Floor Height: 0"	Height (Int): 48" Height (Ext): 48"	Weight (Net): 6997 lb Volume (Net): 1.79cu.yd
----------------------------------	------------------------------------	--	--	--

Job Name: 25-2471 - Texas Roadhouse
Job Location: Danville, KY
Contractor: McCain Bros Excavating LLC

Plant: 100

6/11/2026 11:35:51 AM

Tech: Jared - F
PC: M. Sullivan



Structure ID: 2

P3 MH072LD15-24ECC

MH FLAT LID w/24in ECC Hole F/G

- P4) 24" - CASTING HEIGHT - 7"
P3) 72" - MH FLAT LID w/24in ECC Hole F/G - 15"
P2) 72" - MH RISER T/G - 48"
P1) 72" - MH BASE T/n - 48"
2) 72" - Conseal CS-102 1.00"
1) 24" - Conseal CS-102 1.00"
2) Hole - 30
1) Hole - 38
8) MH Step ML-10-TDS-NCR - 10"


Structure Total:

0 lb
5098 lb
6997 lb
9349 lb
0 lb
0 lb
0 lb
0 lb
0 lb
0 lb
21444 lb


Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO INVERT CHANNEL.
4. (7" TALL CASTING BY OTHERS)
5. (ORIFICE PLATE BY OTHERS)

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
- RISER/WALLS (As .18)
- FLOOR (As .37) #5 BARS AT 10" C.C.E.W.



PLAN VIEW



SECTION A-A

NOTES:

1. MANUFACTURED TO ASTM C-478 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Groove

Wall Thickness: 7"

Height (Ext): 15"

Weight (Net): 5098 lb
Volume (Net): 1.3cu.yd

Job Name: 25-3118 - W6 Ph 2-C Force Main Improvements
Job Location: Fort Mitchell, KY 41017
Contractor: Lykins Contracting

Plant: 100

3/27/2026 11:40:35 AM

Tech: J. Horsley - A

PC: Celina Goff



Structure ID: 2301558

P3 MH072TS15-48ECC

MH Transition Slab 48" Hole T/G

P6) 24" - CASTING HEIGHT - 7"
P5) 48" - CON CONE w/24" HOLE F/G - 36"
P4) 48" - MH RISER T/G - 48"
P3) 72" - MH Transition Slab 48" Hole T/G - 15"
P2) 72" - MH RISER w/DROP T/G - 48"
P1) 72" - MH BASE (10"F) w/DROP Custom Ht T/n - 60"
1) 72" - MH INVERT CHANNEL - FULL HEIGHT
1) SECONDARY POUR - Add Exterior Drop to Base (P1)
1) SECONDARY POUR - Add Exterior Drop to Riser (P2)
2) 72" - Conseal CS-102 1.00" (Double)
2) 48" - Conseal CS-102 1.00" (Double)
2) A-Lok - 1235
1) Drop Tee - 8" PVC
1) Drop Elbow - 8" PVC
17) MH Step ML-10-TDS-NCR - 10"



0 lb
2252 lb
3353 lb
3864 lb
6964 lb
15068 lb
5422 lb
3010 lb
2064 lb
0 lb
0 lb
2 lb
0 lb
0 lb
0 lb
0 lb

Structure Total:

42000 lb

Structure Notes:

1. PER ASTM C-478 SPECIFICATIONS
2. CONCRETE: 4,000 PSI AT 28 DAYS
3. REINFORCEMENT - 2" MIN. REBAR CLEARANCE
(TYP):
- TOP MAT: #4 BAR @ 18" C.C. E.W. (GRADE 60)
- BOTTOM MAT: #4 BAR @ 9" C.C. E.W. (GRADE 60)
4. STEPS REQUIRED
5. 7" CASTING SUPPLIED BY OTHERS
6. LIFTERS: 3 EA. WRA016 CONAC WIRE ROPE
ANCHORS FOR PLANT & FIELD HANDLING
7. TOP SURFACE TO RECEIVE FLOATED FINISH



Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 7"

Height (Ext): 15"

Weight (Net): 3864 lb
Volume (Net): 0.99cu.yd




Weight (Net): 18528 lb
Volume (Net): 4.73cu.yd




Weight (Net): 5512 lb
Volume (Net): 1.41cu.yd


Job Name: 26-1066 - Gunning Pump Station & Force Main Job Location: Bardstown, KY Contractor: Connhurst, LLC					Plant: 100 6/2/2026 10:56:57 AM		Tech: Jared - F PC: E. Bradley					
Structure ID: W W (15)												
P2		MH096RS84		MH RISER T/G								
P6) 36" x 72" - HATCH (CAST FLUSH) - 0" P5) 96" - MH FLAT TOP w/36"x72" Hatch F/G - 17" P4) 96" - MH RISER T/G - 36" P3) 96" - MH RISER T/G - 96" P2) 96" - MH RISER T/G - 84" P1) 96" - MH BASE EF Cust. Ht. 12"F (14"EF =142"OD) T/n - 79" 1) JOINT WRAP - 12" WD x 096" MAC WRAP 1) SPECIAL Internal Coating 4) 96" - Conseal CS-231 1.00" (Double) 1) 36" x 72" - Conseal CS-231 1.00" (Double) 2) Hole - 12 1) PSX - 8QRS DD 1) PSX - 16M DD 1) PSX - 12M DD					100 lb 8315 lb 8968 lb 23694 lb 20688 lb 35627 lb 0 lb 0 lb 0 lb 0 lb 0 lb 6 lb 8 lb 8 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. HATCH SUPPLIED BY OTHERS. 5. INSIDE OF STRUCTURE TO BE SANDBLASTED, THEN A COATING OF TNE MEC 218 TO BE APPLIED, FOLLOWED BY A COATING OF TNE MEC 434, FOLLOWED BY A COATING OF TNE MEC 435. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .31) #5 BARS AT 6" C.C.E.W. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W. (DOUBLE MAT)					
Rim: 559'					Rim to Invert: 17.3'		Slack: 0"		Sump: 104.4"		Step Position:	
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset		
Invert 1												
Invert 2												
Invert 3												
Invert 4	541.7'	180°	179.125"	12" DI	13"	PSX 16M DD	16"	16.075"	18.375"	0"		
Invert 5	544.21'	270°	268.625"	8" DI	9"	PSX 12M DD	12"	12.031"	48.5"	0"		
Invert 6												
Invert 7												
Invert 8												



RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS




Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: Groove	Wall Thickness: 9" Floor Height: 0"	Height (Int): 84" Height (Ext): 84"	Weight (Net): 20688 lb Volume (Net): 5.28cu.yd
----------------------------------	------------------------------------	--	--	---

BOX CULVERT (08W/08F/08T) G/T

PC 3
(UPRIGHT IN MOLD)

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.



- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

Notes:

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- 2) Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.


KY Table 1

Precast Culvert KYHL-93 Design Table

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x6x8	0<2	0.267	0.536	0.382	0.192	0.192	0.192	0.192	0.192
	2<3	0.266	0.458	0.382	0.192	0.192	0.192	0.192	0.192
	3-5	0.237	0.392	0.359	0.192	0.192	0.192		
	10	0.244	0.365	0.38	0.192	0.192	0.192		
	15	0.321	0.489	0.505	0.192	0.192	0.192		
	20	0.408	0.627	0.644	0.192	0.192	0.192		
	25	0.502	0.774	0.791	0.192	0.192	0.192		
	30	0.602	0.928	0.946	0.192	0.192	0.192		
	35	0.708	1.089	1.108	0.192	0.192	0.192		


Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x7x8	0<2	0.245	0.557	0.403	0.192	0.192	0.192	0.197	0.192
	2<3	0.243	0.479	0.403	0.192	0.192	0.192	0.192	0.192
	3-5	0.215	0.409	0.378	0.192	0.192	0.192		
	10	0.225	0.378	0.396	0.192	0.192	0.192		
	15	0.295	0.507	0.526	0.192	0.192	0.192		
	20	0.374	0.651	0.671	0.192	0.192	0.192		
	25	0.459	0.804	0.825	0.192	0.192	0.192		
	30	0.549	0.965	0.987	0.192	0.192	0.192		
	35	0.644	1.134	1.157	0.192	0.192	0.192		

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
8x8x8	0<2	0.226	0.575	0.42	0.192	0.192	0.192	0.203	0.192
	2<3	0.224	0.494	0.42	0.192	0.192	0.192	0.192	0.192
	3-5	0.201	0.423	0.393	0.192	0.192	0.192		
	10	0.211	0.386	0.407	0.192	0.192	0.192		
	15	0.276	0.518	0.54	0.192	0.192	0.192		
	20	0.349	0.665	0.688	0.192	0.192	0.192		
	25	0.427	0.822	0.846	0.192	0.192	0.192		
	30	0.51	0.988	1.013	0.192	0.192	0.192		



BOX CULVERT (08W/08F/08T) G/T

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.



- * <L1> is Splice Length
- * (AS7) is Top Slab Outside
- * (AS8) is Bottom Slab Outside
- * See Box Culvert Design Summary Sheet for transverse and distribution reinforcement, as required.
- * For sidewall thicknesses of 6 in. and above, extend AS2 and AS3 a min. of 4 in. beyond the inside face of the sidewall. For thicknesses less than 6 in., extend AS2 and AS3 at least to within 1-1/2 in. of the outside face of the sidewall.

Notes:

- 1) Other reinforcement schemes that provide the required reinforcement areas at all locations identified in the program output are acceptable.
- 2) Longitudinal reinforcement is not shown for clarity, see AASHTO M259 for longitudinal reinforcement and for additional requirements.

KY Table 1

Precast Culvert KYHL-93 Design Table

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x4x7	0<2*	0.202	0.421	0.266	0.168	0.192	0.168	0.192	0.192
	2<3	0.251	0.368	0.288	0.168	0.168	0.168		
	3-5	0.19	0.271	0.24	0.168	0.168	0.168		
	10	0.168	0.228	0.234	0.168	0.168	0.168		
	15	0.216	0.306	0.313	0.168	0.168	0.168		
	20	0.275	0.391	0.398	0.168	0.168	0.168		
	25	0.338	0.479	0.487	0.168	0.168	0.168		
	30	0.404	0.571	0.579	0.168	0.168	0.168		
	35	0.473	0.667	0.675	0.168	0.168	0.168		

*top slab 8"

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x5x7	0<2*	0.192	0.449	0.291	0.168	0.192	0.168	0.192	0.192
	2<3	0.22	0.398	0.316	0.168	0.168	0.168		
	3-5	0.168	0.294	0.262	0.168	0.168	0.168		
	10	0.168	0.243	0.252	0.168	0.168	0.168		
	15	0.188	0.326	0.336	0.168	0.168	0.168		
	20	0.238	0.417	0.427	0.168	0.168	0.168		
	25	0.291	0.512	0.522	0.168	0.168	0.168		
	30	0.347	0.611	0.622	0.168	0.168	0.168		
	35	0.406	0.714	0.725	0.168	0.168	0.168		


*top slab 8"

Design Earth Cover, ft		As1	As2	As3	As4	As7	As8	As5	As6
6x6x7	0<2*	0.192	0.47	0.311	0.168	0.192	0.168	0.192	0.192
	2<3	0.195	0.421	0.337	0.168	0.168	0.168		
	3-5	0.168	0.311	0.277	0.168	0.168	0.168		
	10	0.168	0.252	0.263	0.168	0.168	0.168		
	15	0.168	0.338	0.349	0.168	0.168	0.168		
	20	0.212	0.432	0.444	0.168	0.168	0.168		
	25	0.259	0.531	0.543	0.168	0.168	0.168		
	30	0.308	0.634	0.647	0.168	0.168	0.168		
	35	0.359	0.741	0.755	0.168	0.168	0.168		

*top slab 8"


ALCOA CONCRETE LOGS

Quantity 428




Job Name: 25-3195 - The Banks Lift Station and Forcemain Job Location: Gallatin, TN Contractor: W&O Construction					Plant: 100 5/28/2026 6:53:08 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: VALVE VAULT											
P1 BX7296-08W08F-VF-CDARED BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n											
P3) 36" x 36" - HATCH (CAST FLUSH) - 3" P2) 72" x 96" - BX FLAT TOP 8"W w/36"x36" HATCH w/CONBLOCK CDA RED F/F - 8" P1) 72" x 96" - BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n - 56" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) ADMIXTURE CONBLOCK CDA RED 1) HATCH (Alum.) - HALLIDAY W1S 36"x36" 1) 72" x 96" - Conseal CS-231 1.00" (Double) 1) 36" x 36" - Conseal CS-231 1.00" (Double) 3) PSX - 12M NYLO						100 lb 5746 lb 20223 lb 0 lb 0 lb 0 lb 78 lb 0 lb 0 lb 24 lb ----- Structure Total: 26171 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 5,000 PSI AT 28 DAYS. 3. ADMIXTURE = CONBLOCK CDA RED. 4. HATCH SUPPLIED BY ICAST (HALLIDAY W1S 36"x36"). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.			
Rim: 458.5' Rim to Invert: 3.25' Slack: -0.04" Sump: 24.96" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	455.25'	0°	44"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	0"	
Invert 2	455.25'	180°	33"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	-11"	
Invert 3	455.25'	180°	55"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	11"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

1ST POUR (FLOOR) = 6,598 LBS
2ND POUR (WALLS) = 13,607 LBS




1ST POUR (FLOOR)
STUB #5 L BARS OUT
TOP FLOOR, SPA AT
12" C/C FOR
CONNECTING WALLS


RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS




UPSIDE-DOWN VIEW (int. dimensions)



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 56" Height (Ext): 64"	Weight (Net): 20223 lb Volume (Net): 5.16cu.yd
----------------------------------	-------------------------------	--	--	---


Job Name: 25-3195 - The Banks Lift Station and Forcemain Job Location: Gallatin, TN Contractor: W&O Construction					Plant: 100 5/28/2026 6:53:08 PM		Tech: Jared - F PC: A. Chambers				
Structure ID: VALVE VAULT											
P1 BX7296-08W08F-VF-CDARED BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n											
P3) 36" x 36" - HATCH (CAST FLUSH) - 3" P2) 72" x 96" - BX FLAT TOP 8"W w/36"x36" HATCH w/CONBLOCK CDA RED F/F - 8" P1) 72" x 96" - BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n - 56" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) ADMIXTURE CONBLOCK CDA RED 1) HATCH (Alum.) - HALLIDAY W1S 36"x36" 1) 72" x 96" - Conseal CS-231 1.00" (Double) 1) 36" x 36" - Conseal CS-231 1.00" (Double) 3) PSX - 12M NYLO						100 lb 5746 lb 20223 lb 0 lb 0 lb 0 lb 78 lb 0 lb 0 lb 24 lb ----- Structure Total: 26171 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 5,000 PSI AT 28 DAYS. 3. ADMIXTURE = CONBLOCK CDA RED. 4. HATCH SUPPLIED BY ICAST (HALLIDAY W1S 36"x36"). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.			
Rim: 458.5' Rim to Invert: 3.25' Slack: -0.04" Sump: 24.96" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	455.25'	0°	44"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	0"	
Invert 2	455.25'	180°	33"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	-11"	
Invert 3	455.25'	180°	55"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	11"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

1ST POUR (FLOOR) = 6,598 LBS
2ND POUR (WALLS) = 13,607 LBS




2ND POUR (WALLS)


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 56" Height (Ext): 64"	Weight (Net): 20223 lb Volume (Net): 5.16cu.yd
----------------------------------	-------------------------------	--	--	---

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 8:24:55 AM

Tech: J. Coppage
PC: C. Goff



Structure ID: MD-19

P2 BX4848-08R48

BOX RISER 8inW

- P4) 48" x 48" - CASTING HEIGHT - 0"
- P3) 48" x 48" - BOX RISER 8inW - 48"
- P2) 48" x 48" - BOX RISER 8inW - 48"
- P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht - 41"
- 1) CASTING - JBS TYPE 39 TDOT GRATES (48" X 48")
- 1) Hole - 26



Structure Total: 23453 lb

- Structure Notes:
- 1. PER ASTM C913 SPECIFICATIONS.
 - 2. CONCRETE = 4,000 PSI AT 28 DAYS.
 - 3. JBS TDOT TYPE 39 BY ICAST
 - 4. REINFORCING PER TDOT DRAWING D-CB-39S ASTM A615 (GRADE 60).
 - 5. PRODUCTION TO PLACE A 4.5" DEEP X 2" WIDE RECESS IN THE TOP INSIDE OF THE 0 DEGREE AND THE 180 DEGREE WALL OF THE TOP RISER.


Rim: 773.95' Rim to Invert: 11.21' Slack: 0.02" Sump: 2.5" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Seam Up: Tongue Wall Thickness: 8" Height (Int): 48" Weight (Net): 7218 lb
Coating (Ext): Seam Dn: Groove Floor Height: 0" Height (Ext): 48" Volume (Net): 1.84cu.yd

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam

Tech: J. Coppage

6/1/2026 8:23:26 AM

PC: C. Goff



Structure ID: MD-17

P1 BX4848-08BAVF

BOX BASE 8inW, 8inF, Variable Ht

- P2) 48" x 48" - CASTING HEIGHT - 0"
P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht - 40"
1) CASTING - JBS TYPE 39 TDOT GRATES (48" X 48")
1) Hole - 26

Structure Notes:
1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. JBS TDOT TYPE 39 BY ICAST
4. REINFORCING PER TDOT DRAWING D-CB-39S
ASTM A615 (GRADE 60).
5. PRODUCTION TO PLACE A 4.5" DEEP X 2" WIDE
RECESS IN THE TOP INSIDE OF THE 0 DEGREE
AND THE 180 DEGREE WALL OF THE BASE.

0 lb
8408 lb
459 lb
0 lb

8867 lb



Structure Total:

Rim: 765.4' Rim to Invert: 3.16' Slack: 0.42' Sump: 2.5' Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	762.24'	270°	32"	18" RCP B WALL	23"	Hole 26	26"	26"	0"	0"
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 40"
Height (Ext): 48"

Weight (Net): 8408 lb
Volume (Net): 2.15cu.yd

Job Name: 25-3452 - Churchill Downs Skye Terrace Improvements
Job Location: Louisville, KY 40208
Contractor: Louisville Paving and Construction

Plant: 100

4/30/2026 1:21:45 PM

Tech: Jared - F

PC: J. Jarvis



Structure ID: S114

P1 BX3636-08BAVF

BOX BASE 8inW, 8inF, Variable Ht F/n

P2) 36" x 36" - CASTING HEIGHT - 3"
P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht F/n - 32"
1) CASTING - HOE 595 F/G
1) 36" x 36" - Conseal CS-102 1.00"
1) Hole - 16
1) Hole - 10

0 lb
5408 lb
376 lb
0 lb
0 lb
0 lb

Structure Total: 5784 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING BY ICAST (HOE 595 F/G)




REINFORCING PER ASTM A615 (GRADE 60).
- WALLS (As .12) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 454.42' Rim to Invert: 2.96' Slack: 0.52" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	451.46'	0°	26"	12" HDPE	14.5"	Hole 16	16"	16"	-1.25"	0"
Invert 2	451.79'	270°	26"	8" PVC SDR26	8.5"	Hole 10	10"	10"	3.75"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"


Height (Int): 32"
Height (Ext): 40"

Weight (Net): 5408 lb
Volume (Net): 1.38cu.yd



Quantity 1 - Bell

ISOMETRIC VIEW



**24"Ø REINFORCED
CONCRETE FLARED
END SECTION
(TYPE 2)**

INFRASTRUCTURE PRECAST, INC.
3981 WEST 7TH ST., BEAVER DAM, KY. 42320
PHONE: (270) 363-2238, FAX: (270) 298-7424

DRAWING DATE: SEPTEMBER 2, 2022

DRAWING NAME: 24 - FES - TYPE 2

SCALE: NTS

CATALOG I.D.: 24 - RCP - FES

WEB ADDRESS: WWW.ICASTING.COM



GENERAL NOTES:

1. FLARED END SECTION IS MANUFACTURED AND TESTED IN ACCORDANCE WITH ASTM C-76 OR ASTM C-655 AND AASHTO M-170 SPECIFICATIONS.
2. ALL PIPE JOINTS MEET ASTM C-443 AND C-361 SPECIFICATIONS.
3. INSTALL REINFORCED CONCRETE PIPE PER ASTM C-1479—STANDARD PRACTICE FOR INSTALLATION OF PRECAST CONCRETE PIPE.
4. FLARED END SECTION REINFORCING IS IN ACCORDANCE WITH ASTM C-76.
5. WEIGHT SHOWN IS CALCULATED USING 150 LBS. PER CUBIC FT. UNIT WEIGHT OF CONCRETE.

THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.



Structure ID: 2 HW-2


P1 HWTDOT3-1TU42

42" - HW TDOT 3:1 Type U Cross Drain Endwall


GENERAL NOTES

- 1. DRAWING TO BE USED FOR ALL 12" THROUGH 48" SIDE DRAIN CONCRETE ENDWALLS.
- 2. MANUFACTURING, FOR CROSS DRAINS ONLY.
- 3. CONCRETE: $F'_c = 4,500$ PSI @ 28 DAYS.
- 4. REINFORCING STEEL: ASTM A615, $F_y = 60,000$ PSI.
- 5. SEE STD. DWGS. D-PE-15A, D-PE-18, D-PE-24A, D-PE-30A, D-PE-36A, D-PE-42A & D-PE-48A FOR BILL OF STEEL.
- 6. SPLICING OF REINFORCEMENT IS ACCEPTABLE PROVIDED THAT A MINIMUM 21" SPLICE LENGTH IS USED.
- 7. APPROPRIATE SIZING AND LOCATIONS OF THE LIFTING INSERTS WILL BE THE RESPONSIBILITY OF INFRASTRUCTURE PRECAST, INC.
- 8. LIFTING INSERT POCKETS SHALL BE GROUTED ON SITE BY THE CONTRACTOR AFTER THE ENDWALL IS SET AS PER TDOT REQUIREMENTS.
- 9. DIMENSIONAL AND REINFORCING TOLERANCES WILL BE AS SHOWN IN STANDARD OPERATING PROCEDURE (SOP) 5-3.
- 10. PIPE OPENINGS FOR HEADWALLS ARE BASED ON REINFORCED CONCRETE PIPE WITH TYPE "B" WALL AS PER AMERICAN CONCRETE PIPE ASSOCIATION (ACPA), OUTSIDE DIAMETER + 3"-4".
- 11. TOE WALL BACK SLOPE MAY BE CONSTRUCTED VARIABLE FROM VERTICAL UP TO 15°.


NOTE:
JBS 42" TDOT 3:1 "U"
Cross Drain EW Grate
supplied by ICAST





PLAN VIEW



SECTION A-A



ELEVATION B-B



PIPE DIA. (D)	CONCRETE ENDWALL DIMENSIONS				GRATE DISPLACEMENT DIMENSIONS		STRUCT. STEEL		WEIGHT LBS.
	H	W	L1	L2	L3	L4	LBS.	LBS.	
15"	2'-11"	2'-8"	8'-0"	8'-3"	N/A	N/A	N/A	N/A	3,484
18"	3'-2"	2'-11"	8'-8"	8'-11"	N/A	N/A	N/A	N/A	4,228
24"	3'-9"	3'-6"	11'-0"	11'-4"	N/A	N/A	N/A	N/A	6,303
30"	4'-5"	4'-1"	13'-8"	14'-1"	N/A	N/A	N/A	N/A	9,083
36"	5'-0"	4'-8"	16'-0"	16'-3"	N/A	N/A	N/A	N/A	12,058
42"	5'-6"	5'-3"	18'-0"	18'-3"	N/A	N/A	N/A	N/A	15,073
48"	6'-1"	5'-10"	20'-4"	20'-11"	N/A	N/A	N/A	N/A	18,910

PIPE DIA. (D)	CONCRETE ENDWALL DIMENSIONS				GRATE DISPLACEMENT DIMENSIONS		STRUCT. STEEL		WEIGHT LBS.
	H	W	L1	L2	L3	L4	LBS.	LBS.	
15"	2'-11"	2'-8"	8'-0"	8'-3"	N/A	N/A	N/A	N/A	3,484
18"	3'-2"	2'-11"	8'-8"	8'-11"	N/A	N/A	N/A	N/A	4,228
24"	3'-9"	3'-6"	11'-0"	11'-4"	N/A	N/A	N/A	N/A	6,303
30"	4'-5"	4'-1"	13'-8"	14'-1"	N/A	N/A	N/A	N/A	9,083
36"	5'-0"	4'-8"	16'-0"	16'-3"	N/A	N/A	N/A	N/A	12,058
42"	5'-6"	5'-3"	18'-0"	18'-3"	N/A	N/A	N/A	N/A	15,073
48"	6'-1"	5'-10"	20'-4"	20'-11"	N/A	N/A	N/A	N/A	18,910



INFRASTRUCTURE PRECAST, INC.
981 WEST 7TH ST., BEAVER DAM, KY. 42320
PHONE: (270) 363-2238, FAX: (270) 298-7424

TDOT TYPE "U" CROSS DRAIN ENDWALL WITH STEEL PIPE GRATE FOR 15" THROUGH 48" PIPES
DRAWING NO.: ET-TDOT-202
DATE: 03-12-26
REVIEWED BY: J.H. ROSS, PE
DRAWN BY: N. RICHARDS
SCALE: NTS


STEEL PIPE GRATE DIMENSIONS			
PIPE DIA.	ALL SLOPES	3:1	6:1
15"	2'-11"	2'-8"	2'-8"
18"	3'-2"	2'-11"	2'-11"
24"	3'-9"	3'-6"	3'-6"
30"	4'-5"	4'-1"	4'-1"
36"	5'-0"	4'-8"	4'-8"
42"	5'-6"	5'-3"	5'-3"
48"	6'-1"	5'-10"	5'-10"

DIMENSIONS & QUANTITIES FOR ONE ENDWALL 6:1			
PIPE DIA. (D)	CONCRETE ENDWALL DIMENSIONS	GRATE DISPLACEMENT DIMENSIONS	STRUCT. STEEL WEIGHT LBS.
15"	2'-11"	2'-8"	3,484
18"	3'-2"	2'-11"	4,228
24"	3'-9"	3'-6"	6,303
30"	4'-5"	4'-1"	9,083
36"	5'-0"	4'-8"	12,058
42"	5'-6"	5'-3"	15,073
48"	6'-1"	5'-10"	18,910

Structure ID: EW-15 494+00.00

P1 HWTDOT4-1TU18

18" - HW TDOT 4:1 Type U Cross Drain Endwall




Structure ID: EW-15 494+00.00

P1 HWTDOT4-1TU18


18" - HW TDOT 4:1 Type U Cross Drain Endwall

GENERAL NOTES:


- 1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
- 2. CONCRETE: 5,000 PSI AT 28 DAYS.
- 3. WEIGHT: 4,320 LBS
- 4. REINFORCING: SEE SHEETS 2 AND 3 FOR REINFORCEMENT INFORMATION. (GRADE 60)



MAT REBAR LAYOUT



SIDE WALL REBAR LAYOUT



BACK WALL REBAR LAYOUT

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 12:50:53 PM

Tech: J. Coppage
PC: C. Goff




Structure ID: EW-15 494+00.00

P1 HWTDOT4-1TU18

18" - HW TDOT 4:1 Type U Cross Drain Endwall

NOTE:
REBAR PARTS P & Q ARE
#7 REBAR ALL OTHERS ARE
#4 REBAR



Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 12:50:54 PM


Tech: J. Coppage
PC: C. Goff



Structure ID: EW-10 459+05.00

P1 HWTDOT12-1SA18

18" - HW TDOT 12:1 Type Safety Side Drain Endwall






Structure ID: EW-10 459+05.00

P1 HWTDOT12-1SA18


18" - HW TDOT 12:1 Type Safety Side Drain Endwall

GENERAL NOTES:

1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
2. CONCRETE: 5,000 PSI AT 28 DAYS.
3. WEIGHT: 5,990 LBS
4. REINFORCING: SEE SHEETS 2 AND 3 FOR REINFORCEMENT INFORMATION. (GRADE 60) REFERENCE TDOT DWG D-PE-18B



MAT REBAR LAYOUT



SIDE WALL REBAR LAYOUT

BACK WALL REBAR LAYOUT

Job Name: 25-3062 Portland Bypass
Job Location: Portland, TN
Contractor: Scotty's Contracting & Stone, LLC

Plant: Beaver Dam
6/1/2026 12:50:54 PM

Tech: J. Coppage
PC: C. Goff




Structure ID: EW-10 459+05.00


P1 HWTDOT12-1SA18

18" - HW TDOT 12:1 Type Safety Side Drain Endwall

NOTE:
REBAR PARTS AG & AH ARE
#7 REBAR ALL OTHERS ARE
#4 REBAR



Job Name: 25-2471 - Texas Roadhouse Job Location: Danville, KY Contractor: McCain Bros Excavating LLC					Plant: 100 6/11/2026 11:35:21 AM		Tech: Jared - F PC: M. Sullivan				
Structure ID: 5											
P1 BX036096-08BAVF BOX BASE 8inW, 8inF F/n											
P3) 18" x 36" - CASTING HEIGHT - 5.5" P2) 36" x 96" - BX FLAT TOP 8inW w/(2) 18"x36" HOLES F/F - 8" P1) 36" x 96" - BOX BASE 8inW, 8inF F/n - 42" 1) 36" x 96" - Conseal CS-102 1.00" 1) 18" x 36" - Conseal CS-102 1.00" 2) Hole - 24 1) Hole - 20					0 lb 3042 lb 11437 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 14479 lb		Structure Notes: 1. PER ASTM C913 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO STEPS AND NO INVERT CHANNEL. 4. CASTING SUPPLIED BY OTHERS (2ea. HOE 580-A F/G) REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .12) #5 BARS AT 12" C.C.E.W. - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.				
Rim: 1034.75' Rim to Invert: 4.69' Slack: 0.78" Sump: 0" Step Position:											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	1030.06'	90°	56"	18" HDPE	21.2"	Hole 24	24"	24"	-1.625"	0"	
Invert 2	1030.06'	180°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-1.625"	0"	
Invert 3	1030.06'	0°	26"	15" HDPE	17.6"	Hole 20	20"	20"	-1.25"	0"	
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											



RIGHT-SIDE UP VIEW (int. dimensions)


Invert: 1
Degree: 90°
Horz: 48"
Hole: 24"
Up(): -1.625"

Invert: 2
Degree: 180°
Horz: 18"
Hole: 24"
Up(): -1.625"

Invert: 3
Degree: 0°
Horz: 18"
Hole: 20"
Up(): -1.25"

UPSIDE-DOWN VIEW (int. dimensions)

1ST POUR (FLOOR) = 3,909 LBS
2ND POUR (WALLS) = 7,528 LBS



INSIDE WALL DIMENSIONS

Front Right (96") Back (36") Left

18" 48" 18" 42" 8"

3 1 2

-1.25" -1.625" -1.625"

(P1)

1ST POUR (FLOOR)
STUB #5 L BARS OUT
TOP FLOOR, SPA AT
12" C/C FOR
CONNECTING WALLS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 42" Height (Ext): 50"	Weight (Net): 11437 lb Volume (Net): 2.92cu.yd
----------------------------------	-------------------------------	--	--	---

Job Name: 25-2471 - Texas Roadhouse
Job Location: Danville, KY
Contractor: McCain Bros Excavating LLC

Plant: 100

6/11/2026 11:35:21 AM

Tech: Jared - F
PC: M. Sullivan



Structure ID: 5

P1 BX036096-08BAVF

BOX BASE 8inW, 8inF F/n

P3) 18" x 36" - CASTING HEIGHT - 5.5"
P2) 36" x 96" - BX FLAT TOP 8inW w/(2) 18"x36" HOLES F/F - 8"
P1) 36" x 96" - BOX BASE 8inW, 8inF F/n - 42"
1) 36" x 96" - Conseal CS-102 1.00"
1) 18" x 36" - Conseal CS-102 1.00"
2) Hole - 24
1) Hole - 20

0 lb
3042 lb
11437 lb
0 lb
0 lb
0 lb
0 lb

Structure Total: 14479 lb

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING SUPPLIED BY OTHERS (2ea. HOE 580-A F/G)


REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- WALLS (As .12) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Rim: 1034.75' Rim to Invert: 4.69' Slack: 0.78" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	1030.06'	90°	56"	18" HDPE	21.2"	Hole 24	24"	24"	-1.625"	0"
Invert 2	1030.06'	180°	26"	18" HDPE	21.2"	Hole 24	24"	24"	-1.625"	0"
Invert 3	1030.06'	0°	26"	15" HDPE	17.6"	Hole 20	20"	20"	-1.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)




2ND POUR (WALLS)



**1ST POUR (FLOOR) = 3,909 LBS
2ND POUR (WALLS) = 7,528 LBS**

INSIDE WALL DIMENSIONS



Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 42"
Height (Ext): 50"

Weight (Net): 11437 lb
Volume (Net): 2.92cu.yd

Job Name: 25-2471 - Texas Roadhouse
Job Location: Danville, KY
Contractor: McCain Bros Excavating LLC

Plant: 100

6/11/2026 11:35:52 AM

Tech: Jared - F
PC: M. Sullivan



Structure ID: 5

P2 BX036096-08LD08S

BX FLAT TOP 8inW w/(2) 18"x36" HOLES F/F

P3) 18" x 36" - CASTING HEIGHT - 5.5"
P2) 36" x 96" - BX FLAT TOP 8inW w/(2) 18"x36" HOLES F/F - 8"
P1) 36" x 96" - BOX BASE 8inW, 8inF F/n - 42"
1) 36" x 96" - Conseal CS-102 1.00"
1) 18" x 36" - Conseal CS-102 1.00"
2) Hole - 24
1) Hole - 20


0 lb
3042 lb
11437 lb
0 lb
0 lb
0 lb
0 lb

Structure Total: 14479 lb


Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING SUPPLIED BY OTHERS (2ea. HOE 580-A F/G)

REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.
- WALLS (As .12) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .12) #5 BARS AT 12" C.C.E.W.



PLAN VIEW



SECTION A-A

NOTES:

1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
2. CONCRETE: 4,000 PSI AT 28 DAYS.
3. REINFORCING: #5 BAR @ 6" O.C. E.W. (GRADE 60).

Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: Flat

Wall Thickness: 8"

Height (Ext): 8"

Weight (Net): 3042 lb
Volume (Net): 0.78cu.yd

Job Name: 25-3195 - The Banks Lift Station and Forcemain
Job Location: Gallatin, TN
Contractor: W&O Construction

Plant: 100

5/28/2026 6:53:09 PM

Tech: Jared - F

PC: A. Chambers



Structure ID: VAULT w/METER

P1 BX4848-08BAVF-CDARED

BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n

P3) 24" x 24" - HATCH (CAST FLUSH) - 3"
P2) 48" x 48" - CB FLAT TOP 8"W w/24"X24" Hatch w/ConBlock-CDA Red F/F - 8"
P1) 48" x 48" - BOX BASE 8inW, 8inF, Variable Ht w/CONBLOCK CDA RED F/n - 56"
1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
1) ADMIXTURE CONBLOCK CDA RED
1) HATCH (Alum.) - HALLIDAY W1S 24"x24"
1) 48" x 48" - Conseal CS-231 1.00" (Double)
1) 24" x 24" - Conseal CS-231 1.00" (Double)
2) PSX - 12M NYLO

100 lb
2363 lb
11019 lb
0 lb
0 lb
0 lb
46 lb
0 lb
0 lb
16 lb

13543 lb

Structure Total:

Structure Notes:




1. PER ASTM C478 SPECIFICATIONS.
 2. CONCRETE = 5,000 PSI AT 28 DAYS.
 3. ADMIXTURE = CONBLOCK CDA RED.
 4. HATCH SUPPLIED BY ICAST (HALLIDAY W1S 24"x24").
- REINFORCING PER ASTM A615 (GRADE 60).
- TOP SLAB (As .47) #5 BARS AT 6" C.C.E.W.
- WALLS (As .47) #5 BARS AT 8" C.C.E.W.
- FLOOR (As .47) #5 BARS AT 8" C.C.E.W.

Rim: 458.5' Rim to Invert: 3.25' Slack: -0.04" Sump: 24.96" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	455.25'	0°	41"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	9"
Invert 2	455.25'	180°	23"	8" DI	9"	PSX 12M NYLO	12"	12"	23"	-9"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS






Coating (Int):
Coating (Ext):

Seam Up: Flat
Seam Dn: n/a

Wall Thickness: 8"
Floor Height: 8"

Height (Int): 56"
Height (Ext): 64"

Weight (Net): 11019 lb
Volume (Net): 2.81cu.yd



- GENERAL NOTES:**
1. MANUFACTURED PER ASTM C-913 (LATEST REVISION).
 2. CONCRETE : 4,500 PSI AT 28 DAYS.
 3. REINFORCING: PER ASTM 615 (GRADE 60).
- WALLS/FLOOR (As. 12) #5 BAR @ 12" C.C.E.W.
 4. WEIGHTS: TOTAL = 16,570 LBS
FIRST POUR = 3,675 LBS.
SECOND POUR = 10,135 LBS
BAFFLE = 1,380 LBS
WEIR = 1,380 LBS
 5. JOINT SEALED WITH CONCRETE SEALANTS CS-102.
(SUPPLIED BY ICAST).

FIRST POUR DRAWING (FLOOR)

PRODUCTION WORK ORDER

PRODUCT I.D.: BX072072-08BA-VH

DESCRIPTION: 72" X 72" X 72" TALL PRETX CURB INLET



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED.
- ☐ OPENING CENTERED.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ EDGES CHAMFERED.
- ☐ ALL PATCHWORK ACCEPTABLE.

PRODUCT VIEW: RIGHT SIDE UP

CUSTOMER: CONVERGENT WATER TECHNOLOGIES

PLANT: BEAVER DAM, KY.

PROJECT: PRETX CURB INLET

WEIGHT: 16,570 LBS

STRUCTURE I.D.: QL1

TOP SECTION JOINT: N/A

SALES ORDER NO.: 26-2562

BASE SECTION JOINT: N/A

P.C.: C. GOFF




DRAWING: S. FELLETER

QC CHECK INITIALS:

DATE: 06/09/26

SCALE: NTS

PG. 1 of 4



GENERAL NOTES:

1. MANUFACTURED PER ASTM C-913 (LATEST REVISION).
2. CONCRETE : 4,500 PSI AT 28 DAYS.
3. REINFORCING: PER ASTM 615 (GRADE 60).
- WALLS/FLOOR (As. 12) #5 BAR @ 12" C.C.E.W.
4. WEIGHTS: TOTAL = 16,570 LBS
FIRST POUR = 3,675 LBS.
SECOND POUR = 10,135 LBS
BAFFLE = 1,380 LBS
WEIR = 1,380 LBS
5. JOINT SEALED WITH CONCRETE SEALANTS CS-102.
(SUPPLIED BY ICASST).

SECOND POUR DRAWING (WALLS)

PRODUCTION WORK ORDER



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED.
- ☐ OPENING CENTERED.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ EDGES CHAMFERED.
- ☐ ALL PATCHWORK ACCEPTABLE.

PRODUCT I.D.: BX072072-08BA-VH

PRODUCT VIEW: RIGHT SIDE UP

PLANT: BEAVER DAM, KY.

WEIGHT: 16,570 LBS

TOP SECTION JOINT: N/A

BASE SECTION JOINT: N/A

QC CHECK INITIALS:

DESCRIPTION: 72" X 72" X 72" TALL PRETX CURB INLET

CUSTOMER: CONVERGENT WATER TECHNOLOGIES

PROJECT: PRETX CURB INLET

STRUCTURE I.D.: QL1

SALES ORDER NO.: 26-2562


P.C.: C. GOFF

DRAWING: S. FELLETER

DATE: 06/09/26

SCALE: NTS



PG. 2 of 4



GENERAL NOTES:

1. MANUFACTURED PER ASTM C-913 (LATEST REVISION).
2. CONCRETE : 4,500 PSI AT 28 DAYS.
3. REINFORCING: PER ASTM 615 (GRADE 60).
- WALLS/FLOOR (As. 12) #5 BAR @ 12" C.C.E.W.
4. WEIGHTS: TOTAL = 16,570 LBS
FIRST POUR = 3,675 LBS.
SECOND POUR = 10,135 LBS
BAFFLE = 1,380 LBS
WEIR = 1,380 LBS
5. JOINT SEALED WITH CONCRETE SEALANTS CS-102.
(SUPPLIED BY ICST).

THIRD POUR DRAWING (BAFFLE)



PRODUCTION WORK ORDER

PRODUCT I.D.: BX072072-08BA-VH

DESCRIPTION: 72" X 72" X 72" TALL PRETX CURB INLET



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED.
- ☐ OPENING CENTERED.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ EDGES CHAMFERED.
- ☐ ALL PATCHWORK ACCEPTABLE.

PRODUCT VIEW: RIGHT SIDE UP

CUSTOMER: CONVERGENT WATER TECHNOLOGIES

PLANT: BEAVER DAM, KY.

PROJECT: PRETX CURB INLET

WEIGHT: 16,570 LBS

STRUCTURE I.D.: QL1

TOP SECTION JOINT: N/A

SALES ORDER NO.: 26-2562

BASE SECTION JOINT: N/A

P.C.: C. GOFF


DRAWING: S. FELLETER

QC CHECK INITIALS:

DATE: 06/09/26

SCALE: NTS



PG. 3 of 4



GENERAL NOTES:

1. MANUFACTURED PER ASTM C-913 (LATEST REVISION).
2. CONCRETE : 4,500 PSI AT 28 DAYS.
3. REINFORCING: PER ASTM 615 (GRADE 60).
- WALLS/FLOOR (As. 12) #5 BAR @ 12" C.C.E.W.
4. WEIGHTS: TOTAL = 16,570 LBS
FIRST POUR = 3,675 LBS.
SECOND POUR = 10,135 LBS
BAFFLE = 1,380 LBS
WEIR = 1,380 LBS
5. JOINT SEALED WITH CONCRETE SEALANTS CS-102.
(SUPPLIED BY ICAST).

FOURTH POUR DRAWING (WEIR)



SECTION B-B

PRODUCTION WORK ORDER

PRODUCT I.D.: BX072072-08BA-VH

DESCRIPTION: 72" X 72" X 72" TALL PRETX CURB INLET



QUALITY CONTROL CHECKLIST

- ☐ ALL DIMENSIONS CORRECT.
- ☐ LIFTERS INSTALLED.
- ☐ OPENING CENTERED.
- ☐ REINFORCING CORRECT.
- ☐ SURFACE QUALITY ACCEPTABLE.
- ☐ EDGES CHAMFERED.
- ☐ ALL PATCHWORK ACCEPTABLE.

PRODUCT VIEW: RIGHT SIDE UP

CUSTOMER: CONVERGENT WATER TECHNOLOGIES

PLANT: BEAVER DAM, KY.

PROJECT: PRETX CURB INLET

WEIGHT: 16,570 LBS

STRUCTURE I.D.: QL1

TOP SECTION JOINT: N/A

SALES ORDER NO.: 26-2562

BASE SECTION JOINT: N/A

P.C.: C. GOFF


DRAWING: S. FELLETER

QC CHECK INITIALS:

DATE: 06/09/26

SCALE: NTS

PG. 4 of 4



Job Name: 26-2574 - Moore Grease Traps
Job Location: Clarksville, TN 37043
Contractor: Core & Main LP (Nashville)

Plant: Beaver Dam, KY
6/2/2026 4:11:05 PM

Tech: K. Cardwell
PC: T. Lewis



Structure ID: QL2 GT1000 (5)

P1 BX60120-06W06F-BA54

BOX BASE 6inW, 6inF F/n

P3) 24" - CASTING HEIGHT - 7"
P2) 60" x 120" - CB FLAT TOP 6"W w/(2) 24" HOLES (Grease Trap) F/F - 8"
P1) 60" x 120" - BOX BASE 6inW, 6inF F/n - 54"
1) SECONDARY POUR - Baffle Wall
1) 60" x 120" - Conseal CS-102 1.00" (Double)
1) 24" - Conseal CS-102 1.00" (Double)
2) PSX - 8QRS-S NYLO

0 lb
5775 lb
16155 lb
975 lb
0 lb
0 lb
13 lb

22918 lb

Structure Total: 22918 lb

Structure Notes:


1. PER ASTM C-890-13 & ASTM C-913 SPECIFICATIONS
2. CONCRETE: 4,500 PSI AT 28 DAYS
3. REINFORCEMENT: #4 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
4. DRILL & DOWEL #4 BAR @ 12" C.C. E.W. (GRADE 60) INTO BASE FLOOR FOR BAFFLE WALL TIE-IN - MIN. 4" PENETRATION INTO BASE FLOOR
5. PRIOR TO BAFFLE WALL POUR, ADD STRIP OF CS-231 BETWEEN BALLE WALL & TANK WALLS (BOTH SIDES)

FIRST POUR (BASE): 16,155 LBS


SECOND POUR (BAFFLE WALL): 975 LBS

Rim: 5.75' Rim to Invert: 2.667' Slack: 0" Sump: 37" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	3.083'	0°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	35"	0"
Invert 2	3.25'	180°	36"	4" PVC SDR35	4.25"	PSX 8QRS-S NYLO	8"	8"	37"	0"
Invert 3										



**PLAN VIEW
(RIGHT SIDE UP)**



**SECTION A-A
(RIGHT SIDE UP)**



**SECTION B-B
(RIGHT SIDE UP)**