

Job Name: 25-1675 - Campbellsville Middle School Ph 2
 Job Location: Campbellsville, KY 72718
 Contractor: Rising Sun Development Company

Plant: Beaver Dam, KY
 4/23/2026 3:19:45 PM

Tech: J. Coppage
 PC: J. Jarvis



Structure ID: 15

P1 MH048BA42

MH BASE T/n

- P3) 24" - CASTING HEIGHT - 7"
- P2) 48" - MH FLAT TOP w/ 24" ECC Hole F/G - 12"
- P1) 48" - MH BASE T/n - 42"
- 1) CASTING - HOE MCB-315-B Fr./Bar Grate
- 1) 48" - Conseal CS-102 1.00"
- 1) Hole - 30
- 1) Hole - 12
- 3) MH Step ML-10-TDS-NCR - 10"

0 lb
 1561 lb
 3900 lb
 255 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 Structure Total: 5716 lb



- Structure Notes:**
1. PER ASTM C-478 SPECIFICATIONS
 2. CONCRETE: 4,500 PSI AT 28 DAYS
 3. REINFORCEMENT: PER ASTM A615
 4. NO STORM INVERT
 5. STEPS AT 247 DEGREES
 6. HOE MCB-315-B FRAME & BAR GRATE SUPPLIED BY ICAST

Rim: 803.5' Rim to Invert: 5' Slack: 1" Sump: 2" Step Position: 247°


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	798.5'	0°	0"	24" ADS N-12	28"	Hole 30	30"	32.406"	0"	0"
Invert 2	798.5'	134°	67.875"	8" ADS N-12	9.1"	Hole 12	12"	12.129"	1.5"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimenions)



INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):

Seam Up: Tongue
 Seam Dn: n/a

Wall Thickness: 5"
 Floor Height: 6"

Height (Int): 42"
 Height (Ext): 48"

Weight (Net): 3900 lb
 Volume (Net): 1cu.yd