

Job Name: 25-1675 - Campbellsville Middle School Ph 2  
 Job Location: Campbellsville, KY 72718  
 Contractor: Rising Sun Development Company

Plant: Beaver Dam, KY  
 4/23/2026 3:19:44 PM

Tech: J. Coppage  
 PC: J. Jarvis



**Structure ID: 6**

**P1 MH048BA60**

**MH BASE T/n**

- P4) 24" - CASTING HEIGHT - 7"
- P3) 24" - GRADE RING F/F - 4"
- P2) 48" - ECC CONE w/ 24" HOLE F/G - 36"
- P1) 48" - MH BASE T/n - 60"
- 1) CASTING - HOE MCB-315-B Fr./Bar Grate
- 1) 48" - Conseal CS-102 1.00"
- 1) Hole - 38
- 1) Hole - 30
- 1) Hole - 18
- 8) MH Step ML-10-TDS-NCR - 10"

0 lb  
 270 lb  
 3000 lb  
 4563 lb  
 255 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 Structure Total: 8088 lb



- Structure Notes:**
1. PER ASTM C-478 SPECIFICATIONS
  2. CONCRETE: 4,500 PSI AT 28 DAYS
  3. REINFORCEMENT: PER ASTM A615
  4. NO STORM INVERT
  5. STEPS AT 91 DEGREES
  6. HOE MCB-315-B FRAME & BAR GRATE SUPPLIED BY ICAST

Rim: 808.4' Rim to Invert: 8.76' Slack: 0.67' Sump: 2.55" Step Position: 91°


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ( )	Offset
Invert 1	799.64'	0°	0"	30" ADS N-12	35.1"	Hole 38	38"	43.85"	0"	0"
Invert 2	800.14'	182°	92.125"	24" ADS N-12	28"	Hole 30	30"	32.406"	6.5"	0"
Invert 3	801.14'	273°	138.125"	12" ADS N-12	14.5"	Hole 18	18"	18.451"	19.25"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):  
 Coating (Ext):

Seam Up: Tongue  
 Seam Dn: n/a

Wall Thickness: 5"  
 Floor Height: 6"

Height (Int): 60"  
 Height (Ext): 66"

Weight (Net): 4563 lb  
 Volume (Net): 1.16cu.yd