

Job Name: 25-1951 - Speedway Site Design
Job Location: Horse Cave, KY
Contractor: Scotty's Contracting & Stone, LLC

PC: C. Goff
 TECH: J. Horsley - F
 Plant: 100



Structure ID: 3
 Spec: Storm
 Type: BX 8inW, 8inF
 Size: 24" x 24"

Rim: 580.79'
 Invert: 577.95'
 Rim to Invert: 2.84'

Sump: 12"
 Floor (Top): 576.95'
 Floor Height: 8"

Floor (Bot): 576.283'
 Overall Height: 4.5'
 Slack: 0.08"

Structure Notes:

1. PER ASTM C913 SPECIFICATIONS.
2. CONCRETE = 4,000 PSI AT 28 DAYS.
3. NO STEPS AND NO INVERT CHANNEL.
4. CASTING BY I-CAST (HOE 280T F/G).


REINFORCING PER ASTM A615 (GRADE 60).
 - WALLS (As .12) #5 BARS AT 12" C.C.E.W.
 - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

STRUCTURE SUMMARY:


- P2) 24" x 24" - CASTING HEIGHT - 4"
 P1) 24" x 24" - BOX BASE 8inW, 8inF F/n - 42"
 1) CASTING - HOE 280T F/G
 1) 24" x 24" - Conseal CS-102 1.00"
 1) Hole - 18
 1) Hole - 10
 1) Hole - 20
 1) Hole - 6

0 lb
 4203 lb
 182 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb


Structure Total: 4385 lb



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (")	Ref
Rim	580.79'							
Reducer								
Invert 1	577.95'	30°	12" RCP B WALL	16"	18"	Hole 18	10"	P1
Invert 2	578.5'	90°	6" PVC SDR35	6.25"	10"	Hole 10	18.475"	P1
Invert 3	577.95'	180°	12" RCP B WALL	16"	20"	Hole 20	10"	P1
Invert 4	579.29'	270°	4" HDPE (perf pipe)	4.8"	6"	Hole 6	27.68"	P1
Invert 5								
Invert 6								
Invert 7								
Invert 8								



Cast (Int. Dim.) - Interior Dimensions



Submittal Drawing
 12/3/2025 8:03:44 AM

SUBMITTAL
 APPROVED BY: