

Job Name: 25-2290 - AutoZone 9385
Job Location: Louisville, KY
Contractor: Cornell Harbison Excavating

PC: Jay Ross Jarvis
 TECH: J. Horsley - A
 Plant: 100



Structure ID: 2-3
 Spec: Storm
 Type: BX 8inW, 8inF
 Size: 24" x 30"

Rim: 455.33'
 Invert: 452.33'
 Rim to Invert: 3'

Sump: 0"
 Floor (Top): 452.33'
 Floor Height: 8"


Floor (Bot): 451.663'
 Overall Height: 3.667'
 Slack: 0"

Structure Notes:
 PLAN LABEL: CB 2-3
 1. PER ASTM C-913 SPECIFICATIONS
 2. CONCRETE: 4,000 PSI AT 28 DAYS
 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60)
 4. NO STORM INVERT
 5. NO STEPS
 6. HOE 360 FRAME, GRATE, & CURB HOOD SUPPLIED BY OTHERS



STRUCTURE SUMMARY:
 P2) 24" x 30" - CASTING HEIGHT - 6"
 P1) 24" x 30" - BOX BASE 8inW, 8inF F/n - 30"
 1) 24" x 30" - Conseal CS-102 1.00"
 1) Hole - 16

0 lb
 3911 lb
 0 lb
 0 lb

 Structure Total: 3911 lb



| Position | Elev | Angle | Pipe | Pipe OD | Hole | Connector | Up (L) | Ref |
|----------|---------|-------|----------|---------|------|-----------|--------|-----|
| Rim | 455.33' | | | | | | | |
| Reducer | | | | | | | | |
| Invert 1 | 452.33' | 250° | 12" HDPE | 14.5" | 16" | Hole 16 | -1.25" | P1 |
| Invert 2 | | | | | | | | |
| Invert 3 | | | | | | | | |
| Invert 4 | | | | | | | | |
| Invert 5 | | | | | | | | |
| Invert 6 | | | | | | | | |
| Invert 7 | | | | | | | | |
| Invert 8 | | | | | | | | |



Submittal Drawing
 2/23/2026 9:01:55 AM

SUBMITTAL
 APPROVED BY: