

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315)

Job Location: Indiana, KY

Contractor: Louisville Paving and Construction

Plant: 100

6/12/2026 3:11:10 PM

Tech: J. Horsley - A

PC: J. Jarvis



Structure ID: 56

P2 BX2430-08R24

BOX RISER 8inW F/G

P4) 15" x 27" - P.I.P. - BY OTHERS - 8"

P3) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8"

P2) 24" x 30" - BOX RISER 8inW F/G - 24"

P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht T/n - 26"

2) 24" x 30" - Conseal CS-102 1.00"

1) 15" x 27" - Conseal CS-102 1.00"

2) Hole - 24

1) Hole - 18

2) Hole - 4

0 lb

963 lb

2239 lb

3052 lb

0 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 6254 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC DBI TYPE 13G / ASTM C-913 SPECS

2. CONCRETE: 4,000 PSI AT 28 DAYS

3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)

4. HOE KY-230G FRAME & GRATE SUPPLIED BY OTHERS - POURED IN PLACE BY OTHERS

Rim: 551.85'

Rim to Invert: 5.5'


Slack: 0"

Sump: 0"


Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4	549.85'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	14"	0"
Invert 5	549.85'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	14"	0"
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: Groove

Wall Thickness: 8"

Floor Height: 0"

Height (Int): 24"

Height (Ext): 24"

Weight (Net): 2239 lb

Volume (Net): 0.57cu.yd