

Job Name: 25-2977 KYTC Hopkins CO Call 105 (255382)

Job Location:

Contractor: Scotty's Contracting & Stone, LLC

PC: Celina Goff

TECH: J. Coppage

Plant: Beaver Dam



Structure ID: 1978R

Spec: KYTC

Type: DBI TYPE 1

Size: 36" x 36"

Rim: 381.91'

Invert: 372.81'

Rim to Invert: 9.1'

Sump: 0"

Floor (Top): 372.81'

Floor Height: 8"

Floor (Bot): 372.143'

Overall Height: 9.75'

Slack: 0.2"


Structure Notes:

KYTC STATE PROJECT

1. JR HOE KY-316 PROVIDED BY ICAST.
2. KYTC DBI TYPE 1 / ASTM C913 SPECIFICATIONS.
3. CONCRETE = 4,000 PSI AT 28 DAYS.
4. NO STEPS.
5. REINFORCING PER ASTM A615 (GRADE 60).
- WALLS (As .31) #5 BARS AT 12" C.C.E.W.
- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.
6. STUB #5 BARS 20" OUT TOP OF WALLS (SPA@12"C/C)


STRUCTURE SUMMARY:

P3) 36" x 36" - P.I.P. - BY OTHERS - 8"	0 lb
P2) 36" x 36" - BOX RISER 8inW - 42"	4962 lb
P1) 36" x 36" - BOX BASE 8inW, 8inF, Variable Ht - 59"	8430 lb
2) 36" x 36" - Conesal CS-102 1.00"	0 lb
1) Hole - 26	0 lb
Structure Total:	13392 lb




Invert: 1
Degree: 0°

Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up ()	Ref
Rim	381.91'							
Reducer								
Invert 1	372.81'	0°	18" RCP B WALL	23"	26"	Hole 26	-4"	P1
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								



Default - Interior Dimensions



Submittal Drawing
1/13/2026 1:32:19 PM

SUBMITTAL
APPROVED BY: