

Job Name: 25-3193 - KYTC Kenton Co Call 328 (251320) Job Location: Independence, KY Contractor: Eaton Asphalt					Plant: 100 7/1/2026 12:29:44 PM		Tech: Jared - A PC: J. Jarvis			
Structure ID: 459										
P1 MH048BA36 MH BASE										
P4) 24" - CASTING HEIGHT - 8" P3) 24" - GRADE RING - 3" P2) 48" - ECC CONE w/ 24" HOLE - 24" P1) 48" - MH BASE - 36" 1) CASTING - HOE KY-510 F/C (KY TY.2) 1) 48" - Conseal CS-102 1.00" 1) Hole - 24 2) Hole - 20 5) MH Step ML-10-TDS-NCR - 10"						0 lb 202 lb 1550 lb 3377 lb 510 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 5640 lb		Structure Notes: **KYTC STATE PROJECT** 1. HOE KY-510 F/C (KY TY2) PROVIDED BY ICAST. 2. PER KYTC MH A / ASTM C478 SPEC'S. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60.) - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.		
Rim: 892.12' Rim to Invert: 5.68' Slack: 0.16" Sump: 3" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	886.44'	0°	0"	18" ADS N-12	22"	Hole 24	24"	25.133"	0"	0"
Invert 2	886.44'	142°	71.873"	15" ADS N-12	18"	Hole 20	20"	20.629"	0.5"	0"
Invert 3	886.44'	242°	122.487"	15" ADS N-12	18"	Hole 20	20"	20.629"	0.5"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 36" Height (Ext): 42"	Weight (Net): 3377 lb Volume (Net): 0.86cu.yd
----------------------------------	---------------------------------	--	--	--