


- GENERAL NOTES:**
1. MANUFACTURED TO ASTM C-913 (LATEST REVISION).
 2. CONCRETE: 5,000 PSI AT 28 DAYS.
 3. REINFORCING: #5 BAR @ 6" C-C E.W. (GRADE 60) PER ASTM A615. HATCH PROVIDED BY OTHERS.
 4. HATCH TO BE CAST INTO THE TOP SLAB.
 5. VAULT JOINT TO BE SEALED WITH CS-102 ROLL BUTYL MASTIC.
 6. SUPPLIED BY ICAST



(72" X 48" HATCH PROVIDED BY OTHERS)

TOP VIEW

FRONT VIEW

RIGHT VIEW

4 EA. 5CA14 CONAC A-ANCHORS REQUIRED

BRUSH FINISH

14" TYP.

28" TYP.

84"

48"

9"

8"

PRODUCTION WORK ORDER

PRODUCT I.D.: BX072144-08LD06S DESCRIPTION: 84" X 156" X 8" VAULT TOP SLAB

QUALITY CONTROL CHECKLIST

- ALL DIMENSIONS CORRECT.
- LIFTERS INSTALLED.
- HATCH INSTALLED CORRECT.
- REINFORCING CORRECT.
- SURFACE QUALITY ACCEPTABLE.
- EDGES CHAMFERED.
- ALL PATCHWORK ACCEPTABLE.

PRODUCT VIEW: RIGHT SIDE UP
 PLANT: BEAVER DAM, KY.
 WEIGHT: 6,477 LBS.
 TOP SECTION JOINT: N/A
 BASE SECTION JOINT: N/A
 QC CHECK INITIALS:

CUSTOMER: HAYES PIPE SUPPLY
 PROJECT: GALLATIN VAULT
 STRUCTURE: MASTER METER VAULT
 ORDER NO: 25-3273
 PC: A. CHAMBERS
 DATE: 11/4/25

DRAWING: J. COPPAGE
 SCALE: NTS PG. 1 of 1



THIS DRAWING IS THE PROPERTY OF INFRASTRUCTURE PRECAST, INC. ANY USE OR DUPLICATION OF THIS DRAWING WITHOUT PRIOR AUTHORIZATION IS STRICTLY PROHIBITED.