

Job Name: 25-3295 - Jimmy Johns  
 Job Location: Georgetown, KY  
 Contractor: Kauffeld Brothers Construction

Plant: 100  
 4/9/2026 3:19:00 PM

Tech: J. Horsley - F  
 PC: C. Goff



**Structure ID: DB2**

**P1 BX24300808VF**

**BOX BASE 8inW, 8inF, Variable Ht F/n**

- P2) 24" x 30" - CASTING HEIGHT - 3.75"
- P1) 24" x 30" - BOX BASE 8inW, 8inF, Variable Ht F/n - 44"
- 1) CASTING - HOE KY-460-11 F/G (DBI 11)
- 1) 24" x 30" - Conseal CS-102 1.00"
- 1) Hole - 12
- 1) Hole - 10
- 1) Hole - 16
- 4) Hole - 1

0 lb  
 5105 lb  
 421 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 0 lb  
 Structure Total: 5526 lb

**Structure Notes:**  
 \*\*KYTC STATE PROJECT\*\*  
 1. KYTC DBI TYPE 11 / ASTM C-913 SPEC'S.  
 2. CONCRETE = 4,000 PSI AT 28 DAYS.  
 3. NO STEPS AND NO INVERT CHANNEL.  
 4. CASTING BY ICAST (HOE KY-460-11 F/G (DBI 11)).


REINFORCING PER ASTM A615 (GRADE 60).  
 - WALLS (As .31) #5 BARS AT 12" C.C.E.W..  
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 852' Rim to Invert: 4.03' Slack: 0.61" Sump: 0" Step Position:


Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ( )	Offset
Invert 1	847.97'	0°	20"	8" HDPE	9.1"	Hole 12	12"	12"	-0.5"	0"
Invert 2	847.97'	180°	20"	6" HDPE (perf pipe)	6.9"	Hole 10	10"	10"	-0.5"	0"
Invert 3	847.97'	270°	23"	12" HDPE	14.5"	Hole 16	16"	16"	-1.25"	0"
Invert 4	851'	0°	20"	1" WEEP HOLE	1"	Hole 1	1"	1"	36.375"	0"
Invert 5	851'	90°	23"	1" WEEP HOLE	1"	Hole 1	1"	1"	36.375"	0"
Invert 6	851'	180°	20"	1" WEEP HOLE	1"	Hole 1	1"	1"	36.375"	0"
Invert 7	851'	270°	23"	1" WEEP HOLE	1"	Hole 1	1"	1"	36.375"	0"
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):  
 Coating (Ext):

Seam Up: Flat  
 Seam Dn: n/a

Wall Thickness: 8"  
 Floor Height: 8"

Height (Int): 44"  
 Height (Ext): 52"

Weight (Net): 5105 lb  
 Volume (Net): 1.3cu.yd