











25-3470  
CCHS Precast Buildings  
ID - CTS  
Roof - RP-01A  
Weight - 4,220  
1 Required



| BILL OF MATERIALS |                                                                                             |      |
|-------------------|---------------------------------------------------------------------------------------------|------|
| MARK #            | DESCRIPTION                                                                                 | QTY. |
| P201G             | ℞ 4"X4"X $\frac{3}{8}$ "W/(2) 3"Ø X 1 $\frac{1}{2}$ " H.A.S.<br>W/ 1'-4" BENT REBAR (GALV.) | 3    |
| P103G             | 2 TON TECH ERECTION ANCHOR<br>(GALV.)                                                       | 2    |
| P104P             | U-5 POST TENSION ANCHOR (PLAIN)<br>WITH PLASTIC POCKET                                      | 2    |
| P106G             | 2 TON PLATE ANCHOR<br>(GALV.)                                                               | 4    |
| P101L             | 1 $\frac{1}{2}$ " Ø X 14" F-63 FLARED THIN SLAB<br>COIL INSERT (ELECTROPLATED)              | 2    |

## HANDLING INSTRUCTIONS



|                       |          |              |
|-----------------------|----------|--------------|
| CONCRETE INSTRUCTIONS |          |              |
| CONCRETE RELEASE @    |          | 2,500 P.S.I. |
| CONCRETE @ 28 DAYS:   |          | 5,000 P.S.I. |
| POST-TENSION @        |          | 3,500 P.S.I. |
| CONCRETE MIXES        |          |              |
| CONCRETE - GRAY       | VOLUME = | 1.04 C.Y.    |
| CONCRETE - MIX 1      | VOLUME = | - C.Y.       |
| CONCRETE - MIX 2      | VOLUME = | - C.Y.       |
| SOFT SOUND            | VOLUME = | - C.Y.       |
| TOTALS                | VOLUME = | 1.04 C.Y.    |
| WEIGHT: 4,220         |          | LBS.         |

FINISHING INSTRUCTIONS

LB = LIGHT BROOM FINISH  
FF = FORM FINISH

|            |                        |
|------------|------------------------|
| L = 12'-0" | SQ.FT.(T.I.F.) = 84.37 |
| W = 7'-1"  | SQ.FT.(T.I.F.) = -     |
| D = 4"     | SQ.FT.(T.I.F.) = -     |

CONTROL NUMBERS:

|                     |                           |
|---------------------|---------------------------|
| <u>PRODUCT</u>      | <u>SALES ORDER NUMBER</u> |
| BUILDING            | 101208C                   |
| <u>SHEET NUMBER</u> | <u>NUMBER REQUIRED</u>    |
| 1 OF 2              | 2                         |

| MESSAGE CENTER                                           |  |
|----------------------------------------------------------|--|
| 1. REFER TO DETAILS FOR<br>REINFORCEMENT/CABLE PLACEMENT |  |
| 2. SHOP TICKET SHOWS EXTERIOR<br>FINISH CAST FACE UP     |  |

|              |       |
|--------------|-------|
| CHECKED BY:  | DATE: |
| APPROVED BY: | DATE: |

**EASI-SET® WORLDWIDE**  
 5119 Cattlett Rd. • Midland, VA 22728 • [info@EasiSet.com](mailto:info@EasiSet.com)  
[www.EasiSet.com](http://www.EasiSet.com) • 800-547-4045 • Fax 540-439-2541

| DATE | DESCRIPTION | INI. | REV         |
|------|-------------|------|-------------|
| -    |             | -    | $\triangle$ |
| -    |             |      | $\triangle$ |
| -    |             | -    | $\triangle$ |
| -    |             | -    | $\triangle$ |
| -    |             | -    | $\triangle$ |
| -    |             | -    | $\triangle$ |

PROJECT: 10'X12'X8' GATE HOUSE BUILDING  
5185 FORT CAMPBELL BOULEVARD  
HOPKINSVILLE, KY 42240  
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

SCALE  
NTS

DRAWN BY  
FTL


CHECK BY  
WCR

ISSUE DATE  
07.01.26


PIECE MARK  
RP-01

25-3470  
CCHS Precast Buildings  
ID - CTS  
Roof - RP-01A  
Weight - 4,220  
1 Required





NOTE:  
DIMENSIONS PROVIDED ARE PULLED FROM EDGE OF  
CAGE TO CENTERLINE OF REBAR AND TO CENTER  
OF REBAR TO CENTER OF REBAR



ROOF REINFORCING VIEW  
SCALE:  $\frac{1}{2}" = 1'-0"$



6

| REINFORCING SCHEDULE |                                                                                                  |      |
|----------------------|--------------------------------------------------------------------------------------------------|------|
| MARK #               | DESCRIPTION                                                                                      | QTY. |
| MK001                | #3 X 3'-0"    | 4    |
| MK002                | #4 X 1'-6"    | 16   |
| MK003                | #3 X 6'-10"   | 2    |
| MK004                | #3 X 11'-10"  | 2    |
| S1                   | $\frac{3}{8}$ " $\emptyset$ X 43'-2" LONG P.T. CABLE                                             | 1    |
|                      |                                                                                                  |      |
| MESH SCHEDULE        |                                                                                                  |      |
| MARK #               | DESCRIPTION                                                                                      | QTY. |
| M1                   | W4XW4 4"x4" WWF 11'-10" X 6'-10"                                                                 | 1    |

| DATE | DESCRIPTION | INI. | REV      |
|------|-------------|------|----------|
| -    | -           | -    | <u>1</u> |
| -    | -           | -    | <u>2</u> |
| -    | -           | -    | <u>3</u> |
| -    | -           | -    | <u>4</u> |
| -    | -           | -    | <u>5</u> |

PROJECT: 10'X12'X8' GATE HOUSE BUILDING  
5185 FORT CAMPBELL BOULEVARD  
HOPKINSVILLE, KY 42240  
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

|                        |
|------------------------|
| SCALE<br>NTS           |
| DRAWN BY<br>FTL        |
| CHECK BY<br>WCR        |
| ISSUE DATE<br>07.01.26 |
| PIECE MARK<br>RP-01    |

**EASI-SET® WORLDWIDE**  
5119 Catlett Rd. • Midland, VA 22728 • [info@EasiSet.com](mailto:info@EasiSet.com)  
[www.EasiSet.com](http://www.EasiSet.com) • 800-547-4045 • Fax 540-439-2541

NOTES:

1. TRIM PLASTIC SHEATH AT BOTH ENDS OF THE PT CABLE TO FIT BETWEEN U-5 ANCHOR PLATES
2. CONSTRUCT REBAR-MESH CAGE ACCORDING TO THE DRAWINGS. SECURE LIFTING APPARATUS TO FORM AND ADD PROPER REINFORCEMENT. PLACE REBAR-MESH CAGE AND HAIRPINS AT INSERTS WITH PROPER CLEARANCES (PER DRAWINGS).
3. PLACE AND SECURE PT CABLE AS INDICATED ON THE DRAWINGS (REINFORCING VIEW)

MESSAGE CENTER

1. REFER TO DETAILS FOR  
REINFORCEMENT/CABLE PLACEMENT

2. SUPPLEMENTAL STEEL FOR STRIPPING AND HANDLING MAY BE ADDED AS REQUIRED.

|              |       |
|--------------|-------|
| CHECKED BY:  | DATE: |
| APPROVED BY: | DATE: |

|                     |                           |
|---------------------|---------------------------|
| <u>PRODUCT</u>      | <u>SALES ORDER NUMBER</u> |
| BUILDING            | 101208C                   |
| <u>SHEET NUMBER</u> | <u>NUMBER REQUIRED</u>    |
| 2 OF 2              | 2                         |

**PT Check for Gate House Roof RP-01 (PCI MNL - 1)**

**Material Data**

(7) Wire lo-lax Strand - ASTM A416

$\Phi_{ps}$  0.500 in,

$A_s$  0.153 in<sup>2</sup>

$E_s$  28500000 psi

$f_{pu}$  270 ksi

Strand Length **480 in**

Assume (Info supplied by strand manufacturer)

$k$  = 0.0007 Wobble Friction Coeff.

$\mu$  = 0.05 Curvature friction coeff. (Initial tension of 3,000 lbs)

Strand is to be stressed 70% of ultimate

= 28917 lbs

**Adjustments to tensioning**

1) Dead end anchor wedge seating loss

~ Expected to be 1/8 in

2) Live end anchor wedge seating loss


~ Expected to be 1/8 in, recommend over pull 1/8"

3) Elastic Shortening

Neglect for this pnl

4) Friction Loss

Additional force to overcome frictional forces between strand and sheathing



Cable Configuration

**25-3470**

**CCHS Precast Buildings**

**ID - CTS**

**Roof - RP-01A**

**Weight - 4,220**

**1 Required**

**Tensioning Computations**

Basic Elongation =  $\frac{(\text{Force required beyond initial tension}) (\text{Length of strand between anchorages})}{(\text{Area of strand}) (\text{Modulus of Elasticity})}$

= 2.85 in

**Adjustments**

a) Dead end anchor wedge seating: Add 1/8" to elong. No force adjustment req'd

Add 1/8 in

b) Live end seating: over pull by 1/8"

1/8 in

Force adjustment  $t = \frac{1136 \text{ lbs}}{1136 \text{ lbs}} \alpha = \text{curvature} = \pi(2.5) \quad 7.85 \text{ radians}$

c) Friction losses  $\frac{PD}{PS} = e^{-\{kL + \mu\alpha\}}$

= 0.657

Avg. strand force = 0.828 17.17% Loss

Recommend sequential jacking at both ends of the tendon be used to reduce the overstressing the strand at the live end

**Friction loss at mid-point of tendon**

$\frac{PD}{PS} = e^{-\frac{\{kL + \mu\alpha\}}{2}}$

= 0.810

Avg. strand force over

half of tendon = 0.905 9.48% Loss

Total force and elongation at live end must be increased to compensate for friction losses

Elong. Adjustment = 0.271 in

Force Adjustment = 2743 lbs

Total Force Required = 32795 lbs **OK**

**Elongation Summary:**

| Gross Theoretical Elongation |       |           |            |
|------------------------------|-------|-----------|------------|
| Basic Elongation             |       | 2.85 in   |            |
| Dead End Seating Loss        |       | 0.125 in  |            |
| Live End Seating Loss        |       | 0.125 in  |            |
| Friction Losses              |       | 0.271 in  |            |
| Total Elongation             |       | 3.37 in   |            |
| Rounded                      |       | 3 6/16 in |            |
| Tolerance limits             | -7.0% | 3.14 in   | 3 2/16 in  |
|                              | +7.0% | 3.61 in   | 3 10/16 in |