



Structure ID: WP-01 - Wall Panel 1

P1 CVW

WALL - EASI-SET BUILDING - WP-01 - 131" x 200"

[illegible]

Job Name: 25-3470P9 CCHS Precast Building
Job Location: 5185 Fort Campbell BLVD
Contractor: Christian County Board of Education C/O A&K Construction

Plant: Beaver Dam
9/25/2026 2:35:30 PM

Tech: J. Coppage
PC: E. Bradley



Structure ID: WP-01 - Wall Panel 1

P1 CVW

WALL - EASI-SET BUILDING - WP-01 - 131" x 200"

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
MK001	#3 x 3'-0"	11
MK002	#3 x 16'-6"	2
MK003	#3 x 10'-9"	2
MK004	#3 x 3'-1"	2

MESH SCHEDULE

MARK #	DESCRIPTION	QTY
M1	W4W4 4"x4" MESH 16'-6" x 10'-9"	1

REVISIONS

NO.	DESCRIPTION	DATE
1		

WORLDWIDE EASI-SET

5119 Collett Rd. • Midland, VA 22728 • info@easiset.com
www.EasiSet.com • 800-547-4045 • Fax 540-439-2541

PROJECT: BASEBALL/SOFTBALL PRESSBOX
5185 FORT CAMPBELL BOULEVARD
HOPKINSVILLE, KY 42240
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

SCALE: 1/8" = 1'-0"

DATE: 09/17/26

DESIGNED BY: JKL

DRAWN BY: JKL

CHECKED BY: JKL

TESTED DATE: 09/17/26

PIECE MARK: WP-01

NOTE:
1. CONSTRUCT REBAR-MESH CAGE ACCORDING TO THE DRAWINGS. SECURE LIFTING APPARATUS TO FORM AND ADD PROPER REINFORCEMENT. PLACE REBAR-MESH CAGE AND HARPINS AT INSERTS WITH PROPER CLEARANCES (PER DRAWINGS).

MESSAGE CENTER

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT
2. SUPPLEMENTAL STEEL FOR STRIPPING AND HANDLING MAY BE ADDED AS REQUIRED.

CHECKED BY: DATE:

APPROVED BY: DATE:

PRODUCT: BUILDING SHEET NUMBER 2 OF 2

SALES ORDER NUMBER: NUMBER REQUIRED: 2

NOTE:
DIMENSIONS PROVIDED ARE PULLED FROM EDGE OF CAGE TO CENTERLINE OF REBAR AND TO CENTER OF REBAR TO CENTER OF REBAR

REINFORCING VIEW

SCALE: 1/8" = 1'-0"

6

7

8

9