

Job Name: 25-4430 KYTC Daviess Co Call 104 (2511035)  
 Job Location: Owensboro, KY  
 Contractor: Ragle, Inc.

Plant: 100  
 4/6/2026 8:55:42 AM

Tech: Jared - A  
 PC: Andy Chambers



**Structure ID: 4822 (14)**

**P2 BX363608R-VF**

**BOX RISER 8inW, Variable Ht F/G**

- P3) 36" x 36" - P.I.P. - BY OTHERS - 8"
- P2) 36" x 36" - BOX RISER 8inW, Variable Ht F/G - 21"
- P1) 36" x 36" - BOX BASE 8inW, 8inF T/n - 42"
- 1) CASTING - HOE KY-316 SET (DBI 1)
- 2) 36" x 36" - Conseal CS-102 1.00"
- 1) Hole - 24



0 lb  
 2481 lb  
 6474 lb  
 317 lb  
 0 lb  
 0 lb  
 \_\_\_\_\_  
 Structure Total: 9272 lb

- Structure Notes:  
 \*\* KYTC STATE PROJECT \*\*
1. PER KYTC DBI TYPE 1 / ASTM C-913 SPECS
  2. CONCRETE: 4,000 PSI AT 28 DAYS
  3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
  4. NO STEPS
  5. HOE KY-316 FRAME & GRATES SUPPLIED BY ICAST
  6. STUB #5 BAR @ 12" C.C. E.W. (GRADE 60) 20" OUT TOP OF RISER WALLS FOR FIELD POUR TIE-IN


Rim: 449.93' Rim to Invert: 5.96' Slack: 0.52" Sump: 0" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ( )	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

**RIGHT-SIDE UP VIEW (int. dimensions)**



**INSIDE WALL DIMENSIONS**



Coating (Int):  
 Coating (Ext):

Seam Up: Flat  
 Seam Dn: Groove

Wall Thickness: 8"  
 Floor Height: 0"

Height (Int): 21"  
 Height (Ext): 21"

Weight (Net): 2481 lb  
 Volume (Net): 0.63cu.yd