

Job Name: 25-4488 - WVDOT Wood Co NHPP-0068(192) Job Location: Parkersburg, WV Contractor: Triton Construction	Plant: 100	Tech: Jared - F	
	4/3/2026 11:05:55 AM	PC: E. Bradley	

Structure ID: MH-04


P4 GR3

GRADE RING

P5) 24" - CASTING HEIGHT - 8.85"	0 lb
P4) 24" - GRADE RING - 3"	202 lb
P3) 60" - MH FLAT TOP w/ 24" ECC Hole - 8"	2429 lb
P2) 60" - MH RISER - 12"	1253 lb
P1) 60" - MH BASE - 72"	8653 lb
1) CASTING - NEENAH R-1785 (F/C)	294 lb
2) 60" - Conseal CS-102 1.00"	0 lb
2) Hole - 40	0 lb
1) Hole - 24	0 lb
7) MH Step ML-10-TDS-NCR - 10"	0 lb
Structure Total:	12832 lb

Structure Notes:
****WVDOT STATE PROJECT****
 1. PER ASTM C478 SPECIFICATIONS.
 2. CONCRETE = 4,000 PSI AT 28 DAYS.
 3. INVERT CHANNEL (BY OTHERS).
 4. CASTING BY I-CAST (NEENAH R-1785 (F/C)).

REINFORCING PER ASTM A615 (GRADE 60).
 - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
 - RISER/WALLS (As .18)
 - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.



Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: Flat	Wall Thickness: 8"	Height (Ext): 3"	Weight (Net): 202 lb Volume (Net): 0.05cu.yd
----------------------------------	--------------------------------	--------------------	------------------	-------------------------------------------------