

Job Name: 26-1635 - KYTC Oldham Co (261505) Job Location: Peewee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100		Tech: Jared - F			
					7/22/2026 12:46:28 PM		PC: T. Ryan			
Structure ID: 335-138 DBI13G										
P1 BX2430-08BA42			BOX BASE 8inW, 8inF F/n							
P3) 15" x 27" - P.I.P. - BY OTHERS - 8" P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8" P1) 24" x 30" - BOX BASE 8inW, 8inF F/n - 42" 1) 24" x 30" - Conseal CS-102 1.00" 1) 15" x 27" - Conseal CS-102 1.00" 1) Hole - 18 2) Hole - 4					0 lb 963 lb 4995 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 5958 lb		Structure Notes: **KYTC STATE PROJECT** 1. KYTC DBI TYPE 13G / ASTM C-913 SPEC'S. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. STUB #5 BARS 6" OUT TOP OF WALLS (SPA@12" C/C). 4. CASTING SUPPLIED BY OTHERS (HOE KY-230-G F/G (GRADE)). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W.. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 810' Rim to Invert: 4.85' Slack: 0.2" Sump: 0" Step Position: 90°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	805.15'	90°	23"	15" CMP	16"	Hole 18	18"	18"	-1.5"	0"
Invert 2	807.98'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	34"	0"
Invert 3	807.98'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	34"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 42" Height (Ext): 50"	Weight (Net): 4995 lb Volume (Net): 1.28cu.yd
----------------------------------	-------------------------------	--	--	--