

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Pee wee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/24/2026 2:03:47 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 14325-19 CBIA-4

P1 BX2436-08BA36

BOX BASE 8inW, 8inF T/n

P3) 24" x 120" - CB INLET KY A 10' TOP RIGHT F/G - 10"

P2) 24" x 120" - CB INLET KY A 10' BOTTOM RIGHT T/G - 18"

P1) 24" x 36" - BOX BASE 8inW, 8inF T/n - 36"

1) CASTING - HOE KY-206 F/C (KY CBI A)

1) 24" x 36" - Conseal CS-102 1.00"

2) Hole - 22

2) Hole - 18

1) Hole - 6

3398 lb

5270 lb

4199 lb

206 lb

0 lb

0 lb

0 lb

Structure Total: 13072 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 771.03'

Rim to Invert: 5.59'

Slack: 3.08"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	765.44'	0°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 2	765.52'	90°	26"	15" CMP	16"	Hole 18	18"	18"	-0.5"	0"
Invert 3	765.52'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-1"	0"
Invert 4	765.52'	270°	26"	15" CMP	16"	Hole 18	18"	18"	-0.5"	0"
Invert 5	767.694'	180°	20"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	26"	0"
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 36"

Height (Ext): 44"

Weight (Net): 4199 lb

Volume (Net): 1.07cu.yd