

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Pee wee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/24/2026 2:03:54 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 14850-26 CBIA-24

P1 BX2436-08BA36

BOX BASE 8inW, 8inF T/n

P3) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P2) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P1) 24" x 36" - BOX BASE 8inW, 8inF T/n - 36"

1) CASTING - HOE KY-206 F/C (KY CBI A)

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 28

2) Hole - 22

1) Hole - 6

3400 lb

5270 lb

4087 lb

206 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 12963 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 786.87' Rim to Invert: 5.59' Slack: 3.08" Sump: 0" Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	781.28'	90°	26"	24" CMP	25"	Hole 28	28"	28"	-2"	0"
Invert 2	781.36'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-1"	0"
Invert 3	783.53'	180°	20"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	26"	0"
Invert 4	781.36'	240°	22"	18" CMP	19"	Hole 22	22"	25.403"	-1"	6.5"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

(P3)

(P2)

(P1) <<

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 36"

Height (Ext): 44"

Weight (Net): 4087 lb

Volume (Net): 1.04cu.yd