

Job Name: 26-1635 - KYTC Oldham Co (261505) - P2 Job Location: Peewee Valley, KY Contractor: Cleary Construction, Inc.					Plant: 100		Tech: Jared - F			
					7/27/2026 7:34:12 PM		PC: T. Ryan			
Structure ID: 15380-30 CBIA-28										
P1 BX2436-08BA30			BOX BASE 8inW, 8inF T/n							
P3) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10" P2) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18" P1) 24" x 36" - BOX BASE 8inW, 8inF T/n - 30" 1) CASTING - HOE KY-206 F/C (KY CBI A) 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 22 1) Hole - 6					3400 lb 5270 lb 3980 lb 206 lb 0 lb 0 lb 0 lb ----- Structure Total: 12856 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S. 2. CONCRETE = 4,000 PI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)). . REINFORCING PER ASTM A615 (GRADE 60). - TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W. - WALLS (As .31) #5 BARS AT 12" C.C.E.W. - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 789.29' Rim to Invert: 5.1' Slack: 3.2" Sump: 0" Step Position:										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	784.19'	0°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 2	784.27'	180°	20"	18" CMP	19"	Hole 22	22"	22"	-1"	0"
Invert 3	785.94'	270°	11"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	20"	-15"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

(P1) <<

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 8" Floor Height: 8"	Height (Int): 30" Height (Ext): 38"	Weight (Net): 3980 lb Volume (Net): 1.02cu.yd
----------------------------------	---------------------------------	--	--	--