

Job Name: 26-1635 - KYTC Oldham Co (261505)

Job Location: Peewee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

8/14/2026 1:20:43 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 49630-135 DBI13G

P1 BX2430-08BA48

BOX BASE 8inW, 8inF F/n

P3) 15" x 27" - P.I.P. - BY OTHERS - 8"

P2) 24" x 30" - CB FLAT TOP 8"W w/15"x27" HOLE F/F - 8"

P1) 24" x 30" - BOX BASE 8inW, 8inF F/n - 48"

1) 24" x 30" - Conseal CS-102 1.00"

1) 15" x 27" - Conseal CS-102 1.00"

2) Hole - 28

2) Hole - 4

0 lb

963 lb

5109 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 6073 lb

Structure Notes:

KYTC STATE PROJECT

1. KYTC DBI TYPE 13G / ASTM C-913 SPEC'S.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. STUB #5 BARS 6" OUT TOP OF SLAB (SPA@12"C/C).

4. CASTING SUPPLIED BY OTHERS (HOE KY-230-G F/G (GRADE)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W. (DOUBLE MAT)

- WALLS (As .31) #5 BARS AT 12" C.C.E.W..

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 801.04'

Rim to Invert: 5.56'

Slack: 2.72"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	795.48'	0°	20"	24" CMP	25"	Hole 28	28"	26"	-2"	0"
Invert 2	795.48'	180°	20"	24" CMP	25"	Hole 28	28"	26"	-2"	0"
Invert 3	798.81'	90°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	40"	0"
Invert 4	798.81'	270°	23"	4" WEEP HOLE	4"	Hole 4	4"	4"	40"	0"
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):

Coating (Ext):

Seam Up: Flat

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 48"

Height (Ext): 56"

Weight (Net): 5109 lb

Volume (Net): 1.3cu.yd