

Job Name: 26-1822 - Project Versailles Job Location: Versailles, KY Contractor: KY Earthworks					Plant: 100		Tech: Jared - F				
					9/24/2026 11:31:36 AM		PC: E. Bradley				
Structure ID: A8.2 ST-CI											
P1 MH060BAVF			MH BASE Custom Ht F/n								
P3) 24" x 36" - CASTING HEIGHT - 6" P2) 60" - MH FLAT TOP SPEC. HT. (6") w/24"x36" Hole F/F - 6" P1) 60" - MH BASE Custom Ht F/n - 43" 1) CASTING - HOE 525 LV SET (F/G/H) 1) 60" - Conseal CS-102 1.00" 1) 24" x 36" - Conseal CS-102 1.00" 2) Hole - 38 2) Hole - 20 3) MH Step ML-10-TDS-NCR - 10"						0 lb 1615 lb 5681 lb 442 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 7738 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. NO INVERT CHANNEL. 4. CASTING BY ICAST (HOE 525 LV SET (F/G/H)) . REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 934.36' Rim to Invert: 4.45' Slack: 0.95" Sump: 2.55" Step Position: 55°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	929.91'	0°	0"	30" HDPE	35.1"	Hole 38	38"	41.151"	0"	0"	
Invert 2	930.75'	90°	56.5"	15" HDPE	17.6"	Hole 20	20"	20.39"	11.375"	0"	
Invert 3	929.91'	180°	113.125"	30" HDPE	35.1"	Hole 38	38"	41.151"	0"	0"	
Invert 4	930.77'	270°	169.625"	15" HDPE	17.6"	Hole 20	20"	20.39"	11.625"	0"	
Invert 5											
Invert 6											
Invert 7											
Invert 8											

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Flat Seam Dn: n/a	Wall Thickness: 6" Floor Height: 8"	Height (Int): 43" Height (Ext): 51"	Weight (Net): 5681 lb Volume (Net): 1.45cu.yd
----------------------------------	-------------------------------	--	--	--