

Job Name: 26-1987P6 - Project Nova Job Location: Sullivan, IN 47882 Contractor: McCreary Concrete Products, Inc.					Plant: Beaver Dam 9/3/2026 3:15:49 PM		Tech: J. Coppage PC: M. Sullivan				
Structure ID: 1413											
P2		MH108RS84		MH RISER							
P5) 24" - CASTING HEIGHT - 4" P4) 108" - MH FLAT TOP w/24" ECC Hole - 17" P3) 108" - MH RISER - 66" P2) 108" - MH RISER - 84" P1) 108" - MH BASE - 96" 3) 108" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 90 4) Hole - 6 20) MH Step ML-10-TDS-NCR - 10"					0 lb 10472 lb 20436 lb 26130 lb 30589 lb 0 lb 0 lb 0 lb 0 lb 0 lb ----- Structure Total: 87626 lb		Structure Notes: . 1. (CASTING PROVIDED BY OTHERS) 2. PER ASTM C478 SPECIFICATIONS. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .36) - FLOOR (As .47) #5 BARS AT 8" C.C.E.W.				
Rim: 509.94' Rim to Invert: 21.7' Slack: 0.4" Sump: 7" Step Position: 240°											
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset	
Invert 1											
Invert 2											
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											

(P5)

(P4)

(P3)

(P2) <<

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)

Step: 240°
Horz: 226.195"

+ 0°-

INSIDE WALL DIMENSIONS

0°90°180°270°360°

(P2)

EXT

84"

Coating (Int):
Coating (Ext):

Seam Up: Tongue
Seam Dn: Groove

Wall Thickness: 10"
Floor Height: 0"

Height (Int): 84"
Height (Ext): 84"

Weight (Net): 26130 lb
Volume (Net): 6.67cu.yd