

Contractor: Byard Construction, LLC

Plant: Beaver Dam



Slack: 0.5"

1. JBS 3080 TRIPLE VANE SET BY ICAST.
2. PER ASTM C913 SPECIFICATIONS.
3. CONCRETE = 4,000 PSI AT 28 DAYS.
4. REINFORCING PER ASTM A615 (GRADE 60).
 - WALLS (As .12) #5 BARS AT 12" C.C.E.W.
 - FLOOR (As .12) #5 BARS AT 12" C.C.E.W.

Structure Total: 8680 lb

24"
108"
+ 0°-

Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (↓)	Ref
Rim	526.48'							
Reducer								
Invert 1	522.98'	117°	18" CMP	19"	22"	Hole 22	0"	P1
Invert 2								
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								

(P1)

Front Right Back Left

1

0"

EXT
36"
6"

24" x 108" - BOX BASE 6inW, 6inF, Variable Ht - 36" - (P1)

SUBMITTAL
APPROVED BY: