



Job Name: 25-3664-Hallmark Communities Job Location: Nicholasville, KY Contractor: The Allen Company, Inc.					Plant: 100 9/9/2026 2:13:40 PM		Tech: Jared - A PC: Erica Bradley			
Structure ID: 1A										
P1 MH048BA30CDARED				MH BASE w/ConBlock-CDA Red						
P5) 24" - CASTING HEIGHT - 7" P4) 24" - GRADE RING w/ConBlock-CDA Red - 4" P3) 48" - ECC CONE w/ 24" HOLE, w/ConBlock-CDA Red - 36" P2) 48" - MH RISER w/ConBlock-CDA Red - 24" P1) 48" - MH BASE w/ConBlock-CDA Red - 30" 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.) 1) 48" - MH INVERT CHANNEL w/ConBlock-CDA Red - FULL HEIGHT 1) CASTING - HOE MC-315 F/C Sanitary 2) 48" - Conseal CS-102 1.00" (Double) 2) 24" - Conseal CS-102 1.00" (Double) 2) PSX - 16L NYLO 7) MH Step ML-10-TDS-NCR - 10"					0 lb 270 lb 2251 lb 1677 lb 3255 lb 0 lb 0 lb 1440 lb 258 lb 0 lb 0 lb 16 lb 0 lb ----- Structure Total: 9166 lb		Structure Notes: 1. HOE MC-315 F/C SANITARY PROVIDED BY OTHERS. 2. PER ASTM C478 SPECIFICATIONS. 3. CONCRETE = 4,000 PSI AT 28 DAYS. 4. ADMIXTURE = CONBLOCK CDA RED. 5. REINFORCING PER ASTM A615 (GRADE 60). - CONE (As .12) - RISER/WALLS (As .12) - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.			
Rim: 990' Rim to Invert: 8.33' Slack: 0.96" Sump: 2" Step Position: 0°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	981.67'	0°	0"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	0"	0"
Invert 2	981.77'	174°	88.069"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	1.2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


RIGHT-SIDE UP VIEW (int. dimensions)



UPSIDE-DOWN VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3255 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--

Job Name: 25-3664-Hallmark Communities Job Location: Nicholasville, KY Contractor: The Allen Company, Inc.					Plant: 100		Tech: Jared - A			
					9/9/2026 2:13:40 PM		PC: Erica Bradley			

Structure ID: 1A

P1 MH048BA30CDARED

MH BASE w/ConBlock-CDA Red

P5) 24" - CASTING HEIGHT - 7"
 P4) 24" - GRADE RING w/ConBlock-CDA Red - 4"
 P3) 48" - ECC CONE w/ 24" HOLE, w/ConBlock-CDA Red - 36"
 P2) 48" - MH RISER w/ConBlock-CDA Red - 24"
 P1) 48" - MH BASE w/ConBlock-CDA Red - 30"
 1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212
 1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)
 1) 48" - MH INVERT CHANNEL w/ConBlock-CDA Red - FULL HEIGHT
 1) CASTING - HOE MC-315 F/C Sanitary
 2) 48" - Conseal CS-102 1.00" (Double)
 2) 24" - Conseal CS-102 1.00" (Double)
 2) PSX - 16L NYLO
 7) MH Step ML-10-TDS-NCR - 10"

0 lb
 270 lb
 2251 lb
 1677 lb
 3255 lb
 0 lb
 0 lb
 1440 lb
 258 lb
 0 lb
 0 lb
 16 lb
 0 lb

Structure Total: 9166 lb

Structure Notes:
 1. HOE MC-315 F/C SANITARY PROVIDED BY OTHERS.
 2. PER ASTM C478 SPECIFICATIONS.
 3. CONCRETE = 4,000 PSI AT 28 DAYS.
 4. ADMIXTURE = CONBLOCK CDA RED.
 5. REINFORCING PER ASTM A615 (GRADE 60).
 - CONE (As .12)
 - RISER/WALLS (As .12)
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 990'	Rim to Invert: 8.33'	Slack: 0.96"	Sump: 2"	Step Position: 0°
-----------	----------------------	--------------	----------	-------------------

INVERT CHANNEL DRAWING
 FULL HEIGHT INVERT

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	981.67'	0°	0"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	0"	0"
Invert 2	981.77'	174°	88.069"	12" PVC SDR35	12.5"	PSX 16L NYLO	16"	16.312"	1.2"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 30" Height (Ext): 36"	Weight (Net): 3255 lb Volume (Net): 0.83cu.yd
----------------------------------	---------------------------------	--	--	--