

Infrastructure Precast, Inc.
Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238 Web Site: icastinc.com
sales@icastinc.com

Quote

Date of Quote	Quote #
7/27/2026	26-2645RW
Version:	1
Plan Date:	n/a

Triple Creek Detention Structure
Sumner County, Gallatin, TN

Freight Loads	Valid	FOB	Rep				
4	30 Days	I-Cast Plant (CPU)					
Item Code	Description			Quantity	Unit	Unit Price	Amount
MTO	RW Wall 1 - Forix Modular Wall System Price Per Square Ft			383	SQ FT	\$27.40	\$10,503.46
MTO	RW Wall 2 - Forix Modular Wall System Price Per Square Ft			383	SQ FT	\$27.40	\$10,503.46
MTO	SP1- Freight			4	EA	\$763.00	\$3,052.00
				Subtotal			\$24,058.92
				Sales Tax		9.75%	\$2,345.74
				Total			\$26,404.67

Price Includes:
0

Price Excludes:
Engineering Fee.

Product Terms: Net 30 Days. Standard Terms & Conditions Apply.
0

Notes:
0

Infrastructure Precast, Inc.

Mailing Address: PO Box 27, Hartford, KY 42347
Production Facility: 981 W 7th St, Beaver Dam, KY 42320
Corporate Office: 552 St Rt 69 N, Hartford, KY 42347
Office: (270) 363-2238 Web Site: icastinc.com
sales@icastinc.com

Quote - Terms & Conditions

Date	Quote #
7/27/2026	26-2645RW
Quote Version:	1
Plan Date:	n/a

(T&C Page 1 of 2)

