

Job Name: 26-1882 - Fork River Commons	Plant: 100	Tech: Jared - A	
Job Location: Millington, TN	4/30/2026 12:37:18 PM	PC: T. Lewis	
Contractor: Woods Constructions Services, Inc.			

Structure ID: MH-1 ST-MH

P2 MH048RS60

MH RISER T/G



P5) 24" - CASTING HEIGHT - 7"	0 lb
P4) 24" - GRADE RING F/F - 4"	270 lb
P3) 48" - ECC CONE w/ 24" HOLE F/G - 30"	2050 lb
P2) 48" - MH RISER T/G - 60"	4192 lb
P1) 48" - MH BASE (08"F) T/n - 36"	3656 lb
1) CASTING - JBS 1020 F/C DRAIN	250 lb
2) 48" - Conseal CS-102 1.00"	0 lb
2) Hole - 30	0 lb
11) MH Step ML-10-TDS-NCR - 10"	0 lb
Structure Total:	10418 lb

Structure Notes:
 1. PER ASTM C-478 SPECIFICATIONS
 2. CONCRETE: 4,000 PSI AT 28 DAYS
 3. REINFORCEMENT: PER ASTM A615
 4. STEPS AT 233 DEGREES
 5. JBS 1020 FRAME & COVER "DRAIN" SUPPLIED BY ICAST


Rim: 284.22' Rim to Invert: 11.37' Slack: 1.34" Sump: 1.9" Step Position: 233°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (L)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: Groove	Wall Thickness: 5" Floor Height: 0"	Height (Int): 60" Height (Ext): 60"	Weight (Net): 4192 lb Volume (Net): 1.07cu.yd
----------------------------------	------------------------------------	--	--	--