

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures Job Location: Bowling Green, KY Contractor: Scotty's Contracting & Stone, LLC							Plant: Beaver Dam 8/11/2026 9:19:10 AM		Tech: S. Felletter PC: M. Sullivan			
Structure ID: DBI-17												
P1 MH060BA60		MH BASE T/n										
P4) 24" x 30" - CASTING HEIGHT - 3.50" P3) 60" - MH FLAT TOP w/24"x30" Hole F/G - 13" P2) 60" - MH RISER Custom Ht T/G - 25" P1) 60" - MH BASE T/n - 60" 1) CASTING - HOE KY-460-11 F/G (DBI 11) 2) 60" - Conseal CS-102 1.00" 1) 24" x 30" - Conseal CS-102 1.00" 2) Hole - 44 5) MH Step ML-10-TDS-NCR - 10"							0 lb 2668 lb 2610 lb 7314 lb 421 lb 0 lb 0 lb 0 lb 0 lb ----- 13013 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-460-11 F/G). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.			
Rim: 591'		Rim to Invert: 8.51'		Slack: 0.62"		Sump: 0"	Step Position: 90°					
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset		
Invert 1	582.49'	0°	0"	36" HDPE	41.7"	Hole 44	44"	49.393"	-2.85"	0"		
Invert 2	582.49'	180°	113.097"	36" HDPE	41.7"	Hole 44	44"	49.393"	-2.85"	0"		
Invert 3												
Invert 4												
Invert 5												
Invert 6												
Invert 7												
Invert 8												
RIGHT-SIDE UP VIEW (int. dimensions) Invert: 2 Degree: 180° Horz: 94.248" Hole: 44" Up(_): -2.85" Step: 90° Horz: 47.124" + 0°- Invert: 1 Degree: 0° Horz: 0" Hole: 44" Up(_): -2.85" UPSIDE-DOWN VIEW (int. dimenions) Invert: 2 Degree: 180° Horz: 94.248" Hole: 44" Up(_): -2.85" Step: 90° Horz: 47.124" - 0°+ Invert: 1 Degree: 0° Horz: 0" Hole: 44" Up(_): -2.85" (P1) << INSIDE WALL DIMENSIONS (P1) 360° 270° 180° 90° 0° EXT Coating (Int): Coating (Ext): Seam Up: Tongue Seam Dn: n/a Wall Thickness: 6" Floor Height: 8" Height (Int): 60" Height (Ext): 68" Weight (Net): 7314 lb Volume (Net): 1.87cu.yd												