

Job Name: 25-4490P2 Heartland Meadows Subdivision Job Location: Elizabethtown, KY 40165 Contractor: Kauffeld Brothers Construction					Plant: 100		Tech: Jared - A			
					7/30/2026 10:22:47 AM		PC: Celina Goff			

Structure ID: CB 2-33 (49)
P1 MH048BAVF

MH BASE Custom Ht

P3) 24" x 30" - CASTING HEIGHT - 6"
 P2) 48" - MH FLAT TOP w/24"x30" Hole - 12"
 P1) 48" - MH BASE Custom Ht - 55"
 1) CASTING - HOE 360 L Vane Set (F/G/H)
 1) 48" - Conseal CS-102 1.00"
 1) 24" x 30" - Conseal CS-102 1.00"
 3) Hole - 18"

0 lb
 1935 lb
 4845 lb
 362 lb
 0 lb
 0 lb
 0 lb

 Structure Total: 7143 lb

Structure Notes:

- HOE 360 FLAT SET PROVIDED BY ICAST.
- PER ASTM C478 SPECIFICATIONS.
- CONCRETE = 4,000 PSI AT 28 DAYS.
- REINFORCING PER ASTM A615 (GRADE 60).
 - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W..
 - RISER/WALLS (As .12)
 - FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 884.38'	Rim to Invert: 6.03'	Slack: 0.61"	Sump: 1.25"	Step Position:
--------------	----------------------	--------------	-------------	----------------

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	878.35'	0°	0"	12" HDPE	14.5"	Hole 18	18"	18.451"	0"	0"
Invert 2	878.46'	160°	80.983"	12" HDPE	14.5"	Hole 18	18"	18.451"	1.32"	0"
Invert 3	878.43'	273°	138.178"	12" HDPE	14.5"	Hole 18	18"	18.451"	0.96"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 5"	Height (Int): 55"	Weight (Net): 4845 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 6"	Height (Ext): 61"	Volume (Net): 1.24cu.yd