

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100 6/12/2026 3:09:42 PM		Tech: J. Horsley - A PC: J. Jarvis			
Structure ID: 11										
P1 MH048BA36			MH BASE T/n							
P3) 24" - CASTING HEIGHT - 4" P2) 48" - MH FLAT LID w/24in ECC Hole F/G - 12" P1) 48" - MH BASE T/n - 36" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 1) Hole - 32 2) Hole - 24 3) MH Step ML-10-TDS-NCR - 10"						0 lb 1561 lb 3087 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 4648 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC MANHOLE TYPE A / ASTM C-478 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. NO STORM INVERT 5. STEPS AT 270 DEGREES 6. HOE KY-206 FRAME & COVER "STORM" SUPPLIED BY OTHERS		
Rim: 564.1'		Rim to Invert: 4'		Slack: 0"		Sump: 4"		Step Position: 270°		
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	560.1'	0°	0"	24" HDPE	27.8"	Hole 32	32"	35.027"	0"	0"
Invert 2	560.1'	90°	45.5"	18" HDPE	21.2"	Hole 24	24"	25.133"	1"	0"
Invert 3	560.6'	180°	91.125"	18" HDPE	21.2"	Hole 24	24"	25.133"	7"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int): Coating (Ext):	Seam Up: Tongue Seam Dn: n/a	Wall Thickness: 5" Floor Height: 6"	Height (Int): 36" Height (Ext): 42"	Weight (Net): 3087 lb Volume (Net): 0.79cu.yd
----------------------------------	---------------------------------	--	--	--