

Job Name: 25-2952 - KYTC Jefferson Co Call 106 (251315) Job Location: Indiana, KY Contractor: Louisville Paving and Construction					Plant: 100		Tech: J. Horsley - A			
					6/12/2026 3:10:16 PM		PC: J. Jarvis			
Structure ID: 139										
P1 MH048BAVF			MH BASE Custom Ht T/n							
P3) 24" - CASTING HEIGHT - 4" P2) 48" - MH FLAT LID w/24in ECC Hole F/G - 12" P1) 48" - MH BASE Custom Ht T/n - 59" 1) 48" - Conseal CS-102 1.00" 1) 24" - Conseal CS-102 1.00" 2) Hole - 20 1) Hole - 16 5) MH Step ML-10-TDS-NCR - 10"					0 lb 1561 lb 5096 lb 0 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 6657 lb		Structure Notes: ** KYTC STATE PROJECT ** 1. PER KYTC MANHOLE TYPE A / ASTM C-478 SPECS 2. CONCRETE: 4,000 PSI AT 28 DAYS 3. REINFORCEMENT: PER ASTM A615 4. NO STORM INVERT 5. STEPS AT 70 DEGREES 6. HOE KY-206 FRAME & COVER "STORM" SUPPLIED BY OTHERS			
Rim: 566.75' Rim to Invert: 6.05' Slack: 0.1" Sump: 2.5" Step Position: 70°										
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1	560.7'	0°	0"	15" HDPE	17.6"	Hole 20	20"	20.629"	0"	0"
Invert 2	560.7'	139°	70.375"	12" PVC SDR35	12.5"	Hole 16	16"	16.312"	0.5"	0"
Invert 3	560.7'	227°	114.875"	15" HDPE	17.6"	Hole 20	20"	20.629"	0"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

UPSIDE-DOWN VIEW (int. dimensions)

INSIDE WALL DIMENSIONS

Coating (Int):	Seam Up: Tongue	Wall Thickness: 5"	Height (Int): 59"	Weight (Net): 5096 lb
Coating (Ext):	Seam Dn: n/a	Floor Height: 6"	Height (Ext): 65"	Volume (Net): 1.3cu.yd