

Job Name: 24-3539 - Larkin Springs Townhomes
 Job Location: Nashville, TN
 Contractor: Apex Earthworks, LLC

Plant: 100
 2/25/2026 10:08:42 AM

Tech: J. Horsley - F
 PC: A. Chambers



Structure ID: D2

P2 BX4848-08R60

BOX RISER 8inW T/G

- P4) 48" x 48" - CASTING HEIGHT - 0"
- P3) 48" x 48" - BOX RISER 8inW F/G - 48"
- P2) 48" x 48" - BOX RISER 8inW T/G - 60"
- P1) 48" x 48" - BOX BASE 8inW, 8inF T/n - 30"
- 1) CASTING - TRASHRACKS LFS-4848-P SQ. Flush Mount Grate
- 3) 48" x 48" - Conseal CS-102 1.00"
- 1) Hole - 32 x 22
- 1) Hole - 10
- 1) Weir n/n - 4"x12"
- 12) MH Step ML-10-TDS-NCR - 10"

0 lb
 7186 lb
 8969 lb
 6890 lb
 289 lb
 0 lb
 0 lb
 0 lb
 0 lb
 0 lb



- Structure Notes:**
1. PER ASTM C-913 SPECIFICATIONS
 2. CONCRETE: 4,000 PSI AT 28 DAYS
 3. REINFORCEMENT: #5 BAR @ 12" C.C. E.W. (GRADE 60) - 2" MIN. REBAR CLEARANCE (TYP)
 4. STEPS AT 90 DEGREES
 5. TRASHRACKS LFS-4848-P SQUARE FLUSH MOUNT GRATE SUPPLIED BY ICAST

Structure Total: 23334 lb


Rim: 526.5' Rim to Invert: 11.5' Slack: 0" Sump: 0" Step Position: 90°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset
Invert 1										
Invert 2	519'	0°	32"	8" PVC SDR26	8.5"	Hole 10	10"	10"	15.75"	0"
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):
 Coating (Ext):

Seam Up: Tongue
 Seam Dn: Groove

Wall Thickness: 8"
 Floor Height: 0"

Height (Int): 60"
 Height (Ext): 60"

Weight (Net): 8969 lb
 Volume (Net): 2.29cu.yd