

WALL - EASI-SET BUILDING - WP-08 - 125" x 200"

MESSAGE CENTER

FORM VIEW
SCALE: 1/4" = 1'-0"

PLAN VIEW
SCALE: 1/4" = 1'-0"

DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT

2. SHOP TICKET SHOWS EXTERIOR FINISH CAST FACE DOWN

BILL OF MATERIALS

MARK	DESCRIPTION	QTY
P101L	2" x 1/2" E-63 FUSED TUNG SLAB COL INSERT (ELECTROPLATED)	5
P103G	2 TON R-4 TECH ERECTION ANCHOR (78527) (GALV)	4
P201G	4" x 4" x 1/2" W/12 TWIN HAS W/1-4" BENT REBAR	5

HANDLING INSTRUCTIONS

STRIPPING-TILT TABLE

CONCRETE INSTRUCTIONS

CONCRETE REFERENCE: 2,500 P.S.I.

CONCRETE @ 28 DAYS: 5,000 P.S.I.

CONCRETE MIXES

CONCRETE	GRAY	VOLUME	1.67 C.Y.
CONCRETE - MIX 1	VOLUME	1.67 C.Y.	
CONCRETE - MIX 2	VOLUME	1.67 C.Y.	
SOFT SOUND	VOLUME	1.67 C.Y.	
TOTALS	WEIGHT	6,775 LBS.	

FINISHING INSTRUCTIONS

U = LINER FINISH

EF = FORM FINISH

U = HARD TROWEL FINISH

H = 10'-5"

W = 16'-8"

D = 4"

SOFT TUFF = --

SOFT TUFF = --

CONTROL NUMBERS

PRODUCT: BUILDING 10420C

SHEET NUMBER: 1

SALES ORDER NUMBER: 2

CHECKED BY: DATE:

APPROVED BY: DATE:

CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

5185 FORT CAMPBELL BOULEVARD

HOPKINSVILLE, KY 42240

PROJECT: BASEBALL/SOFTBALL PRESSBOX

DATE: --

DESCRIPTION: --

IN: REV: --

WORLDWIDE EASI-SET

5119 Callett Rd. • Midland, VA 22728 • info@EasiSet.com • 800-540-4740 • Fax 540-439-2541

Job Name: 25-3470P9 CCHS Precast Building
Job Location: 5185 Fort Campbell BLVD
Contractor: Christian County Board of Education C/O A&K Construction

Plant: Beaver Dam
9/25/2026 2:35:30 PM

Tech: J. Coppage
PC: E. Bradley



Structure ID: WP-08 - Wall Panel 8

P1 CVW

WALL - EASI-SET BUILDING - WP-08 - 125" x 200"

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
MK001	#3 X 3'-0"	8
MK002	#3 X 16'-6"	6
MK003	#3 X 10'-2 1/2"	10
MK004	#3 X 3'-1"	2
MK005	#3 X 3'-0"	1

WORLDWIDE EASI-SET

5119 Collett Rd. • Midland, VA 22728 • info@easi-set.com
www.EasiSet.com • 800-547-4045 • Fax 540-439-2541

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
M1	WYMA 4"x4" WME 16'-6" X 10'-2 1/2"	1

REINFORCING SCHEDULE

MARK #	DESCRIPTION	QTY
M1	WYMA 4"x4" WME 16'-6" X 10'-2 1/2"	1

PROJECT: BASEBALL/SOFTBALL PRESSBOX
5185 FORT CAMPBELL BOULEVARD
HOPKINSVILLE, KY 42240
CONTRACTOR: CHRISTIAN COUNTY SCHOOLS

DATE: _____
REV: _____

SCALE: 1/8" = 1'-0"
DRAWN BY: TIL
CHECK BY: WCB
ISSUE DATE: 09/18/26
PRICE MARK: WP-08

NOTE:
1. CONSTRUCT REBAR-MESH CAGE
ACCORDING TO THE DRAWINGS. SECURE
LIFTING APPARATUS TO FORM AND ADD
PROPER REINFORCEMENT. PLACE
REBAR-MESH CAGE AND HARPINS AT
INSERTS WITH PROPER CLEARANCES
(PER DRAWINGS).

SALES ORDER NUMBER: 1034220
BUILDING SHEET NUMBER: 2 OF 2
NUMBER REQUIRED: 2

MESSAGE CENTER

1. REFER TO DETAILS AND SECTION FOR REINFORCEMENT PLACEMENT
2. SUPPLEMENTAL STEEL FOR STRIPPING AND HANDLING MAY BE ADDED AS REQUIRED.

CHECKED BY: _____ DATE: _____
APPROVED BY: _____ DATE: _____

