

Job Name: 25-4733 - The Paddock

Job Location: Springfield, KY

Contractor: Core & Main LP (Lou)

Plant: 100

5/4/2026 6:49:39 PM

Tech: Jared - F

PC: T. Lewis



Structure ID: SSWR-2

P2 MH048RS36

MH RISER T/G

P4) 24" - CASTING HEIGHT - 7"

P3) 48" - ECC CONE w/ 24" HOLE F/G - 30"

P2) 48" - MH RISER T/G - 36"

P1) 48" - MH BASE T/n - 24"

1) JOINT WRAP - 0.065"x6"x50' CONSEAL CS212

1) JOINT WRAP PRIMER - CONSEAL CS-75 (1 gal.)

1) 48" - MH INVERT CHANNEL - FULL HEIGHT

1) CASTING - HOE MC-315 F/C Sanitary

2) 48" - Conseal CS-102 1.00" (Double)

2) PSX - 12M NYLO

7) MH Step ML-10-TDS-NCR - 10"

0 lb

2050 lb

2515 lb

2911 lb

0 lb

0 lb

1440 lb

258 lb

0 lb

16 lb

0 lb

Structure Total: 9190 lb

Structure Notes:

1. PER ASTM C478 SPECIFICATIONS.

2. CONCRETE = 4,000 PSI AT 28 DAYS.

3. CASTING BY ICAST (HOE MC-315 F/C SANITARY).

REINFORCING PER ASTM A615 (GRADE 60).

- CONE (As .12)

- RISER/WALLS (As .12)

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 884.55'

Rim to Invert: 7.94'

Slack: 0.28"

Sump: 2"

Step Position: 270°

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1										
Invert 2										
Invert 3										
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										


(P4)

(P3)


(P2) <<

(P1)

RIGHT-SIDE UP VIEW (int. dimensions)



INSIDE WALL DIMENSIONS



Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: Groove

Wall Thickness: 5"

Floor Height: 0"

Height (Int): 36"

Height (Ext): 36"

Weight (Net): 2515 lb

Volume (Net): 0.64cu.yd