

Job Name: 26-1000P2 Clark Distributing New HQ - Site Structures					Plant: Beaver Dam		Tech: S. Felletter				
Job Location: Bowling Green, KY					8/11/2026 9:19:10 AM		PC: M. Sullivan				
Contractor: Scotty's Contracting & Stone, LLC											
Structure ID: DBI-18											
P1		MH060BAVF		MH BASE Custom Ht T/n							
P3) 24" x 30" - CASTING HEIGHT - 3.50" P2) 60" - MH FLAT TOP w/24"x30" Hole F/G - 13" P1) 60" - MH BASE Custom Ht T/n - 67" 1) CASTING - HOE KY-460-11 F/G (DBI 11) 1) 60" - Conseal CS-102 1.00" 1) 24" x 30" - Conseal CS-102 1.00" 1) Hole - 44 1) Hole - 38 6) MH Step ML-10-TDS-NCR - 10"					0 lb 2668 lb 8276 lb 421 lb 0 lb 0 lb 0 lb 0 lb 0 lb Structure Total: 11365 lb		Structure Notes: 1. PER ASTM C478 SPECIFICATIONS. 2. CONCRETE = 4,000 PSI AT 28 DAYS. 3. CASTING BY ICAST (HOE KY-460-11 F/G). REINFORCING PER ASTM A615 (GRADE 60). - TOP SLAB (As .62) #5 BARS AT 6" C.C.E.W.. - RISER/WALLS (As .18) - FLOOR (As .37) #5 BARS AT 10" C.C.E.W.				
Rim: 591'		Rim to Invert: 7.03'		Slack: 0.86"		Sump: 0"		Step Position: 90°			
Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up ()	Offset	
Invert 1	583.97'	0°	0"	36" HDPE	41.7"	Hole 44	44"	49.393"	-2.85"	0"	
Invert 2	583.97'	180°	113.097"	30" HDPE	35.1"	Hole 38	38"	41.151"	-2.55"	0"	
Invert 3											
Invert 4											
Invert 5											
Invert 6											
Invert 7											
Invert 8											
RIGHT-SIDE UP VIEW (int. dimensions) UPSIDE-DOWN VIEW (int. dimensions) INSIDE WALL DIMENSIONS Coating (Int): Coating (Ext): Seam Up: Tongue Seam Dn: n/a Wall Thickness: 6" Floor Height: 8" Height (Int): 67" Height (Ext): 75" Weight (Net): 8276 lb Volume (Net): 2.11cu.yd											