

Contractor: Garney Companies, Inc.

Plant: 100



Size: 84"

Rim to Invert: 32.66'


Floor Height: 12"

Slack: 0.42"

7. ****NO STEPS****

99526 lb

Structure Total: 88536 lb



Position	Elev	Angle	Pipe	Pipe OD	Hole	Connector	Up (↓)	Ref
Rim	416.22'							
Reducer								
Invert 1	383.56'	0°	54" DI	57.5"	59"	A-Lok 1840	0"	P1
Invert 2	383.66'	161°	54" DI	57.5"	59"	A-Lok 1840	1.2"	P1
Invert 3								
Invert 4								
Invert 5								
Invert 6								
Invert 7								
Invert 8								



12"

84" - MH BASE w/FLANGE (12F/14EF) w/XYPEX - 95" - (P1)

SUBMITTAL
APPROVED BY: