

Job Name: 26-1635 - KYTC Oldham Co (261505) - P2

Job Location: Peewee Valley, KY

Contractor: Cleary Construction, Inc.

Plant: 100

7/27/2026 7:34:13 PM

Tech: Jared - F

PC: T. Ryan

Structure ID: 15912-33 CBIA-31

P1 BX2436-08BA30

BOX BASE 8inW, 8inF T/n

P3) 24" x 120" - CB INLET KY A 10' TOP LEFT F/G - 10"

P2) 24" x 120" - CB INLET KY A 10' BOTTOM LEFT T/G - 18"

P1) 24" x 36" - BOX BASE 8inW, 8inF T/n - 30"

1) CASTING - HOE KY-206 F/C (KY CBI A)

1) 24" x 36" - Conseal CS-102 1.00"

1) Hole - 22

1) Hole - 6

1) Hole - 18

3400 lb

5270 lb

4012 lb

206 lb

0 lb

0 lb

0 lb

0 lb

Structure Total: 12888 lb

Structure Notes:

** KYTC STATE PROJECT **

1. PER KYTC CBI TYPE A / ASTM C913 SPEC'S.

2. CONCRETE = 4,000 PI AT 28 DAYS.

3. CASTING BY ICAST (HOE KY-206 F/C (KY CBI A)).

REINFORCING PER ASTM A615 (GRADE 60).

- TOP PHASE (As .62) #5 BARS AT 6" C.C.E.W.

- WALLS (As .31) #5 BARS AT 12" C.C.E.W.

- FLOOR (As .31) #5 BARS AT 12" C.C.E.W.

Rim: 792.34'

Rim to Invert: 5.09'

Slack: 3.08"

Sump: 0"

Step Position:

Position	Elev	Angle	Ext. (cw)	Pipe	Pipe OD	Connector	Hole	Horz Size	Up (_)	Offset
Invert 1	787.25'	0°	20"	18" CMP	19"	Hole 22	22"	22"	-2"	0"
Invert 2	789'	180°	16"	4" HDPE (perf pipe)	4.8"	Hole 6	6"	6"	20"	-4"
Invert 3	787.33'	180°	20"	15" CMP	16"	Hole 18	18"	18"	-0.5"	0"
Invert 4										
Invert 5										
Invert 6										
Invert 7										
Invert 8										

RIGHT-SIDE UP VIEW (int. dimensions)

Invert: 2
Degree: 180°
Horz: 8"
Hole: 6"
Up(_): 20"

Invert: 3
Degree: 180°
Horz: 12"
Hole: 18"
Up(_): -0.5"

UPSIDE-DOWN VIEW (int. dimensions)

Invert: 3
Degree: 180°
Horz: 12"
Hole: 18"
Up(_): -0.5"

Invert: 2
Degree: 180°
Horz: 8"
Hole: 6"
Up(_): 20"

(P3)

(P2)

(P1) <<

INSIDE WALL DIMENSIONS

(P1)

Coating (Int):

Coating (Ext):

Seam Up: Tongue

Seam Dn: n/a

Wall Thickness: 8"

Floor Height: 8"

Height (Int): 30"

Height (Ext): 38"

Weight (Net): 4012 lb

Volume (Net): 1.02cu.yd