

Job Name: 26-1746 - Cumberland County Top Slab
Job Location: Burkesville, KY
Contractor: Core & Main LP

PC: Trevor Lewis
 TECH: Jared - A
 Plant: 100



Structure ID: **QL1**

Spec: Custom Slabs
 Type: Cust. Top Slab
 Size: 71" x 56"

Rim: 0.333'
 Invert: 0.333'
 Rim to Invert: 0'

Sump: 0"
 Floor (Top): 0'
 Floor Height: 0"

Floor (Bot): 0'
 Overall Height: 0.333'
 Slack: 0"

Structure Notes:

1. PER ASTM C-913 SPECIFICATIONS
2. CONCRETE: 4,500 PSI AT 28 DAYS
3. REINFORCEMENT: #4 BAR @ 5" C.C. E.W. (GRADE 60)
4. HALLIDAY W1S 30" X 30" HATCH SUPPLIED BY ICAST - TO BE CAST INTO FLAT LID

STRUCTURE SUMMARY:

P2) 30" x 30" - HATCH (CAST FLUSH) - 3"	0 lb
P1) 71" x 56" - 71IN X 56IN OD FLAT TOP SPEC. (w/ 30IN X 30IN HATCH) F/F - 4"	1094 lb
1) HATCH (Alum.) - HALLIDAY W1S 30"x30"	62 lb
1) This Structure Includes a Cast-in Item - Halliday W1S 30" x 30" Hatch (Supplied by iCast)	0 lb
1) 71" x 56" - Conseal CS-102 1.00"	0 lb
Structure Total:	1156 lb

